



বাংলাদেশের কম্পট্রোলার এন্ড অডিটর জেনারেল এর
বার্ষিক অডিট রিপোর্ট
২০১৫-২০১৬

প্রাথমিক ও গণশিক্ষা মন্ত্রণালয়, রেলপথ মন্ত্রণালয়, দুর্যোগ ব্যবস্থাপনা ও ত্রাণ মন্ত্রণালয় এবং স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয়ের স্বাস্থ্য সেবা বিভাগ এর ২০১৩-২০১৪ এবং ২০১৪-২০১৫ অর্থ বছরের বৈদেশিক সাহায্যপুষ্টি প্রকল্পসমূহের হিসাব সম্পর্কিত

(প্রথম খণ্ড)

বৈদেশিক সাহায্যপুষ্টি প্রকল্প অডিট অধিদপ্তর

গণপ্রজাতন্ত্রী বাংলাদেশের সংবিধানের অনুচ্ছেদ-১৩২ এবং দি কম্পট্রোলার এন্ড অডিটর জেনারেল (এ্যাডিশনাল ফাংশন) এ্যাক্ট, ১৯৭৪ এর ধারা-৫(১) অনুযায়ী মহামান্য রাষ্ট্রপতির নিকট পেশকৃত।

বাংলাদেশের কম্পট্রোলার এন্ড অডিটর জেনারেল এর
বার্ষিক অডিট রিপোর্ট

২০১৫-২০১৬

প্রাথমিক ও গণশিক্ষা মন্ত্রণালয়, রেলপথ মন্ত্রণালয়, দূর্যোগ ব্যবস্থাপনা ও ত্রাণ মন্ত্রণালয় এবং স্বাস্থ্য ও
পরিবার কল্যাণ মন্ত্রণালয়ের স্বাস্থ্য সেবা বিভাগ এর ২০১৩-২০১৪ এবং ২০১৪-২০১৫ অর্থ বছরের
বৈদেশিক সাহায্যপুষ্ট প্রকল্পসমূহের হিসাব সম্পর্কিত

(প্রথম খণ্ড)

বৈদেশিক সাহায্যপুষ্ট প্রকল্প অডিট অধিদপ্তর

গণপ্রজাতন্ত্রী বাংলাদেশের সংবিধানের অনুচ্ছেদ-১৩২ এবং দি কম্পট্রোলার এন্ড অডিটর জেনারেল
(এ্যাডিশনাল ফাংশন) এ্যাঙ্ক, ১৯৭৪ এর ধারা-৫(১) অনুযায়ী মহামান্য রাষ্ট্রপতির নিকট পেশকৃত।


সূচিপত্র

ক্রমিক নম্বর	বিবরণ	পৃষ্ঠা নম্বর
১.	মুখবন্ধ	-
২.	Abbreviations	-
৩.	প্রথম অধ্যায়	১-৪
	অডিট অনুচ্ছেদের সার সংক্ষেপ	২
	অডিট বিষয়ক তথ্য	৩
	ম্যানেজমেন্ট ইস্যু	৪
	অনিয়ম ও ক্ষতিসমূহের কারণ	৪
	অডিটের সুপারিশ	৪
৪.	দ্বিতীয় অধ্যায়	৫-১৩
	বিস্তারিত অডিট অনুচ্ছেদসমূহ	৬-১৩
৫.	অনুচ্ছেদ ভিত্তিক পরিশিষ্টসমূহ	দ্বিতীয় খণ্ড

মুখবন্ধ

- ১। গণপ্রজাতন্ত্রী বাংলাদেশের সংবিধানের অনুচ্ছেদ-১২৮(১) অনুযায়ী বাংলাদেশের মহা হিসাব নিরীক্ষক ও নিয়ন্ত্রক প্রজাতন্ত্রের সরকারি হিসাবসমূহ এবং সকল আদালত, সরকারি কর্তৃপক্ষ ও কর্মচারীর হিসাব নিরীক্ষা করার জন্য ক্ষমতা প্রাপ্ত। তাছাড়া, দি কম্পট্রোলার এন্ড অডিটর জেনারেল (এ্যাডিশনাল ফাংশস) এ্যাঙ্ক, ১৯৭৪ এর ধারা-৫ অনুযায়ী সকল Statutory Public Authority ও Local Authority এর হিসাবও নিরীক্ষা করার জন্য বাংলাদেশের মহা হিসাব নিরীক্ষক ও নিয়ন্ত্রক ক্ষমতা প্রাপ্ত।
- ২। প্রাথমিক ও গণশিক্ষা মন্ত্রণালয়, রেলপথ মন্ত্রণালয়, দুর্যোগ ব্যবস্থাপনা ও ত্রাণ মন্ত্রণালয় এবং স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয়ের স্বাস্থ্য সেবা বিভাগ এর ২০১৩-২০১৪ এবং ২০১৪-২০১৫ অর্থ বছরের আর্থিক কার্যক্রমের ওপর বৈদেশিক সাহায্যপুষ্ট প্রকল্প অডিট অধিদপ্তর কর্তৃক নমুনামূলক যাচাইয়ের মাধ্যমে নিরীক্ষাপূর্বক এ প্রতিবেদন প্রণয়ন করা হয়েছে। সরকারি সম্পদ ও অর্থ ব্যবহারের ক্ষেত্রে চিহ্নিত গুরুত্বপূর্ণ অনিয়মসমূহ সংশ্লিষ্ট অংশীজনের নজরে আনয়ন করাই এ নিরীক্ষার মূল উদ্দেশ্য।
- ৩। নিরীক্ষিত প্রতিষ্ঠানসমূহের অভ্যন্তরীণ নিয়ন্ত্রণ ব্যবস্থা শক্তিশালীকরণ, সরকারি অর্থ আদায়ে ও ব্যয়ে প্রচলিত বিধি-বিধান পরিপালন, একই ধরনের অনিয়মের পুনরাবৃত্তি না ঘটানো ও পূর্ববর্তী নিরীক্ষার সুপারিশসমূহ বাস্তবায়ন না করার বিষয়ে কর্তৃপক্ষের মনোনিবেশ করার প্রয়োজনীয়তা এ প্রতিবেদনে প্রতিফলিত হয়েছে।
- ৪। এ প্রতিবেদনে অন্তর্ভুক্ত ৮ টি অনুচ্ছেদে বর্ণিত অনিয়মসমূহ অফিস প্রধানসহ সংশ্লিষ্ট মন্ত্রণালয় ও বিভাগসমূহের মূখ্য হিসাবদানকারী কর্মকর্তা বরাবর উপস্থাপন করা হয়েছে এবং প্রাপ্তি সাপেক্ষে তাঁদের লিখিত জবাব বিবেচনাপূর্বক এ প্রতিবেদন চূড়ান্ত করা হয়েছে।
- ৫। এ নিরীক্ষা সম্পাদন ও প্রতিবেদন প্রণয়নে বাংলাদেশের মহা হিসাব নিরীক্ষক ও নিয়ন্ত্রক কর্তৃক জারিকৃত Government Auditing Standards অনুসরণ করা হয়েছে।
- ৬। জাতীয় সংসদে উপস্থাপনের লক্ষ্যে গণপ্রজাতন্ত্রী বাংলাদেশের সংবিধানের অনুচ্ছেদ-১৩২ এবং দি কম্পট্রোলার এন্ড অডিটর জেনারেল (এ্যাডিশনাল ফাংশস) এ্যাঙ্ক, ১৯৭৪ এর ধারা-৫(১) অনুযায়ী এ নিরীক্ষা প্রতিবেদন মহামান্য রাষ্ট্রপতির নিকট পেশ করা হলো।

০৬ জাম্বিন ১৪২৭
তারিখ ২১/০৯/২০২০
বঙ্গাব্দ
খ্রিস্টাব্দ


(মোহাম্মদ মুসলিম চৌধুরী)
কম্পট্রোলার এন্ড অডিটর জেনারেল
বাংলাদেশ

Abbreviations

ADB	Asian Development Bank
BRTC	Bureau of Research, Testing and Consultation
BUET	Bangladesh University of Engineering and Technology
BCSIR	Bangladesh Council of Scientific & Industrial Research
BSTI	Bangladesh Standards & Testing Institution
BoQ	Bill of Quantity
C/S	Comparative Statement
CCGP	Cabinet Committee on Government Purchase
CD/VAT	Customs Duty/Value Added Tax
DCA	Development Credit Agreement
DG	Director General
DPE	Directorate of Primary Education
DPP	Development Project Proforma
IPC	Interim Payment Certificate
IT	Income Tax
JBIC	Japan Bank for International Co-operation
MB	Measurement Book
MoU	Memorandum of Understanding
NoA	Notification of Award
NCTB	National Curriculum and Textbook Board
SCC	Specific Condition of Contract
TAPP	Technical Assistance Project Proposal
TEC	Tender Evaluation Committee
TOC	Tender Opening Committee

প্রথম অধ্যায়

(অডিট অনুচ্ছেদের সার-সংক্ষেপ ও ম্যানেজমেন্ট ইস্যু)

অডিট আপত্তিসমূহের সংক্ষিপ্ত বিবরণ

অনুচ্ছেদ নং	শিরোনাম	জড়িত অর্থ (টাকা)
	প্রাথমিক ও গণশিক্ষা মন্ত্রণালয়	
০১.	চুক্তির চেয়ে কম পরিমাণ বই সরবরাহ করা সত্ত্বেও চুক্তির সম্পূর্ণ টাকা পরিশোধ করায় সরকারের আর্থিক ক্ষতি ।	৮৬,৩৩,৭৫০.০০
০২.	ডিজাইন বহির্ভূতভাবে Great Beam (GB) ড্রপ ওয়ালে এম.এস রড ব্যবহার করে ঠিকাদারকে অতিরিক্ত পরিশোধ করায় সরকারের আর্থিক ক্ষতি ।	৪৮,৬৪,৬৩৫.০০
০৩.	পরিমাপের অধিক মাটির কাজ দেখিয়ে অতিরিক্ত অর্থ পরিশোধ করায় সরকারের আর্থিক ক্ষতি ।	২৯,৫৭,৬২৭.১৮
০৪.	সরবরাহকারীর বিল থেকে মূসক ও আয়কর বাবদ কর্তন না করে বিল পরিশোধ করায় সরকারের রাজস্ব ক্ষতি ।	১৪,৮৩,৯১৫.০০
০৫.	BCSIR, BUET & BSTI কে টেস্টিং ফি বাবদ প্রদেয় অর্থ সরবরাহকারীর নিকট থেকে আদায় না করায় সরকারের রাজস্ব ক্ষতি ।	১১,৭২,৯৬৬.০০
	রেলপথ মন্ত্রণালয়	
০৬.	সরবরাহকারীর বিল থেকে আয়কর এবং ভ্যাট আদায় না করায় সরকারের রাজস্ব ক্ষতি ।	৫,৪০,১৭,৭১৪.০০
	দূর্যোগ ব্যবস্থাপনা ও ত্রাণ মন্ত্রণালয়	
০৭.	প্রকল্প বাস্তবায়ন নির্দেশিকার গাইডলাইন অনুসরণ না করে মাদার একাউন্ট হতে নগদে অনিয়মিতভাবে অর্থ উত্তোলন করা হয়েছে যা আর্থিক বিধি-বিধানের পরিপন্থী ।	৪,৫২,৩৯,৭২৫.০০
	স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয় (স্বাস্থ্য সেবা বিভাগ)	
০৮.	ভ্যাট কম কর্তন করায় সরকারের রাজস্ব ক্ষতি ।	৩৩,২৪,৮০৭.০০
	সর্বমোটঃ বার কোটি ষোল লক্ষ পঁচানব্বই হাজার একশত উনচল্লিশ টাকা আঠারো পয়সা মাত্র ।	১২,১৬,৯৫,১৩৯.১৮

অডিট বিষয়ক তথ্য

নিরীক্ষা অর্থবছর : ২০১৩-২০১৪ (স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয় সম্পর্কিত)
২০১৪-২০১৫ (বিভিন্ন মন্ত্রণালয় সম্পর্কিত)

নিরীক্ষিত প্রতিষ্ঠানঃ

০১) প্রাথমিক ও গণশিক্ষা মন্ত্রণালয় :

- প্রাথমিক শিক্ষা অধিদপ্তর ।
- জাতীয় শিক্ষাক্রম ও পাঠ্যপুস্তক বোর্ড ।
- স্থানীয় সরকার প্রকৌশল অধিদপ্তর ।

০২) রেলপথ মন্ত্রণালয় :

- বাংলাদেশ রেলওয়ে ।

০৩) দুর্যোগ ব্যবস্থাপনা ও ত্রাণ মন্ত্রণালয় :

- দুর্যোগ ব্যবস্থাপনা অধিদপ্তর ।

০৪) স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয় :

- স্বাস্থ্য অধিদপ্তর ।
- বাংলাদেশ পরিবার পরিকল্পনা অধিদপ্তর ।

নিরীক্ষার প্রকৃতিঃ

ক. আর্থিক ও নিয়মানুগ নিরীক্ষা ।

খ. অডিট পদ্ধতি : সংশ্লিষ্ট প্রকল্পসমূহ অডিটের জন্য নির্বাচনের পর প্রকল্প পরিচালকের অফিস হতে নিম্নোক্ত তথ্যাদি সংগ্রহ করা হয়ঃ-

- আর্থিক বিবরণী ।
- ডিপিপি/টিপিপি/ডিসিএ ।
- অর্থ ছাড়পত্র (এডিপি বরাদ্দ অনুযায়ী) ।
- প্রকল্পের ব্যাংক বিবরণী ।
- প্রয়োজনীয় অন্যান্য তথ্যাদি বিশ্লেষণ ।
- চুক্তিপত্র ।

নিরীক্ষা পদ্ধতিঃ

- দ্বৈব নমুনা চয়ন পদ্ধতি ।

উপরে বর্ণিত ও প্রাসঙ্গিক অন্যান্য তথ্যাদি বিশ্লেষণ এবং পরীক্ষামূলক প্রকল্প নিরীক্ষা ।

অডিট রিপোর্ট প্রণয়নে সার্বিক তত্ত্বাবধানে ছিলেনঃ

মহাপরিচালক, বৈদেশিক সাহায্যপুষ্টি প্রকল্প অডিট অধিদপ্তর ।

ম্যানেজমেন্ট ইস্যু :

- ডিপিপি/ডিসিএ মোতাবেক প্রাপ্ত সম্পদের ব্যবহার সম্পর্কে নিশ্চিত হওয়া ।
- সরকারি সম্পদের অপচয়, তহরুপ, ঘাটতি, ক্ষতি ইত্যাদি নিরূপণ এবং রাজস্ব (আয়কর/ভ্যাট) আদায় ও সরকারি কোষাগারে জমা সম্পর্কে নিশ্চিত হওয়া ।
- আর্থিক অব্যবস্থাপনার বিষয়াদি চিহ্নিত করা এবং সরকারি আর্থিক শৃঙ্খলা নিশ্চিতকরণ ।

অনিয়ম ও ক্ষতিসমূহের কারণ :

- চুক্তির শর্ত প্রতিপালন না করা ।
- ড্রয়িং, ডিজাইন অনুসরণ না করে সিভিল ওয়ার্ক সম্পন্ন করা ।
- আয়কর অধ্যাদেশ ও ভ্যাট আইন অনুসরণ না করা ।
- প্রকল্প বাস্তবায়ন নির্দেশিকার গাইডলাইন অনুসরণ না করা ।

অডিটের সুপারিশ :

- চুক্তির শর্ত প্রতিপালন না করায় প্রয়োজনীয় পদক্ষেপ গ্রহণ নিশ্চিত করা ।
- ড্রয়িং, ডিজাইন ও স্পেসিফিকেশন অনুযায়ী সিভিল ওয়ার্ক সম্পাদন করার ক্ষেত্রে প্রয়োজনীয় মনিটরিং ব্যবস্থা জোরদার করা ।
- উৎসে আয়কর ও ভ্যাট কর্তন করে সরকারি কোষাগারে জমা নিশ্চিত করা ।
- প্রকল্প বাস্তবায়ন নির্দেশিকার গাইডলাইন অনুসরণ করে প্রকল্পে সার্বিক কার্য সম্পাদন করা ।

দ্বিতীয় অধ্যায়
(অডিট অনুচ্ছেদসমূহ)

প্রাথমিক ও গণশিক্ষা মন্ত্রণালয়

অনুচ্ছেদ-০১ :

শিরোনামঃ চুক্তির চেয়ে কম পরিমাণ বই সরবরাহ করা সত্ত্বেও চুক্তির সম্পূর্ণ টাকা পরিশোধ করায় সরকারের আর্থিক ক্ষতি ৮৬,৩৩,৭৫০.০০ (ছিয়াশি লক্ষ তেত্রিশ হাজার সাতশত পঞ্চাশ) টাকা।

বিবরণ :

প্রাথমিক ও গণশিক্ষা মন্ত্রণালয়ের নিয়ন্ত্রণাধীন এডিবি এবং অন্যান্য উন্নয়ন সহযোগী সংস্থা এর আর্থিক সহায়তায় প্রাথমিক শিক্ষা অধিদপ্তর কর্তৃক বাস্তবায়িত “তৃতীয় প্রাথমিক শিক্ষা উন্নয়ন কর্মসূচি (পিইডিপি-৩)” প্রকল্পের ২০১৪-২০১৫ সালের নিরীক্ষা কার্যক্রম ১৩-০৩-২০১৬ খ্রিঃ হতে ১৬-০৩-২০১৬ খ্রিঃ পর্যন্ত সময়ে জাতীয় শিক্ষাক্রম ও পাঠ্যপুস্তক বোর্ড, ঢাকা কার্যালয়ে সম্পাদন করা হয়।

টেভার ডকুমেন্ট, বিল/ভাউচার এবং অন্যান্য রেকর্ড পত্র নিরীক্ষা করা হয়। ২০১৫ সালের প্রাথমিক টেক্সট বই ছাপানো, বাঁধানোর জন্য জাতীয় শিক্ষাক্রম ও পাঠ্যপুস্তক বোর্ড বিভিন্ন সরবরাহকারীর সাথে সম্পাদিত চুক্তিপত্র ও চালান পর্যালোচনায় দেখা যায় যে, সরবরাহকারী বিভিন্ন ইউনিটে যে পরিমাণ বই সরবরাহ করার জন্য চুক্তিবদ্ধ ছিল তার চেয়ে কম পরিমাণ বই সরবরাহ করেছে। কিন্তু সরবরাহকারীকে চুক্তি মূল্যের সম্পূর্ণ অর্থ পরিশোধ করা হয়েছে। যে পরিমাণ বই কম সরবরাহ করা হয়েছে চুক্তি অনুযায়ী তার মূল্য ৮৬,৩৩,৭৫০.০০ টাকা। মূলত স্থানীয় পর্যায়ে প্রেরিত চালান গ্রহণের আলোকে জানা যায় যে, বর্ণিত পরিমাণ বই কম সরবরাহ করা হয়েছে। কিন্তু NCTB কার্যালয়ে নিরীক্ষাকালে দেখা যায় যে, চুক্তির পুরো মূল্যই পরিশোধ করা হয়েছে। অর্থাৎ মাঠ পর্যায়ে গৃহীত কম পরিমাণ বইয়ের মূল্য সরবরাহকারীর দাবিকৃত মোট মূল্য পরিশোধকালে বিবেচনা করা হয়নি। [বিস্তারিত বিবরণী পরিশিষ্ট- “১”]

উক্ত সময়কালে প্রথমে প্রফেসর আবুল কাশেম মিয়া ০৮-০৪-২০১৪ খ্রিঃ হতে ১৯-০১-২০১৫ খ্রিঃ পর্যন্ত এবং পরবর্তীতে প্রফেসর নারায়ন চন্দ্র পাল ২৯-০১-২০১৫ খ্রিঃ হতে ২৯-১২-২০১৫ খ্রিঃ পর্যন্ত চেয়ারম্যান, জাতীয় শিক্ষাক্রম ও পাঠ্যপুস্তক বোর্ড, ঢাকা এর দায়িত্বে নিয়োজিত ছিলেন।

অনিয়মের কারণঃ

চুক্তিপত্র অনুযায়ী বিভিন্ন স্থানীয় পর্যায়ে নির্দিষ্ট পরিমাণ বই সরবরাহের বিষয়টি কর্তৃপক্ষ কর্তৃক নিশ্চিত না হয়ে চুক্তির পুরো বিল পরিশোধ করায় আপত্তিটি উত্থাপিত হয়েছে।

অডিট প্রতিষ্ঠানের জবাব :

অডিট আপত্তির প্রেক্ষিতে স্থানীয় কর্তৃপক্ষ জানান যে, NCTB কর্তৃক DG, DPE বরাবর বিল প্রদান করার জন্য প্রেরণ করে। প্রয়োজনীয় যাচাই বাছাই করে DG, DPE বিল প্রদান করে। যদি কোন সরবরাহকারী প্রকৃত পরিমাণ বই সরবরাহ না করে অর্থাৎ কম পরিমাণ বই সরবরাহ করে তা DG, DPE বিষয়টি দেখবেন কিন্তু DG, DPE কম বই সরবরাহ সম্পর্কে নিশ্চিত করেনি। পরবর্তীতে ১৭-০৭-২০১৬ খ্রিঃ তারিখে ব্রডশীট জবাবে একই রকম মন্তব্য প্রদান করা হয়।

নিরীক্ষা মন্তব্য :

জবাব সন্তোষজনক নয়। কেননা NCTB কর্তৃপক্ষ ডিজি, ডিপিই'র উপর দায় চাপিয়ে দায়িত্ব এড়াতে পারেন না। এক্ষেত্রে NCTB কর্তৃপক্ষ টেভার আহ্বানকারী, কাজেই টেভার অনুযায়ী সরবরাহ প্রতিষ্ঠানসমূহ বই সরবরাহ করেছে কিনা তা নিশ্চিত করা NCTB এবং DG, DPE উভয়ের দায়িত্ব রয়েছে।

সরকারের আর্থিক ক্ষতির বিষয় উল্লেখ করে ৩১-০৩-২০১৬ খ্রিঃ তারিখে মন্ত্রণালয় এর সচিব বরাবর পত্র প্রেরণ করা হয়। সন্তোষজনক জবাব না পাওয়ায় সর্বশেষ ব্যবস্থা হিসেবে ৩১-০৮-২০১৭ খ্রিঃ তারিখে সচিব বরাবর আধাসরকারি পত্র জারি করা হয়। আপত্তি উত্থাপনের পর দীর্ঘ সময় অতিবাহিত হলেও কোন অগ্রগতি নেই, এমনকি কোন জবাব পাওয়া যায়নি।

নিরীক্ষার সুপারিশ :

দায়-দায়িত্ব নির্ধারণ করে জড়িত ব্যক্তি/ব্যক্তিবর্গ হতে আপত্তিকৃত টাকা আদায় করে সরকারি খাতে জমা করে জমার প্রমাণকসহ অডিট অধিদপ্তরকে অবহিত করা আবশ্যিক।

অনুচ্ছেদ-০২ :

শিরোনামঃ ডিজাইন বহির্ভূতভাবে Great Beam (GB) ড্রপ ওয়ালে এম.এস রড ব্যবহার করে ঠিকাদারকে অতিরিক্ত পরিশোধ করায় সরকারের আর্থিক ক্ষতি ৪৮,৬৪,৬৩৫.০০ (আটচল্লিশ লক্ষ চৌষট্টি হাজার ছয়শত পয়ত্রিশ) টাকা ।

বিবরণ :

প্রাথমিক ও গণশিক্ষা মন্ত্রণালয়ের নিয়ন্ত্রণাধীন এডিবি এবং অন্যান্য উন্নয়ন সহযোগী সংস্থা এর আর্থিক সহায়তায় প্রাথমিক শিক্ষা অধিদপ্তর কর্তৃক বাস্তবায়িত “তৃতীয় প্রাথমিক শিক্ষা উন্নয়ন কর্মসূচি (পিইডিপি-৩)” প্রকল্পের ২০১৪-২০১৫ সালের নিরীক্ষা কার্যক্রম ১৯-১১-২০১৫ খ্রিঃ হতে ১০-০৩-২০১৬ খ্রিঃ পর্যন্ত সময়ে বিভিন্ন উপজেলা প্রকৌশলীর কার্যালয়ে সম্পাদন করা হয় ।

ডিজাইন, প্রাক্কলন, এম.বি, বিল/ভাউচার এবং অন্যান্য রেকর্ড পত্র নিরীক্ষা করা হয় । নিরীক্ষায় দেখা যায় যে, স্থানীয় কর্তৃপক্ষ কর্তৃক অনুমোদিত ডিজাইন বহির্ভূত জিবি ওয়ালে অতিরিক্ত ডায়া এর এমএস রড ব্যবহার দেখিয়ে ঠিকাদারকে অতিরিক্ত ৫৫,১৪,৩৫৫.০০ টাকা পরিশোধ করা হয়েছে । অনুমোদিত ডিজাইন অনুযায়ী জিবি ড্রপ ওয়ালে সিঙ্গেল লেয়ার ব্যবহার করার নির্দেশনা ছিল, অনুমোদিত ডিজাইনের সেকসন-এস-২১ । কিন্তু কর্তৃপক্ষ কর্তৃক এ নিয়মের ব্যত্যয় ঘটিয়ে অতিরিক্ত লেয়ার ব্যবহার দেখিয়ে ঠিকাদারকে অতিরিক্ত ৫৫,১৪,৩৫৫.০০ টাকা পরিশোধ করা হয়েছে । মূল আপত্তিতে জড়িত ৫৫,১৪,৩৫৫.০০ টাকার মধ্যে ৬,৪৯,৭২০.০০ টাকা কর্তন/সমন্বয় করা হয়েছে অবশিষ্ট ৪৮,৬৪,৬৩৫.০০ টাকা এখনো আদায় করা হয়নি ।

[বিস্তারিত বিবরণী পরিশিষ্ট- ২]

উক্ত সময়ে নিয়োজিত কর্মকর্তাদের নামের তালিকা বিস্তারিত বিবরণী পরিশিষ্ট- ২ এ দেখানো হলো ।

অনিয়মের কারণঃ

অনুমোদিত ড্রইং, ডিজাইন অনুসরণ না করে নির্মাণ কার্য পরিচালনা করা এবং ড্রইং ডিজাইন অনুযায়ী অর্থ পরিশোধ না করা ।

অডিট প্রতিষ্ঠানের জবাব :

স্থানীয় কর্তৃপক্ষ জবাবে জানান যে, ড্রইং, ডিজাইন এবং প্রাক্কলনে সমন্বয় না থাকায় ভুলক্রমে বিল পরিশোধ করা হয়েছে । অডিটের আপত্তির প্রেক্ষিতে ঠিকাদারের বিল হতে উক্ত ৬,৪৯,৭২০.০০ টাকা কর্তন/সমন্বয় করা হয়েছে এবং সরকারি হিসাবে জমা করা হয়েছে । অবশিষ্ট ৪৮,৬৪,৬৩৫.০০ টাকা জমা/সমন্বয় করার প্রক্রিয়া চলমান রয়েছে ।

নিরীক্ষা মন্তব্য :

স্থানীয় কর্তৃপক্ষের নিরীক্ষাকালীন জবাবে জানানো হয় যে, ‘ড্রইং’, ডিজাইন এবং প্রাক্কলনে সমন্বয় না থাকায় ভুলক্রমে বিল পরিশোধ করা হয়েছে । সর্বশেষ ০৩-১১-২০১৭ খ্রিঃ তারিখের বিএস জবাবের মাধ্যমে জানানো হয় যে, চালানের মাধ্যমে ৬,৪৯,৭২০.০০ টাকা আদায়/সমন্বয় করা হয়েছে । জবাব স্বীকৃতিমূলক হলেও সন্তোষজনক নয় । কেননা অবশিষ্ট ৪৮,৬৪,৬৩৫.০০ টাকা আদায়/সমন্বয় করা হয়নি । প্রকল্পের আর্থিক ক্ষতির বিষয় উল্লেখ করে ৩১-০৩-২০১৬ খ্রিঃ তারিখে মন্ত্রণালয় এর সচিব বরাবর আপত্তিটি প্রেরণ করা হয় । সন্তোষজনক জবাব না পাওয়ায় সর্বশেষ ব্যবস্থা হিসাবে ৩১-০৮-২০১৭ খ্রিঃ তারিখে সচিব বরাবর আধাসরকারি পত্র জারি করা হয় । নিরীক্ষার পর দীর্ঘ ০৩ বছর অতিবাহিত হলেও এ বিষয়ে সন্তোষজনক কোন জবাব পাওয়া যায়নি ।

নিরীক্ষার সুপারিশ :

আপত্তিকৃত অর্থ আদায়পূর্বক সরকারি কোষাগারে জমা করে জমার প্রমাণকসহ অডিট অধিদপ্তরকে অবহিত করা আবশ্যিক ।

অনুচ্ছেদ-০৩ :

শিরোনাম : পরিমাপের অধিক মাটির কাজ দেখিয়ে অতিরিক্ত অর্থ পরিশোধ করায় সরকারের আর্থিক ক্ষতি ২৯,৫৭,৬২৭.১৮ (উনত্রিশ লক্ষ সাতান্ন হাজার ছয়শত সাতাশ টাকা আঠারো পয়সা) টাকা ।

বিবরণ :

প্রাথমিক ও গণশিক্ষা মন্ত্রণালয়ের নিয়ন্ত্রণাধীন এডিবি এবং অন্যান্য উন্নয়ন সহযোগী সংস্থা এর আর্থিক সহায়তায় প্রাথমিক শিক্ষা অধিদপ্তর কর্তৃক বাস্তবায়িত “তৃতীয় প্রাথমিক শিক্ষা উন্নয়ন কর্মসূচি (পিইডিপি-৩)” প্রকল্পের ২০১৪-২০১৫ সালের নিরীক্ষা কার্যক্রম ১৯-১১-২০১৫ খ্রিঃ হতে ১০-০৩-২০১৬ খ্রিঃ পর্যন্ত সময়ে বিভিন্ন উপজেলা প্রকৌশলীর কার্যালয়ে সম্পাদন করা হয় ।

ক্যাশ বুক, বিল/ভাউচার, এম.বি, ড্রইং, ডিজাইন এবং অন্যান্য রেকর্ড পত্র নিরীক্ষা করা হয় । নিরীক্ষায় উপস্থাপিত তথ্যাদি পর্যালোচনায় দেখা যায় যে, ডিজাইন বহির্ভূত মাটির কাজ দেখিয়ে ঠিকাদারকে অতিরিক্ত ২৯,৫৭,৬২৭.১৮ টাকা পরিশোধ করা হয়েছে । [বিস্তারিত বিবরণী পরিশিষ্ট- “৩ (১-৪১)”]

উক্ত সময়ে নিয়োজিত কর্মকর্তাগণের নামের তালিকা বিস্তারিত বিবরণী পরিশিষ্ট- “৩ (১-৪১)” তে দেখানো হলো ।

অনিয়মের কারণঃ

অনুমোদিত ড্রইং, ডিজাইন এর বহির্ভূত কাজ দেখিয়ে অতিরিক্ত অর্থ পরিশোধ করা হয়েছে ।

অডিট প্রতিষ্ঠানের জবাব :

স্থানীয় কর্তৃপক্ষ নিরীক্ষাকালীন সময়ে জানান আপত্তি অনুযায়ী অর্থ আদায় করে নিরীক্ষাকে জানানো হবে । পরবর্তীতে ০৩-০৮-২০১৬ খ্রিঃ তারিখে ব্রডশীট জবাবে জানান যে, মূল আপত্তিতে জড়িত ২৯,৫৭,৬২৭.১৮ টাকার মধ্যে ঠিকাদারের বিল হতে ৪,৩১,৬৫৪.০০ টাকা আদায় করা হয়েছে এবং অবশিষ্ট ২৫,২৫,৯৭৩.১৮ টাকা আদায়/সমন্বয় প্রক্রিয়াধীন রয়েছে ।

নিরীক্ষা মন্তব্য :

জবাব স্বীকৃতিমূলক হলেও সন্তোষজনক নয় । কেননা জবাব মোতাবেক ৪,৩১,৬৫৪.০০ টাকা আদায়ের কথা বলা হলেও তার স্বপক্ষে কোনো প্রমাণক পাওয়া যায়নি । অতএব আপত্তিতে জড়িত অর্থ আদায়ের প্রয়োজনীয় ব্যবস্থা গ্রহণ করা আবশ্যিক । আর্থিক ক্ষতির বিষয় উল্লেখ করে ৩১-০৩-২০১৬ খ্রিঃ তারিখে মন্ত্রণালয় এর সচিব বরাবর আপত্তিটি প্রেরণ করা হয় । সন্তোষজনক জবাব না পাওয়ায় সর্বশেষ ব্যবস্থা হিসেবে ৩১-০৮-২০১৭ খ্রিঃ তারিখে সচিব বরাবর আধাসরকারি পত্র জারি করা হয় । নিরীক্ষার পর দীর্ঘ ০৩ বছর অতিবাহিত হলেও এ বিষয়ে সন্তোষজনক কোন জবাব পাওয়া যায়নি ।

নিরীক্ষার সুপারিশ :

আপত্তিকৃত সমুদয় অর্থ আদায়পূর্বক সরকারি কোষাগারে জমা করে জমার প্রমাণকসহ অডিট অধিদপ্তরকে অবহিত করা আবশ্যিক ।

অনুচ্ছেদ-০৪

শিরোনামঃ সরবরাহকারীর বিল থেকে মূসক ও আয়কর কর্তন না করে বিল পরিশোধ করায় সরকারের রাজস্ব ক্ষতি ১৪,৮৩,৯১৫.০০ (চৌদ্দ লক্ষ তিরিশ হাজার নয়শত পনের) টাকা।

বিবরণঃ

প্রাথমিক ও গণশিক্ষা মন্ত্রণালয়ের নিয়ন্ত্রণাধীন এডিবি এর আর্থিক সহায়তায় প্রাথমিক শিক্ষা অধিদপ্তর কর্তৃক বাস্তবায়িত “তৃতীয় প্রাথমিক শিক্ষা উন্নয়ন কর্মসূচি (পিইডিপি-৩) প্রকল্প” এর ২০১৪-২০১৫ সালের হিসাব ১৫-১১-২০১৫ খ্রিঃ হতে ২৭-১১-২০১৫ খ্রিঃ পর্যন্ত মহাপরিচালক, প্রাথমিক শিক্ষা অধিদপ্তর, মিরপুর, ঢাকা কার্যালয়ে নিরীক্ষা করা হয়।

নিরীক্ষাকালে ক্যাশ বই, প্রশিক্ষণ সংক্রান্ত বিল/ভাউচার এবং সংশ্লিষ্ট অন্যান্য নথিপত্র পরীক্ষাপূর্বক দেখা যায় যে, এই কর্মসূচীর বিভিন্ন কার্যক্রম পরিচালনার জন্য ৫টি প্রতিষ্ঠানকে ১,২২,৫২,৫১৯.০০ টাকা পরিশোধ করা হয়েছে। আয়কর অধ্যাদেশ-১৯৮৪ এর সেকশন ৫২(রুল-১৬) এবং জাতীয় রাজস্ব বোর্ডের সাধারণ আদেশ নং-৩/মূসক/১৪ তারিখঃ ০৫-০৬-২০১৪ খ্রিঃ মোতাবেক সংশ্লিষ্ট সেবা কোডের বিপরীতে পরিশিষ্ট অনুযায়ী আয়কর এবং মূসক বাবদ (৩,৩৬,৯৪০.০০ + ১১,৪৬,৯৭৫.০০) = ১৪,৮৩,৯১৫.০০ টাকা আদায় করা হয়নি।

সুতরাং আয়কর বাবদ ৩,৩৬,৯৪০.০০ টাকা এবং ভ্যাট বাবদ ১১,৪৬,৯৭৫.০০ টাকা সর্বমোট ১৪,৮৩,৯১৫.০০ টাকা রাজস্ব ক্ষতি সাধিত হয়েছে। [বিস্তারিত বিবরণী পরিশিষ্ট- “৪”]

উক্ত সময়কালে জনাব মোঃ আলমগীর প্রকল্প পরিচালক হিসাবে দায়িত্বে নিয়োজিত ছিলেন।

অনিয়মের কারণঃ

আয়কর অধ্যাদেশ-১৯৮৪ এর সেকশন ৫২(রুল-১৬) এবং এনবিআর এর আদেশ নং-৩/মূসক/১৪ তারিখঃ ০৫-০৬-২০১৪ খ্রিঃ এর নির্দেশনা পরিপালন না করায় মূসক ও আয়কর বাবদ কম কর্তন করা হয়েছে।

অডিট প্রতিষ্ঠানের জবাব :

প্রাথমিকভাবে স্থানীয় কর্তৃপক্ষ জবাব প্রদান না করলেও সর্বশেষ ১৭-০৭-২০১৬ খ্রিঃ তারিখে ব্রডশীট জবাবে জানান যে, আয়কর ও ভ্যাট কর্তন করে সরকারি কোষাগারে জমা করা হবে।

নিরীক্ষা মন্তব্যঃ

জবাব স্বীকৃতিমূলক হলেও সন্তোষজনক নয়। কেননা এখনো অর্থ আদায়ের কোন ব্যবস্থা গ্রহণ করা হয়নি। সরকারের আর্থিক ক্ষতির বিষয় উল্লেখ করে ৩১-০৩-২০১৬ খ্রিঃ তারিখে মন্ত্রণালয় এর সচিব বরাবর আপত্তি প্রেরণ করা হয়। সন্তোষজনক জবাব না পাওয়ায় সর্বশেষ ব্যবস্থা হিসেবে ৩১-০৮-২০১৭ খ্রিঃ তারিখে সচিব বরাবর আধাসরকারি পত্র জারি করা হয়।

নিরীক্ষার সুপারিশঃ

দায় দায়িত্ব নির্ধারণপূর্বক জড়িত ব্যক্তিদের নিকট থেকে উল্লিখিত অর্থ আদায়করত সরকারি কোষাগারে জমা করে জমার প্রমাণকসহ অডিট অধিদপ্তরকে অবহিত করা আবশ্যিক।

অনুচ্ছেদ-০৫

শিরোনামঃ BCSIR, BUET & BSTI কে টেস্টিং ফি বাবদ প্রদেয় অর্থ সরবরাহকারীর নিকট থেকে আদায় না করায় সরকারের রাজস্ব ক্ষতি ১১,৭২,৯৬৬.০০ (এগার লক্ষ বাহাতির হাজার নয়শত ছিব্বতি) টাকা ।

বিবরণ :

প্রাথমিক ও গণশিক্ষা মন্ত্রণালয়ের নিয়ন্ত্রণাধীন এডিবি এবং অন্যান্য উন্নয়ন সহযোগী সংস্থা এর আর্থিক সহায়তায় প্রাথমিক শিক্ষা অধিদপ্তর কর্তৃক বাস্তবায়িত “তৃতীয় প্রাথমিক শিক্ষা উন্নয়ন কর্মসূচি (পিইডিপি-৩)” প্রকল্পের ২০১৪-২০১৫ সালের নিরীক্ষা কার্যক্রম ১৩-০৩-২০১৬ খ্রিঃ হতে ১৬-০৩-২০১৬ খ্রিঃ পর্যন্ত সময়ে চেয়ারম্যান, জাতীয় শিক্ষাক্রম ও পাঠ্যপুস্তক বোর্ড (NCTB), ঢাকা কার্যালয়ে সম্পাদন করা হয় ।

নিরীক্ষাকালে জাতীয় শিক্ষাক্রম ও পাঠ্যপুস্তক বোর্ড, মতিঝিল, ঢাকা এর কার্যালয়ের বিল/ভাউচার, টেন্ডার নথি ও অন্যান্য কাগজপত্র হতে পরিলক্ষিত হয় যে, শিক্ষাবর্ষ ২০১৫ এর প্রাক প্রাথমিক ও প্রাথমিক স্তরের পাঠ্যপুস্তক মুদ্রণ কাজের সুপারভিশন/প্রি-শিপমেন্ট/প্রি-ডেলিভারী ইন্সপেকশন এবং পোস্ট ল্যান্ডিং ইন্সপেকশন এর দায়িত্ব মেসার্স কন্টিনেন্টাল কোঃ (বিডি) লিমিটেডকে প্রদান করা সত্ত্বেও পাঠ্যপুস্তকে প্রচুর অসংলগ্নতা যেমন মুদ্রণকারী কর্তৃক নিম্নমানের কাগজ ব্যবহার, নিম্নমানের বাঁধাই, প্যাকিং, কম সরবরাহ ও ত্রুটিপূর্ণ বই সরবরাহ ইত্যাদি পরিলক্ষিত হওয়ায় বইগুলো BCSIR, BUET & BSTI থেকে পুনঃপরীক্ষার প্রয়োজনীয়তা দেখা দেয় । প্রাক প্রাথমিক ও প্রাথমিক স্তরের ২০১৫ শিক্ষা বৎসরের উক্ত বইগুলো পুনঃপরীক্ষার জন্য DPE বিল নং ১৫৭, ১৫৮, ১৫৯ তাং- ০৭-০৫-২০১৫ খ্রিঃ এর মাধ্যমে BCSIR, BUET & BSTI কে ১১,৭২,৯৬৬.০০ টাকা প্রকল্পের তহবিল হতে পরিশোধ করা হয় । SCC clause no. 26.1 মোতাবেক মালামাল এবং এতদসংক্রান্ত সার্ভিসের সকল পরীক্ষা ও সকল পরিদর্শনের ব্যয় সরবরাহকারী বহন করবে এবং ক্রয়কারী প্রতিষ্ঠান কোন ব্যয় বহন করবে না । [বিস্তারিত বিবরণী পরিশিষ্ট-“৫”]

উক্ত সময়ে জনাব মোঃ আলমগীর, মহাপরিচালক এর দায়িত্বে নিয়োজিত ছিলেন ।

অনিয়মের কারণঃ

এস.সি.সি. ক্লজ নং-২৬.০১ প্রতিপালন না করা এবং এজেন্সির নিকট হতে টেস্টিং ফি বাবদ প্রদেয় অর্থ সংঘটিত খরচ আদায় না করা ।

অডিট প্রতিষ্ঠানের জবাব :

প্রচলিত আর্থিক বিধি অনুযায়ী অডিট আপত্তিটি সঠিক । কারণ দরপত্র নির্দেশিকা অনুযায়ী কাগজের মান ছাপার মান বিতরণ ইত্যাদি কার্য সম্পাদনের নিমিত্ত এনসিটিবি কর্তৃক ইন্সপেকশন (PLI/PDI Agent) এজেন্ট নিয়োগ করা হয় । নিয়োগপ্রাপ্ত এজেন্ট কার্যাদেশ প্রাপ্ত মুদ্রণকারী প্রতিষ্ঠানসমূহের পাঠ্যপুস্তক ছাপানোর পূর্বে কাগজের মান স্পেসিফিকেশন অনুযায়ী আছে কিনা সে বিষয়টি নিশ্চিত করে থাকে । আবার একই প্রতিষ্ঠানে মুদ্রণকৃত পাঠ্যপুস্তকের মান পরবর্তীতে মাঠ পর্যায়ে পৌঁছার পর যাচাই করে থাকে । তবে বাস্তবতা হচ্ছে ২০১৫ শিক্ষাবর্ষের বিনামূল্যের বিতরণের পাঠ্যপুস্তক মাঠ পর্যায়ে বিতরণের পর বিতরণকৃত বইয়ের ছাপা এবং কাগজের মান নিয়ে মাঠ পর্যায়ে থেকে অভিযোগ, বিভিন্ন জাতীয় দৈনিক পত্রিকা এবং গণমাধ্যমে বইয়ের মান নিয়ে বিভিন্ন সংবাদ প্রকাশিত হওয়ার প্রেক্ষিতে মাননীয় মন্ত্রী, প্রাথমিক ও গণশিক্ষা মন্ত্রণালয় মহোদয়ের সভাপতিত্বে মন্ত্রণালয়, ডিপিই, এনসিটিবি ও মুদ্রণ প্রতিষ্ঠানের প্রতিনিধিদের সমন্বয়ে ১৭-০২-২০১৫ তারিখে অনুষ্ঠিত সভার সিদ্ধান্ত অনুযায়ী এ বিষয়ে অভিজ্ঞতা সম্পন্ন তিনটি সরকারি প্রতিষ্ঠানের মাধ্যমে (বুয়েট, বিএসটিআই, বিসিএসআইআর) পুনঃ কাগজ ও ছাপার মান পরীক্ষা করার সিদ্ধান্ত গৃহীত হয় । সে অনুযায়ী ১১,৭২,৯৬৬.০০ টাকা ব্যয়ে ২০১৫ শিক্ষাবর্ষের মুদ্রণকৃত পাঠ্যপুস্তকের কাগজের মান, ছাপার মান ইত্যাদি পরীক্ষা করা হয় । সরকারি কাজ যথাযথভাবে সম্পন্ন এবং সরকারের সুনাম অক্ষুণ্ন রাখার জন্য উল্লিখিত কাজ করার আবশ্যিকতা ছিল । সর্বশেষ ১৭-০৭-২০১৬ খ্রিঃ তারিখে ব্রডশীট জবাবেও একইরূপ মন্তব্য প্রদান করা হয় ।

নিরীক্ষা মন্তব্য :

জবাব স্বীকৃতিমূলক হলেও সন্তোষজনক নয় । কেননা Specific Conditions of Contract এর ২৬.১ নং শর্তানুযায়ী এ সংক্রান্ত সকল খরচ সরবরাহকারী বহন করবে । প্রকল্প তহবিল হতে ব্যয় করার সুযোগ নেই । আপত্তিকৃত টাকা সরবরাহকারীর নিকট থেকে আদায় না করায় সরকারের আর্থিক ক্ষতি সাধিত হয়েছে । সরকারের আর্থিক ক্ষতির বিষয় উল্লেখ করে ৩১-০৩-২০১৬ খ্রিঃ তারিখে মন্ত্রণালয় এর সচিব বরাবর আপত্তিটি প্রেরণ করা হয় । সন্তোষজনক জবাব প্রেরণ না করায় সর্বশেষ ব্যবস্থা হিসেবে ৩১-০৮-২০১৭ খ্রিঃ তারিখে সচিব বরাবর আধাসরকারি পত্র জারি করা হয় । নিরীক্ষার পর দীর্ঘ ০৩ বছর অতিবাহিত হলেও এ বিষয়ে সন্তোষজনক কোন জবাব পাওয়া যায়নি ।

নিরীক্ষার সুপারিশ :

উক্ত অর্থ সংশ্লিষ্ট ব্যক্তি/সরবরাহকারীর নিকট থেকে আদায়করত সরকারি খাতে জমা করে জমার প্রমাণকসহ নিরীক্ষাকে অবহিত করা আবশ্যিক ।

রেলপথ মন্ত্রণালয়

অনুচ্ছেদ- ০৬

শিরোনামঃ সরবরাহকারীর বিল থেকে আয়কর এবং ভ্যাট আদায় না করায় সরকারের রাজস্ব ক্ষতি ৫,৪০,১৭,৭১৪.০০ (পাঁচ কোটি চল্লিশ লক্ষ সত্তের হাজার সাতশত চৌদ্দ) টাকা ।

বিবরণ :

রেলপথ মন্ত্রণালয়ের নিয়ন্ত্রণাধীন বাংলাদেশ রেলওয়ে কর্তৃক বাস্তবায়িত ইন্ডিয়ান লোন এর আর্থিক সহায়তায় বাস্তবায়িত “প্রকিউরমেন্ট অব ১২০টি ব্রডগেজ প্যাসেঞ্জার কেরিজ ফর বাংলাদেশ রেলওয়ে” প্রকল্পের ২০১৪-২০১৫ সালের হিসাব ২২-০২-২০১৬ খ্রিঃ তারিখ হতে ২৪-০২-২০১৬ খ্রিঃ তারিখ পর্যন্ত সময়ে নিরীক্ষা করা হয় ।

নিরীক্ষাকালে প্রকল্প পরিচালক অফিসের বিল/ভাউচার, টেন্ডার ডকুমেন্টস সংশ্লিষ্ট কাগজপত্র হতে দেখা যায় প্রকল্প কর্তৃপক্ষ মেসার্স রাইটস লিঃ কে মোবিলাইজেশন অগ্রিম বাবদ ২৮-০৩-২০১৫ খ্রিঃ তারিখে ইউএস ডলার ৭৬১৬৭১১.১০ যার সমতুল্য বাংলাদেশী ৬০,০১,৯৬,৮৩৪.৬৮ টাকা পরিশোধ করেন ।

কিন্তু প্রকল্প কর্তৃপক্ষ কর্তৃক আয়কর অধ্যাদেশ ১৯৮৪ এর ৫২(রুল-১৬) অনুযায়ী ৫% হারে আয়কর বাবদ ৩,০০,০৯,৮৪১.০০ টাকা এবং রাজস্ব বোর্ডের আদেশ নং-০৩/মুসক/ ২০১৪ তারিখঃ ০৫-০৬-২০১৪ খ্রিঃ অনুযায়ী ৪% হারে ভ্যাট বাবদ ২,৪০,০৭,৮৭৩.০০ টাকা সরবরাহকারীর বিল হতে কর্তন করা হয়নি । যার ফলে সরকার ৫,৪০,১৭,৭১৪.০০ টাকা (আয়কর- ৩,০০,০৯,৮৪১.০০ টাকা + ভ্যাট ২,৪০,০৭,৮৭৩.০০ টাকা) রাজস্ব আয় হতে বঞ্চিত হয়েছে । যদিও ডলার ক্রেডিট লাইন এগ্রিমেন্ট অনুযায়ী আইটি ও ভ্যাট প্রদান করার জন্য দায়ী Brrower Country । কিন্তু আয়কর অধ্যাদেশ ১৯৮৪ এর ধারা- ৫২ (রুল-১৬) অনুযায়ী বেনিফিসিয়ারিকে আয়কর প্রদান করতে হবে । অর্থাৎ চুক্তির ক্লজ টি আয়কর অধ্যাদেশের সাথে সাংঘর্ষিক । এছাড়াও উল্লেখ্য যে, জাতীয় রাজস্ব বোর্ডের ভেটিং গ্রহণ না করেই ডলার ক্রেডিট লাইন এগ্রিমেন্ট করে সরবরাহকারীকে আয়কর তথা কর থেকে অব্যাহতির সুবিধা দেয়া হয়েছে । ফলে চুক্তিটি ছিল ত্রুটিপূর্ণ ।

অন্যদিকে ভ্যাট যেহেতু সেবাগ্রহীতা প্রদান করবে সেক্ষেত্রেও প্রকল্পের ডিপিতে ভ্যাট বাবদ কোন অর্থের সংস্থান ছিল না ।

দীর্ঘদিন যাবত আয়কর ও ভ্যাট বাবদ আপত্তিকৃত অর্থ আদায়ের কোন ব্যবস্থা গ্রহণ না করায় ২% হারে দন্ডসুদ সহ আপত্তিকৃত অর্থ আদায় করা আবশ্যিক ।

[বিস্তারিত পরিশিষ্ট “৬”]

উক্ত সময় জনাব আবদুল মতিন চৌধুরী, প্রকল্প পরিচালকের দায়িত্বে নিয়োজিত ছিলেন ।

অনিয়মের কারণঃ

আয়কর অধ্যাদেশ-১৯৮৪ এর ধারা-৫২ (রুল-১৬) এবং রাজস্ব বোর্ডের আদেশ নং-৩/মুসক/২০১৪ তারিখঃ ০৫-০৬-২০১৪ খ্রিঃ এর নির্দেশনা অনুযায়ী ভ্যাট ও আয়কর কর্তন করা হয়নি ।

অডিট প্রতিষ্ঠানের জবাব :

নিরীক্ষা আপত্তির জবাবে প্রকল্প কর্তৃপক্ষ জানান যে, অগ্রিম পরিশোধের আয়কর এবং ভ্যাট কর্তনের ব্যাপারে চুক্তিপত্রে উল্লেখ ছিল না । এটা ব্যাংকের দায়িত্ব ছিল ।

নিরীক্ষা মন্তব্য :

জবাব সন্তোষজনক নয় । কারণ পরিশোধিত বিল হতে আয়কর এবং ভ্যাট কর্তন করা প্রকল্প কর্তৃপক্ষের দায়িত্ব । তাছাড়া জাতীয় রাজস্ব বোর্ড হতে আয়কর ও ভ্যাট অব্যাহতি (exemption) সংক্রান্ত কোন আদেশ নাই । তাছাড়াও প্রকল্প কর্তৃপক্ষের NOC নিয়েই ব্যাংক কর্তৃপক্ষ অর্থ ছাড় করে থাকে । আলোচ্য ক্ষেত্রে সরকার রাজস্ব আয় হতে বঞ্চিত হয়েছে । সরকারের আর্থিক ক্ষতির বিষয় উল্লেখ করে ০৪-০৭-২০১৬ খ্রিঃ তারিখে মন্ত্রণালয় এর সচিব বরাবর আপত্তিটি প্রেরণ করা হয় । পরবর্তীতে ০১-০৮-২০১৭ খ্রিঃ তারিখে তাগিদ পত্র জারি করা হয় । তারপরও জবাব না পাওয়ায় সর্বশেষ ব্যবস্থা হিসেবে ১৭-০৯-২০১৭ খ্রিঃ তারিখে সচিব বরাবর আধাসরকারি পত্র জারি করা হয় । নিরীক্ষার পর দীর্ঘ ০৩ বছর অতিবাহিত হলেও এ বিষয়ে সন্তোষজনক কোন জবাব পাওয়া যায়নি ।

নিরীক্ষার সুপারিশ :

সরবরাহকারীর নিকট থেকে আপত্তিকৃত অর্থ দন্ড সুদসহ আদায় করে সরকারি কোষাগারে জমা করা আবশ্যিক ।

দুর্যোগ ব্যবস্থাপনা ও ত্রাণ মন্ত্রণালয়

অনুচ্ছেদ-০৭ :

শিরোনামঃ প্রকল্প বাস্তবায়ন নির্দেশিকার (গাইডলাইন) অনুসরণ না করে মাদার একাউন্ট হতে মোট ৪,৫২,৩৯,৭২৫.০০ (চার কোটি বায়ান্ন লক্ষ উনচল্লিশ হাজার সাতশত পঁচিশ) টাকা নগদে অনিয়মিতভাবে উত্তোলন করা হয়েছে যা আর্থিক বিধি-বিধানের পরিপন্থী।

বিবরণ :

দুর্যোগ ব্যবস্থাপনা ও ত্রাণ মন্ত্রণালয়ের নিয়ন্ত্রণাধীন, দুর্যোগ ব্যবস্থাপনা অধিদপ্তর কর্তৃক বিশ্ব ব্যাংকের অর্থায়নে বাস্তবায়িত “সেফটি নেট সিস্টেম ফর দি পুয়ারেস্ট (SNSP) (কম্পোনেন্ট-১)” প্রকল্পের ২০১৪-২০১৫ অর্থ বছরের হিসাব বিভিন্ন উপজেলার প্রকল্প বাস্তবায়ন কর্মকর্তার কার্যালয়ে ০৬-০৯-২০১৫ খ্রিঃ হতে ০৯-০৩-২০১৬ খ্রিঃ সময়ে নিরীক্ষা কার্য সম্পাদন করা হয়।

নিরীক্ষাকালে আলোচ্য প্রকল্পের আওতায় বিভিন্ন জেলার বিভিন্ন উপজেলার ইউনিয়নসমূহে বাস্তবায়িত বিভিন্ন স্কীমের বিল/ভাউচার, ব্যাংক হিসাব বিবরণী, ক্যাশবই ও অন্যান্য নথি পত্র যাচাই করা হয়। রেকর্ড পত্র যাচাইয়ে দেখা যায় যে, প্রকল্প বাস্তবায়ন নির্দেশিকার ৪.৮.১(৮) নং ক্রমিকের শর্তানুযায়ী সরকারি নির্দেশ উপেক্ষা করে শ্রমিক মজুরি (wage cost) পরিশোধের নামে প্রকল্পের ডেজিগনেটেড একাউন্ট (মাদার একাউন্ট) হতে নগদে মোট ৪,৫২,৩৯,৭২৫.০০ টাকা উত্তোলন করা হয়েছে। আলোচ্য প্রকল্প বাস্তবায়ন নির্দেশিকার ৫.২(৩) অনুযায়ী বাস্তবায়িত কোন প্রকল্পের শ্রমিক বা অন্য কোন কাজের পরিশোধযোগ্য মজুরির প্রয়োজনীয় টাকা প্রকল্পের একাউন্ট হতে চাহিদা অনুযায়ী সংশ্লিষ্ট উপজেলার ব্যাংক হিসাব তথা চাইল্ড একাউন্টে স্থানান্তর করতে হবে। পরবর্তীতে স্কীমভুক্ত সংশ্লিষ্ট শ্রমিকের সম্পাদিত কাজের স্বপক্ষে পিআইও কর্তৃক ঐ শ্রমিকের অনুকূলে প্রয়োজনীয় অর্থের অথরাইজেশন/ এডভাইস লেটার ব্যাংকে প্রেরণ করতে হবে। ব্যাংক কর্তৃপক্ষ পরবর্তীতে চাইল্ড একাউন্ট হতে প্রাপ্ত অথরাইজেশন অনুসারে প্রয়োজনীয় অর্থ শ্রমিকের নিজস্ব একাউন্টে স্থানান্তর করবেন যা পরবর্তীতে শ্রমিক ব্যক্তিগত হিসাব হতে নিজেই উত্তোলন করবেন।

কিন্তু আলোচ্য ক্ষেত্রে সরকারি ঐ নির্দেশ উপেক্ষা করে পিআইও কর্তৃক নগদে উক্ত বিপুল পরিমাণ সরকারি অর্থ উত্তোলন করে খরচ দেখিয়েছেন যাতে সরকারি অর্থ খরচের স্বচ্ছতা ও জবাবদিহিতা নিশ্চিত হয়নি। [বিস্তারিত বিবরণী পরিশিষ্ট- “৭ (১-৭)"]

এই অনিয়ম সম্পাদনের সাথে জড়িত পিআইও/ ডিডিওদের নাম সংশ্লিষ্ট পরিশিষ্টে দেখানো হলো।

অনিয়মের কারণঃ

প্রকল্প বাস্তবায়ন নির্দেশিকার (গাইডলাইন) অনুসরণ না করা।

অডিট প্রতিষ্ঠানের জবাব :

নিরীক্ষা আপত্তির জবাবে পিআইও, নান্দাইল উপজেলা এবং সদর উপজেলা, জামালপুর উল্লেখ করেন যে, সুবিধাভোগীর হিসাব খোলার পর অর্থ স্থানান্তর করা হবে। পিআইও, কটিয়াদী, কিশোরগঞ্জ এ বিষয়ে অবহিত নন মর্মে উল্লেখ করেন। পিআইও, ধর্মপাশা সুনামগঞ্জ আপত্তি গ্রহণ করেন কিন্তু কোন জবাব দানে বিরত থাকেন। পিআইও, তাহিরপুর, সুনামগঞ্জ উল্লেখ করেন যে, সংশ্লিষ্ট ব্যাংকের সাথে যোগাযোগ করে পরবর্তীতে নিরীক্ষাকে অবহিত করা হবে। পরবর্তীতে ২০-০৪-২০১৭ খ্রিঃ তারিখে ১টি জবাব পাওয়া যায়। যা আপত্তির সাথে সম্পর্কিত নয়।

নিরীক্ষা মন্তব্যঃ

জবাব সন্তোষজনক নয়। কেননা প্রথমত শ্রমিক মজুরির (wage cost) টাকা শ্রমিকের ব্যাংক একাউন্ট ব্যতীত পিআইও কে পরিশোধ করার কোন সুযোগ নেই। কাজেই প্রমানিত হয় যে, উক্ত শ্রমিক মজুরি প্রকৃত শ্রমিককে প্রদান না করে আত্মসাৎ করা হয়েছে। দ্বিতীয়ত প্রকল্প বাস্তবায়ন নির্দেশিকার সরকারি নির্দেশ উপেক্ষা করে অর্থ ব্যয় করা হয়েছে। সরকারের আর্থিক ক্ষতির বিষয় উল্লেখ করে ২৪-০৭-২০১৬ খ্রিঃ তারিখে মন্ত্রণালয় এর সচিব বরাবর আপত্তি প্রেরণ করা হয়। পরবর্তীতে ২৩-০৮-২০১৭ খ্রিঃ তারিখে তাগিদ পত্র জারি করা হয়। তারপরও জবাব না পাওয়ায় সর্বশেষ ব্যবস্থা হিসেবে ১৮-০৯-২০১৭ খ্রিঃ তারিখে সচিব বরাবর আধাসরকারি পত্র জারি করা হয়। কিন্তু কোন জবাব পাওয়া যায়নি।

নিরীক্ষার সুপারিশঃ

যথাযথ কর্তৃপক্ষ কর্তৃক বিষয়টি অনুসন্ধানপূর্বক দায় দায়িত্ব নির্ধারণ করে জড়িত ব্যক্তি/ব্যক্তিবর্গের নিকট হতে আপত্তিকৃত অর্থ আদায় ও জমা করে নিরীক্ষাকে অবহিত করা আবশ্যিক।

স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয়

স্বাস্থ্য সেবা বিভাগ

অনুচ্ছেদ-৮ঃ

শিরোনামঃ ভ্যাট কম কর্তন করায় সরকারের রাজস্ব ক্ষতি ৩৩,২৪,৮০৭.০০ (তেরিশ লক্ষ চব্বিশ হাজার আটশত সাত) টাকা ।

বিবরণঃ

স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয়ের নিয়ন্ত্রণাধীন আইডিএ অর্থায়নে বাস্তবায়িত স্বাস্থ্য, জনসংখ্যা ও পুষ্টি সেক্টর উন্নয়ন কর্মসূচীর (HPNSDP) এর লাইন ডাইরেক্টর, “ক্লিনিক্যাল কন্ট্রাসেপশন সার্ভিস ডেলিভারী প্রোগ্রাম” এর আওতায় পরিচালক, আইইএম, ডিজিএফপি এর ২০১৩-২০১৪ অর্থ বছরের হিসাব নিরীক্ষা করা হয় ।

নিরীক্ষাকালে প্রকল্পের ক্যাশ বই, বিল/ভাউচার, চুক্তিপত্র এবং অন্যান্য নথিপত্র যাচাই করা হয় । নিরীক্ষাকালে দেখা যায় যে, প্রকল্প কর্তৃপক্ষ বিজ্ঞাপনী সংস্থা Clip Stick Media Communication এবং Mark Media কে বিজ্ঞাপনী কাজের জন্য ৩,৪৯,৯৭,৯৭৫.০০ টাকা পরিশোধ করা হয় ।

প্রকল্প কর্তৃপক্ষের দাবীর প্রেক্ষিতে প্রধান হিসাবরক্ষণ কর্মকর্তা, স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয় অফিস কর্তৃক ৫.৫% হারে ১৯,২৪,৮৮৮.৬২ টাকা ভ্যাট কর্তন করে বিভিন্ন বিজ্ঞাপনী সংস্থাকে অর্থ পরিশোধ করা হয় ।

জাতীয় রাজস্ব বোর্ড এর আদেশ নং-২৫/মূসক/২০১৩ তারিখঃ ০৬/০৬/২০১৩ খ্রিঃ মোতাবেক বিজ্ঞাপনী সংস্থার নিকট হতে ১৫% হারে ৫২,৪৯,৬৯৬.২৫ টাকা ভ্যাট কর্তনযোগ্য ছিল । এক্ষেত্রে কর্তৃপক্ষ ৫.৫% হারে ১৯,২৪,৮৮৮.৬২ টাকা ভ্যাট কর্তন করেছে । ফলে (৫২,৪৯,৬৯৬.২৫-১৯,২৪,৮৮৮.৬২) = ৩৩,২৪,৮০৭.০০ টাকা ভ্যাট কম কর্তন করা হয়েছে । [বিস্তারিত বিবরণ পরিশিষ্ট-“০৮”]

জনাব গনেশ চন্দ্র সরকার এবং জনাব মোঃ নাসির উদ্দিন উক্ত সময়ে পরিচালক, আইইএম এর দায়িত্ব পালন করেন ।

অনিয়মের কারণঃ

জাতীয় রাজস্ব বোর্ড এর আদেশ নং-২৫/মূসক/২০১৩ তারিখঃ ০৬/০৬/২০১৩ খ্রিঃ মোতাবেক বিজ্ঞাপনী সংস্থার নিকট হতে ১৫% হারে ৫২,৪৯,৬৯৬.২৫ টাকা ভ্যাট কর্তনযোগ্য ছিল । জাতীয় রাজস্ব বোর্ডের নির্ধারিত হার অপেক্ষা কম হারে মূসক কর্তন করা হয়েছে ।

প্রকল্প কর্তৃপক্ষের জবাব :

আপত্তির জবাবে প্রকল্প বাস্তবায়ন কর্তৃপক্ষ জানান যে, বিজ্ঞাপনী সংস্থার নিকট হতে সরবরাহকারী হিসেবে ভ্যাট কর্তন করা হয়েছে । তারা আরও জানান যে, সংশ্লিষ্ট প্রধান হিসাব রক্ষণ কর্মকর্তা, স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয় অফিস কর্তৃক যথাযথভাবে ভ্যাট কর্তন করা হয়েছে ।


নিরীক্ষার মন্তব্যঃ

জবাব সন্তোষজনক নয় । কারণ বিজ্ঞাপনী সংস্থা কোন ভাবেই সরবরাহকারী নয় । এক্ষেত্রে জাতীয় রাজস্ব বোর্ডের আদেশ এর নির্দেশনা লঙ্ঘন করা হয়েছে । সরকারের রাজস্ব ক্ষতি হয়েছে । সরকারের আর্থিক ক্ষতির বিষয় উল্লেখ করে ৩১-১২-২০১৪ খ্রিঃ তারিখে মন্ত্রণালয় এর সচিব বরাবর পত্র দেয়া হয় । পরবর্তীতে সর্বশেষ ব্যবস্থা হিসাবে ০৭-১২-২০১৫ খ্রিঃ তারিখে আধাসরকারি পত্র জারি করা হয় । নিরীক্ষার দীর্ঘ ০৪ বৎসর বছর অতিবাহিত হলেও এ বিষয়ে সন্তোষজনক কোন অগ্রগতি নেই ।

নিরীক্ষার সুপারিশঃ

দায় দায়িত্ব নির্ধারণ পূর্বক জড়িত ব্যক্তি/ব্যক্তিবর্গের নিকট হতে আপত্তিকৃত অর্থ আদায় করে সরকারি কোষাগারে জমা প্রদানপূর্বক জমার প্রমাণকসহ নিরীক্ষা অধিদপ্তরকে অবহিত করতে হবে ।

তারিখ : ২২ জুন ১৪২৭ বঙ্গাব্দ
০৬/০৬/২০২০ খ্রিস্টাব্দ ।


(খান মোঃ ফেরদাউসুর রহমান)
মহাপরিচালক



বাংলাদেশের কম্পট্রোলার এন্ড অডিটর জেনারেল এর
বার্ষিক অডিট রিপোর্ট
২০১৫-২০১৬

প্রাথমিক ও গণশিক্ষা মন্ত্রণালয়, রেলপথ মন্ত্রণালয়, দূর্যোগ ব্যবস্থাপনা ও ত্রাণ মন্ত্রণালয় এবং স্বাস্থ্য ও
পরিবার কল্যাণ মন্ত্রণালয়ের স্বাস্থ্য সেবা বিভাগ এর ২০১৩-২০১৪ এবং ২০১৪-২০১৫ অর্থ বছরের
বৈদেশিক সাহায্যপুষ্টি প্রকল্পসমূহের হিসাব সম্পর্কিত

(দ্বিতীয় খণ্ড)

বৈদেশিক সাহায্যপুষ্টি প্রকল্প অডিট অধিদপ্তর

গণপ্রজাতন্ত্রী বাংলাদেশের সংবিধানের অনুচ্ছেদ-১৩২ এবং দি কম্পট্রোলার এন্ড অডিটর জেনারেল
(এ্যাডিশনাল ফাংশন্স) এ্যাঙ্ক, ১৯৭৪ এর ধারা-৫(১) অনুযায়ী মহামান্য রাষ্ট্রপতির নিকট পেশকৃত।

সূচিপত্র

অনুচ্ছেদ নং	পরিশিষ্ট নম্বর	পৃষ্ঠা নং
প্রাথমিক ও গণশিক্ষা মন্ত্রণালয়		
০১	১	১
০২	২	২-৪৬
০৩	৩ (১-৪১)	৪৭-৯২
০৪	৪	৯৩
০৫	৫	৯৪
রেলপথ মন্ত্রণালয়		
০৬	৬	৯৫
দূর্যোগ ব্যবস্থাপনা ও ত্রাণ মন্ত্রণালয়		
০৭	৭ (১-৭)	৯৪-১০৩
স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয়ের(স্বাস্থ্য সেবা বিভাগ)		
০৮	৮	১০৪
মহাপরিচালকের স্বাক্ষর		১০৪

প্রাথমিক ও গণশিক্ষা মন্ত্রণালয়

অনুচ্ছেদ-১

পরিশিষ্ট-১

Statement showing the particulars of excess payment due to supplying of less quantity book in the office of the Chairman,NCTB, Motijheel, Dhaka under PEDP-3 for the year 2014-15.

SL No	Name of Upazilla	Name of books which were not supplied	Name of the Class	Name of the Supplier	Amount Involved	Amount Paid	Remarks
1	2	3	4	5	6	7	8
1	Kalkini, Madaripur	English-13,000 nos	Class One	M/S Ananda Printers	14.75 X 13,000	191750.00	As per memo no- 325 & 579, Dt- 26/11/2014
		Math-13,000 nos	Class One		21.25 X 13,000	276250.00	
2	Sharsha, Jessore	Different- 8160 nos	Different Class	M/S Krisna Traders	19.69 X 8160	160678.00	Memo no- 414, Dt- 17/12/2014
	Ullapara, Sirajganj	Different -1800 nos	Different Class		19.69 X 1800	35443.00	Memo no- 360, Dt- 08/12/2014
3	Nagesshori, Kurigram	Bangla-3450 nos	Class Four	M/S Sarker Printing & Publishung	21.16 X 3450	73002.00	Memo no- 266, Dt- 26/10/2014
		English- 3800 nos	Class Four		21.16 X 3800	80408.00	
		Math- 12800 nos	Class Four		21.16 X 12800	270848.00	
		Bishwa Porichay- 6850 nos	Class Four		21.16 X 6850	144946.00	
		Science-5400 nos	Class Four		21.16 X 5400	114264.00	
		Bangla-18600 nos	Class Five		21.16 X 18600	393576.00	
		Math- 1700 nos	Class Five		21.16 X 1700	35972.00	
		Bishwa Porichay- 300 nos	Class Five		21.16 X 300	6348.00	
	Science-1500 nos	Class Five	21.16 X 1500	31740.00			
4	Ulipur, Kurigram	Science-8500 nos	Class Four	M/S Sarker Printing & Publishung	21.16 X 8,500	179860.00	Memo no- 260, Dt- 22/11/2014
		Bangla-11050 nos	Class Four		21.16 X 11,050	233818.00	
5	Char Fashion, Bhola	Different-1,45,370 nos	Different Class	M/S Bookman Printers & Publishing	21.16 X 1,45,370	3076029.00	Memo no- 400, Dt- 14/12/2014
6	Nagar Kanda, Faridpur	Different-21600 nos	Different Class	M/S Krisna Traders	19.69 X 21,600	425304.00	Memo no- 318, Dt- 25/11/2014
7	Sreenagar, Munshiganj	Different-1,46,052 nos	Different Class	M/S Bangladesh Dizital Printing & Packeging Ltd.	19.88 X 1,46,052	2903514.00	Memo no- 15(7), Dt- 15/01/2015
					Total	86,33,750.00	

অনুচ্ছেদ-০২
পরিশিষ্ট-২
পরিশিষ্টের সারসংক্ষেপ

শিরোনামঃ ডিজাইন বহির্ভূতভাবে Great Beam(GB) ড্রপ ওয়ালে এম.এস রড ব্যবহার করে ঠিকাদারকে অতিরিক্ত পরিশোধ করায় সরকারের আর্থিক ক্ষতি ৪৮,৬৪,৬৩৩.১৭ টাকা

ক্রমিক নং	নিরীক্ষিত অফিসের নাম	জড়িত টাকা
১.	উপজেলা প্রকৌশল অফিস, ডোমার, নিলফামারী	৭৫৬১৩.৩৫
২.	উপজেলা প্রকৌশল অফিস, কিশোরগঞ্জ, নিলফামারী	১৫৯৪২৩.৯২
৩.	উপজেলা প্রকৌশল অফিস, নাগেশ্বরী, কুড়িগ্রাম	৩৬০৫৬.৯৪
৪.	উপজেলা প্রকৌশল অফিস, ভুরঙ্গামারী, কুড়িগ্রাম	২৯৩০৫৭.৫৮
৫.	উপজেলা প্রকৌশল অফিস, চিলমারী, কুড়িগ্রাম	১২৪৯৪৩.০১
৬.	উপজেলা প্রকৌশল অফিস, সদর, কুড়িগ্রাম	৬০৯৬১.৪১
৭.	নির্বাহী প্রকৌশলী, এলজিইডি, কুড়িগ্রাম	৭৬৩৯৭.৫৩
৮.	উপজেলা প্রকৌশল অফিস, ফুলবাড়ি, কুড়িগ্রাম	১২১৭৬১.৪৭
৯.	উপজেলা প্রকৌশল অফিস, হাতিবান্ধা, লালমনিরহাট	৪৮৩৫০.২৮
১০.	উপজেলা প্রকৌশল অফিস, পাটগ্রাম, লালমনিরহাট	১৪০৯১৯.৯১
১১.	নির্বাহী প্রকৌশলী, এলজিইডি, লালমনিরহাট	২৮৬০৫.০৯
১২.	উপজেলা প্রকৌশল অফিস, সদর, রংপুর	১০৯৪৬৭.০৯
১৩.	উপজেলা প্রকৌশল অফিস, মিঠাপুকুর, রংপুর	১১০৫৭৬.৮২
১৪.	উপজেলা প্রকৌশল অফিস, গংগাছড়া, রংপুর	১৫৩০০.০০
১৫.	নির্বাহী প্রকৌশলী, এলজিইডি, রংপুর	৫১৬৬৩.৪২
১৬.	উপজেলা প্রকৌশল অফিস, সদর, গাইবান্ধা	৩৭০৭৯.১০

ক্রমিক নং	নিরীক্ষিত অফিসের নাম	জড়িত টাকা
১৭.	উপজেলা প্রকৌশল অফিস, পলাশবাড়ি, গাইবান্ধা	২০৫৬১৩.৫৭
১৮.	উপজেলা প্রকৌশল অফিস, সুন্দরগঞ্জ, গাইবান্ধা	১৯২৪৬৫.৮৩
১৯.	নির্বাহী প্রকৌশলী, এলজিইডি, গাইবান্ধা	৩৪৭৫৮.২৮
২০.	উপজেলা প্রকৌশল অফিস, নন্দিগ্রাম, বগুড়া	১২৩১৫৩.১৫
২১.	উপজেলা প্রকৌশল অফিস, ধর্মপাশা, সুনামগঞ্জ	৬৩৯৪৪.০০
২২.	উপজেলা প্রকৌশল অফিস, সদর, সুনামগঞ্জ	১০৩৬৫৭.০০
২৩.	উপজেলা প্রকৌশল অফিস, ছাতক, সুনামগঞ্জ	৪২৭০৬.০০
২৪.	উপজেলা প্রকৌশল অফিস, মাধবপুর, হবিগঞ্জ	১৬০৩০২.০০
২৫.	উপজেলা প্রকৌশল অফিস, নবিগঞ্জ, হবিগঞ্জ	৯৫৯৩৪.০০
২৬.	উপজেলা প্রকৌশল অফিস, সদর, সিলেট	৬৮৩০৮.০০
২৭.	উপজেলা প্রকৌশল অফিস, কসবা, ব্রাহ্মনবাড়িয়া	৫০৫৬৬.০০
২৮.	উপজেলা প্রকৌশল অফিস, নাসিরনগর, ব্রাহ্মনবাড়িয়া	৮৫৭৮৮.০০
২৯.	উপজেলা প্রকৌশল অফিস, তিতাস, কুমিল্লা	১০৬৮৯৩.০০
৩০.	উপজেলা প্রকৌশল অফিস, মুরাদনগর, কুমিল্লা	১৩৩৫৬১.০০
৩১.	নির্বাহী প্রকৌশলী, এলজিইডি, কুমিল্লা	৮২৬৫৮.০০
৩২.	উপজেলা প্রকৌশল অফিস, উখিয়া, কক্সবাজার	৫৭২৫১.০০
৩৩.	উপজেলা প্রকৌশল অফিস, কমলনগর, লক্ষ্মপুর	৬৮২৬৯.০০
৩৪.	উপজেলা প্রকৌশল অফিস, রামগতি, লক্ষ্মপুর	৫০৯৮১.০০
৩৫.	উপজেলা প্রকৌশল অফিস, বেগমগঞ্জ, নোয়াখালি	২৮৫১৭০.০০
৩৬.	উপজেলা প্রকৌশল অফিস, সোনাইমুড়ি, নোয়াখালি	১৭২০৫৪.০০
৩৭.	উপজেলা প্রকৌশল অফিস, অষ্টগ্রাম, কিশোরগঞ্জ	৬৭৪৫০.০০
৩৮.	উপজেলা প্রকৌশল অফিস, কুলিয়ারচর, কিশোরগঞ্জ	৭৫৬৭৯.০০

ক্রমিক নং	নিরীক্ষিত অফিসের নাম	জড়িত টাকা
৩৯.	উপজেলা প্রকৌশল অফিস, নিকলি, কিশোরগঞ্জ	৬৮৩০৯.০০
৪০.	উপজেলা প্রকৌশল অফিস, রূপগঞ্জ, নারায়নগঞ্জ	৭৭৮৫৫.৪০
৪১.	নির্বাহী প্রকৌশলী, এলজিইডি, গাজীপুর	১৪৯৬৮৫.০২
৪২.	উপজেলা প্রকৌশল অফিস, শ্রীপুর, গাজীপুর	২৭২৯৩.০০
৪৩.	উপজেলা প্রকৌশল অফিস, কাপাসিয়া, গাজীপুর	১১৪২০৪.০০
৪৪.	উপজেলা প্রকৌশল অফিস, সদর, নরসিংদী	১০০১৮৭.০০
৪৫.	উপজেলা প্রকৌশল অফিস, ত্রিশাল, ময়মনসিংহ	২৭৪৭২.০০
৪৬.	উপজেলা প্রকৌশল অফিস, সদর, নেত্রকোনা	১১০৮৯৬.০০
৪৭.	উপজেলা প্রকৌশল অফিস, কলমাকান্দা, নেত্রকোনা	৩২৮২৬.০০
৪৮.	উপজেলা প্রকৌশল অফিস, সরিষাবাড়ি, জামালপুর	১৫৬১৪২.০০
৪৯.	উপজেলা প্রকৌশল অফিস, দেওয়ানগঞ্জ, জামালপুর	১৮২৪২৭.০০
	মোট	৪৮৬৪৬৩৫.১৭

অনুচ্ছেদ-০২
পরিশিষ্ট- ২
পরিশিষ্টের বিস্তারিত

Statement showing the particulars of allowing excess MS Rod in GB drop wall (Double layer)

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
Upazila Engineer office, Domar, Nilphamari	Package- PEDP-III/2013-14/W2.3312 1)Dodho Chandakhana Kamat para, 2)Gomnati Sisar Ghat 3) Chndakhana Milonkithir GPS	Rainbow Enterprize	MB-09 Page-13 MS rod in dropwall	2×6×14.25×.617 =105.507 kg 2×6×9×.617 =66.636kg 2(170+105)×1.2 2×.617 =414.007 kg Total= 586.15 kg	586.15÷2 =293.075kg	293.075×3 =879.225 kg	86.00	75,613.35	Shah Md. Obaydur Rahman,UE	Local authority received the query but no reply was furnished.
Upazila Engineer office, Kishorganj, Nilphamary	W2.3330 02 nos	MT-ZA(JV)	18/13-14 Page no-20	14.125×0.617×6 ×2=104.581 1.220×0.617×17 0×2=255.931 9.172×0.617×16 =90.545 1.220×0.617×10 5×2=158.0754 Total= 609.132kg	609.132÷2 =304.566kg	304.566kg ×2 =609.132 kg	87.00	52,994.51	SM Keramot Ali, UE	Local Project Authority stated that reply will be given after verification records and documents.
	W2.1206	Md.	08/12-13	2×6×23.100×0.6	528.190÷2	264.095kg	51.00	26,937.69		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
	02 nos	Mustafizur Rahman	Page-33	17=171.032kg 2×140×1.22×0.6 17=210.767kg 2×6×9.172×0.61 7=67.909kg 2×53×1.200×0.6 17=78.482kg Total=528.190kg	=264.095kg	×2 =528.19kg				
	W2.3328 03 nos school	Md. Delowar Hossain	16/13-14 Page-29	14.125×0.617×6 ×2=104.581 1.220×0.617×17 0×2=255.931 9.172×0.617×16 =90.545 1.220×0.617×10 5×2=158.0754 Total= 609.132kg	609.132÷2 =304.566kg	304.566kg ×3 =913.698kg	87.00	79,491.72		
Upazila Engineer Nageswari, Kurigram	Rangabair Buss GPS Chatadhanir Par GPS W1.0246	Arshi Construction	03/13-14 Page-06	2×5×23.10×0.61 7=142.527 2×139×1.068×0. 617=183.189 2×5×9.172×0.61 7=56.591 2×53×1.068×0.6 17=69.849 Total =451.898 kg	451.898 kg ÷2 =225.949 kg	225.949 ×2 = 451.898kg	79.79	36,056.94	-	Local authority received the query but no reply was furnished.

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
Upazila Engineer Bhurungamari, Kurigram	Construction of additional class room including furniture supply of Dakhin Talai GPS Package- PEDP-III/KRG/BHU/2013-14/W2.2328	Md. Mahbubur Rahman	47/13-14 page-27 item-13 MS rod in drop wall	$2 \times 19.50 \times 0.617 \times 12 = 288.756$ $2 \times 1.22 \times 0.617 \times 235 = 353.787$ $1 \times 9.172 \times 0.617 \times 12 = 67.909$ $1 \times 1.22 \times 0.617 \times 80 = 60.22$ Total=770.672kg	$770.672 \div 2 = 385.336 \text{ kg}$	385.336 kg	91.81	35377.69	Md. Entazur Rahman, UE	Local authority received the query but did not furnish any reply.
	W2,0-242 1.Purba Kader Community 2.Beparitari Community	Md. Mahbubur Rahman	41/11-12 Page-09,10 MS rod in drop wall	$2 \times 23.10 \times 0.617 \times 12 = 342.064 \text{ kg}$ $2 \times 1.22 \times 0.617 \times 277 = 417.01 \text{ kg}$ $2 \times 9.172 \times 0.617 \times 12 = 135.818$ $2 \times 1.22 \times 0.617 \times 106 = 159.58$ Total=1054.472kg	$1054.472 \div 2 = 527.236 \text{ kg}$	527.236×2 =1054.472 kg	85.42	90072.99		
	1.CharDhaurar Kuti 2. Dhakhin Jhar RINGPS W2.241	Md. Dulal	MB-39/11-12 page-05 MS rod in drop wall	$2 \times 23.10 \times 0.617 \times 12 = 342.064 \text{ kg}$ $2 \times 1.22 \times 0.617 \times 277 = 417.01$ $2 \times 9.172 \times 0.617 \times 12 = 135.818$	$1054.472 \div 2 = 527.236 \text{ kg}$	527.236×2 =1054.472 kg	85.42	90072.99		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				=135.818kg 2×1.22×0.617×106 =159.58kg Total=1054.472 kg						
	W2.2329 1.Shing Jhar 2.Halodanga GPS	Md. Dulal	03/14-15 page-09 13 MS rod in drop wall	2×19.50×0.617×12 =144.378kg 2×1.22×0.617×235=176.894 1×9.172×0.617×12=67.909 1×1.22×0.617×80=120.438 Total =509.619 kg	509.619÷2 =254.809 kg	254.809×2 = 509.619 kg	90.17	45952.34		
	W2.1193 Pathardabi GPS	Alomgir Mondol	38/11-12 page-08 Item:13 MS rod in drop wall	2×14.125×0.617×12=209.164 2×1.22×0.617×170=255.932 2×9.172×0.617×12=135.818 2×1.22×0.617×105=158.076 Total=758.99	758.99÷2 =379.495	379.495kg	83.22	31581.57		
	293057.58									
Upazila Engineer Chilmari Kurigram	W2.2330 1.Uttar Machabanda 2.Hazidanga GPS	Md. Abdul Aziz	03/13-14 page-28	2×14.125×0.617×12=418.328 2×1.22×0.617×170=511.864 2×9.172×0.617×12=271.636 2×1.22×0.617×1	1503.952÷2 = 751.526 kg	751.526 ×2 =1503.952 kg	83.10	1,24,943.01	Md. Nazrul Islam was Upazila Engineer, Chilmari, Kurigram	Local Projet authority stated that payment was made as per approved estimate

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				05=316.152 Total=1503.952k g						
Upazila Engineer Office Sadar, Kurigram	W2.2340 1.Dobariar Vita 2.Modhya Khamar Holokhana GPS	Md. Ismail Hossain	MB-172 Page-100 88:MS rod in Dropwall 2 nos GPS	19.50×0.617×6× 2=144.378 1.220×0.617×11 7×2=176.141 9.172×0.617×6× 2=67.91 1.22×0.617×80× 2=60.22 Total=448.649 kg	448.649÷2 =224.324 kg	224.324×2 =448.648k g	68.00	30508.13	Md. Rafiqul Islam, UE	Local Projet authority stated that payment was made as per approved estimate
	W2.2338 Hamarkuti RNGPS	Md. Mahbubur Rahman	MB-184 page-15 MS rod in drop wall	19.50×0.617×6× 2=144.378 1.220×0.617×23 5×2=353.788 9.172×0.617×6× 2=67.909 1.22×0.617×80× 2=60.22 Total=626.295kg	626.295÷2= 313.147kg	313.147 kg	97.249	30453.28		
							Sub- Total	60961.41		
XEN, LGED Kurigram	Package- PEDP- III/KGR/2011- 12/W2.1692 Kachari Payradanga GPS	M/S Mosquer Rahman	MB no- 156/12-13 Page no. 6 Item no-10 MS rod in drop wall	2×19.500×0.617 ×6 =144.378kg 2×136×1.22×0.6 17 =204.745 kg 2×6×9.172×0.61 7 =67.901kg	495.309 ÷2 =247.654kg	247.654kg	85.00	21050.63	Mr. Malay Kumar Chakrabarti , XEN, LGED, Kurigram	Project authority received query but no reply was furnished

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				2×52×1.22×0.61 7 =78.285kg Total=495.309 kg						
	Package- PEDP-III/KGR/2011-12/W2.1692 Hayat GPS	M/S Mosquer Rahman	MB no-153/12-13 Page no. 7 Item no-10 MS rod in drop wall	2×19.50×0.617× 6 =288.756kg 2×235×1.22×0.6 17 =353.788 kg 2×12×9.172×0.6 17 =135.818kg 2×80×1.22×0.61 7 =120.438 kg Total=898.794 kg	247.654kg	651.140 kg	85.00	55346.90		
							Sub- Total	76397.53		
Upazila Engineer Office Fulbari, Kurigram	Construction of additional class room including furniture supply of Purbo Jakar Hat RNGPS Package-PEDP-III/KRG/FUL/W 2.2334	Md. Mahbubur Rahman	20/13-14 page-15 MS rod in drop wall	2×19.50×0.617× 12 =144.378 2×1.22×0.617×1 30 =195.714 1×9.172×0.617× 12 =67.91 2×1.22×0.617×6 2 =93.33	501.332÷2 =250.666 kg	250.666 kg	81.86	20519.51	Md. Samsul Arefin Khan, Upazila Engineer	Project authority stated that payment made as per approved estimate.

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				Total =501.332 kg						
	Uttar Ghogar Kuti Community Primary school 2013-14/W2.2336(A)	Md. Ali Hossain	01/14-15 page-07 MS rod in drop wall	2×19.50×0.617×12 =144.378 2×1.22×0.617×130 =195.714 1×9.172×0.617×12 =67.91 2×1.22×0.617×62=93.33 Total =501.332 kg	501.332÷2 =250.666 kg	250.666 kg	81.86	20519.51		
	W2.2335 1.Uttar Biddabagish RPS 2.Uttor Baralai RPS	Md. Wahed Ali	09/13-14 page-13 MS rod in drop wall	2×19.50×0.617×12 =144.378 2×1.22×0.617×130 =195.714 1×9.172×0.617×12 =67.91 2×1.22×0.617×62=93.33 Total =501.332 kg	501.332÷2 =250.666 kg	250.666×2 = 501.332 kg	81.86	41039.03		
	W2.2333 1.Poschim Fulmoti Kandapara RPS 2. Taluk Shimul	Md. Ayub Ali	04/14-15 page-19 MS rod in drop wall of Taluk Shimul Bari	2×19.50×0.617×12 =144.378 2×1.22×0.617×235 =176.894 1×9.172×0.617×	468.212÷2 =234.106 kg	234.106 kg	81.86	19163.91		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
	Bari RPS		RPS	12=67.909 1×1.22×0.617×8 0=60.21 Total =468.212 kg						
	W2.2333 1.Poschim Fulmoti Kandapara RPS 2. Taluk Shimul Bari RPS	Md. Ayub Ali	10/14-15 page-11 MS rod in drop wall of Poschim Fulmoti Kandapara RPS	2×19.50×0.617× 12 =144.378 2×1.22×0.617×1 30 =195.710 1×9.172×0.617× 12=67.91 4×1.22×0.617×6 2=93.33 Total =501.332 kg	501.332÷2 =250.666 kg	250.666 kg	81.86	20519.51		
							Sub- Total	121761.47		
Upazila Engineer office Hatibanda,Lalmonirhat	W2.2357 Patikabari Chand Mamud GPS	M/S Anto Traders	MB-140 Page-30 Item-11 MS rod in drop wall	2×19.50×0.617× 7 =168.441kg 2×1.22×0.617×2 35 =353.788 kg 1×9.172×0.617× 7=79.228 2×1.22×0.617×8 0 =120.438kg Total =721.895 kg	721.895 ÷2 =360.947 kg	360.947 kg	81.92	29568.81	Md. Mizanur Rahman Sarder, Upazila Engineer	Project authority stated that reply will be given after verification records and documents

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
	W2.2357 Baradanga GPS	M/S Anto Traders	MB-140 Page-46 Item-11: MS rod in drop wall	2×14.125×0.617 ×6 =104.581 kg 2×1.22×0.617×8 5 =127.966 kg 2×9.172×0.617× 6 =67.909kg 2×1.22×0.617×1 05 =158.076 kg Total=458.532 kg	458.532 ÷2 =229.266 kg	229.266 kg	81.92	18781.47		
							Sub- total	48350.28		
Upazila Engineer Office Patgram Lalmonirhat	W2.0810 2 no Jongra GPS	Md. Abdul Hakim	MB-08/12- 13(part-01) Page-03 MS rod in Drop wall	2×19.50×0.617× 12 =288.756 2×1.22×0.617×2 35 =353.787 2×9.172×0.617× 12 =135.818 2×1.22×0.617×8 0=120.438 Total=898.799 kg	898.799÷2 =449.399kg	449.399 kg	85.00	38,198.95	Mr. Md. Haider Ali and Ajoy Kumar Sarker respectively was Upazila Engineer, Patgram, Lalmonirhat	Project authority stated that reply will be given after verification records and documents.
	W2.258 1.Jangram GPS 2.Panbari Community	Md. Rashedul Islam	MB-15/12- 13(part-01) Page-12 Item-10:	2×23.10×0.617× 6 =171.03kg 2×1.22×0.617×2	815.537 ÷2 =407.768 kg	407.768 kg	83.97	34,240.32		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
	3.Kuchlibari Community		MS rod in drop wall	77 =417.018 kg 2×9.172×0.617×6 =67.909kg 2×1.22×0.617×106 =159.580 kg Total=815.537 kg				×3 =1,02,720.96		
							Total Tk	1,40,919.91		
XEN,LGED, Lalmonirhat	PEDP-III/LAL/201314/W2.2360 Chinatuli GPS	M/S N.B Construction	MB no-1966 Page no. 19 Item no-17 MS rod in drop wall of	2×14.125×0.617×10 =174.302 kg 2×1.22×0.617×170 =255.932 kg 2×9.172×0.617×10 =113.182kg 2×1.22×0.617×105 =158.076 kg Total=701.492 kg	701.492 ÷2 =350.746 kg	350.746 kg	81.555	28,605.09	Mr. Md. Al-Amin was , XEN, LGED, Lalmonirhat	Local project authority stated that reply will be given after verification records and documents.
Upazila Engineer Office Sadar, Rangpur	W2.2372 Paschim Kharua Badha GPS	Mostafizur Rahman	MB-19/13-14 Page-83 Item-11 MS rod in drop wall.	14.125×0.617×6×2=104.582kg 1.220×0.617×85×2= 127.966kg 9.172×0.617×6×2=67.910kg	380.246 ÷2 =190.123kg	190.123kg	90.11	17131.98	Mr. Md. Safiur Rahman was upazila Engineer	Project authority stated that reply will be given after verification records and

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				1.220×0.617×53 ×2=79.790kg Total=380.246 kg						documents
	W2.2376 Dakhin Ajodhyapur GPS	Mostafizur Rahman	MB-25/14- 15 Page-19,55 Item-11 MS rod in drop wall.	14.125×0.617×6 ×2=104.582kg 1.220×0.617×85 ×2= 127.966 9.172×0.617×6× 2=67.910kg 1.220×0.617×53 ×2=79.790kg Total=380.246 kg	380.246 ÷2 =190.123kg	190.123×2 =380.246k g	80.11	30461.50		
	W2.2373 Uttam GPS, Madya Pirjabad and Sonar Chand Comminuty primary school.	Abdul Malek	MB-23 Page-47 MS rod in Dropwall	14.125×0.617×6 ×2=104.582kg 1.220×0.617×85 ×2= 127.966 9.172×0.617×6× 2=67.910kg 1.220×0.617×53 ×2=79.790kg Total=380.246 kg	380.246 ÷2 =190.123kg	190.123×3 =570.369k g	78.86	44979.29		
	W2.2375 Harati GPS	Abdul Malek	MB-18/14- 15 Page-29 MS rod in Dropwall	14.125×0.617×6 ×2=104.582kg 1.220×0.617×85 ×2= 127.966 9.172×0.617×6× 2=67.910kg 1.220×0.617×53 ×2=79.790kg Total=380.246 kg	380.246 ÷2 =190.123kg	190.123 kg	88,86	16894.32		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
							Sub-Total	109467.09		
Upazila Engineer Mithapukur, Rangpur	W2.1905 Aanjirhat GPS	Tajul Islam	MB-04/13-14 Page-05 MS rod in Dropwall	14.125×0.617×6×2=104.582kg 1.220×0.617×170×2= 255.932kg 9.172×0.617×6×2=67.910kg 1.220×0.617×105×2= 158.076kg Total=586.499 kg	586.499 ÷2 =293.249 kg	293.249 kg	73.84	21653.54	Mr. Md. Shah Alam Mia was upazila engineer	Project authority stated that reply will be given after deduction
	W2.0309 Tulshipukur GPS Shitalgari GPS Darerper GPS	Kamruzzaman	MB-04/12-13 Page-167 MS rod in drop wall.	14.125×0.617×6×2=104.582kg 1.220×0.617×85×2= 127.966 9.172×0.617×6×2=67.910kg 1.220×0.617×53×2=79.790kg Total=380.246 kg	380.246 kg ÷2 =190.123kg	190.123×3 =570.369 kg	79.80	45515.44		
	W2.1215 Roghunathpur Bageswari GPS	JV of KZ-AA	MB-05/12-13 Page-194 MS rod in Dropwall	2×6×23.100×0.617=171.032kg 1.220×0.617×138×2= 107.756kg 9.172×0.617×6×2=67.910kg 1.220×0.617×53×2= 79.79 kg Total= 426.487	426.487 ÷2 =213.243 kg	213.243 ×2 =426.487kg	101.78	43407.84		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				kg						
							Sub-Total	110576.82		
Upazila Engineer Office Gangachara, Rangpur	Package-2013-14/ W2.2205 Dakhin Mouvasha Azadia Reg	M/S Ranga Construction	MB-324 Page-13 Item-11 MS rod in Drop wall	2×19.50×0.617× 6 =144.378 kg 2×1.22×0.617×1 18 =177.909 kg 2×1.22×0.617×4 0 =60.219kg Total=382.506 kg	382.506 ÷2 =191.253 kg	191.253kg	80.00	15,300.00		Project authority stated that reply will be given after verification records and documents
Xen , LGED, Rangpur	W2. 2379 Keramatia GPS	M/S Anamul Haque	MB-3631 Page-18 Item-11 MS rod in drop wall.	2×19.50×0.617× 12 =288.756kg 2×1.22×0.617×2 35 =353.787kg 1×9.172×0.617× 12×2 =135.818kg 1×1.22×0.617×8 0×2 =120.438kg Total=898.799kg	898.799÷2= 449.399kg	449.399kg	79.001	35502.97	Mr. Md. Akhter Hossain was XEN,LGED, Rangpur	Project authority stated that reply will be given after verification records and documents
	W2. 1694 Kachna GPS RaghuGPS	M/S Abdullah Al Mamun Construction	MB-3313 Page-40 Item-79 MS rod in Dropwall	2×19.50×0.617× 6 =144.378kg 2×1.22×0.617×1	450.152÷2= 225.076kg	225.076kg	71.80	16160.45		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
	Mirgonj GPS		(Raghu GPS)	18 =177.646kg 9.172×0.617×6× 2 =67.909kg 1.22×0.617×40× 2 =60.219kg Total=450.152 kg						
							Sub- Total	51663.42		
Upazila Engineer Office Sadar, Gaibandha	W2.2321 1.Roydas Bari 2.Haripur school	M/S Simanta Trading	MB-13/14- 15 Page-19 Item-11 MS rod for drop wall	14.125×0.617×7 ×2 =122.01kg 1.220×0.617×85 ×2 =127.96 kg 9.172×0.617×7× 2 =79.22 kg 1.220×0.617×55 ×2 =82.80kg Total=411.99 kg	411.99÷2 =205.992 kg	205.992 ×2 =411.99 kg	90.00	37079.10	Mr. Md. Abul Mansur and Mohammad Masudur Rahman respectively was upazila engineer	Project authority did not furnish any reply.
Upazila Engineer Office Palashbari, Gaibandha	W1.0561 1.Shaguna 2.Shimulia 3.Jamalpur	Md. Saidur Rahman	MB-05/12- 13 Page-202 Item-10 MS rod for drop wall	2×6×23.100×0.6 17=171.032kg 1.220×0.617×39 ×2= 209.26kg 9.172×0.617×6× 2=67.910kg 1.220×0.617×53 ×2=79.790kg	527.992÷2 =263.996kg	263.996kg	90.55	23,904.83 ×2 nos school =47,809.6 7	Mr. Abu Taib Md. Samsuzzama n was Upazila Engineer	Project authority did not furnish any reply.

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
	W1.0563 1.Gopalpur 2.Betkapa D.para	Md. Shamsul Alam	MB-11/2012-13 Page-91 Item-10 MS rod for drop wall	2×6×23.100×0.6 17=171.032kg 1.220×0.617×39 ×2= 209.26kg 9.172×0.617×6× 2=67.910kg 1.220×0.617×53 ×2=79.790kg Total=527.992kg	527.992÷2 =263.996kg	263.996kg	75.00	19,799.70 ×2 nos school =39,599.4 0		
	W2.2325 1.Noyana Nowda 2.Nuriagari	Abdul Latif Hakkani	MB-04/13-14 Page-116 Item- MS rod for drop wall	14.125×0.617×6 ×2=104.582kg 1.220×0.617×86 ×2=129.472kg 9.172×0.617×6× 2=67.910kg 1.220×0.617×55 ×2=82.802kg Total=384.766kg	384.766÷2 =192.383 kg	192.383 kg	81.86	15,748.47 2×2 nos school =31,496.9 4		
	W2.2324 1.Kariati 2.Dublagari	Abdul Latif Hakkani	MB-03/13-14 Page-119 Item-11 MS rod in Drop wall	14.125×0.617×6 ×2=104.582kg 1.220×0.617×92 ×2=138.504kg 9.172×0.617×6× 2=67.910kg 1.220×0.617×60 ×2=90.328kg Total=401.324 kg	401.324÷2 =200.662 kg	200.662 kg	81.86	16,426.19 ×2 nos school =32,852.3 8		
	W1.0561 1.Shaguna 2.Shimulia 3.Jamalpur	Md. Saidur Rahman	MB-06/12-13 Page-68 Item-	2×6×23.100×0.6 17=171.032kg 1.220×0.617×39 ×2= 209.26kg	527.992÷2 =263.996kg	263.996kg	68.00	17951.72× 3 nos school =53,855.1		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
			MS rod for drop wall	9.172×0.617×6×2=67.910kg 1.220×0.617×53×2=79.790kg Total=527.992kg				8		
							Sub-Total	205613.57		
Upazila Engineer Office, Sundarganj, Gainbandha	W2.2056 1.Chandipur 2.Poschim Chandipur 3.Bochagari Girls GPS	M/S D.K Enterprize	MB-35/13-14 Page-09 MS rod for dropwall	14.125×0.617×6×2=104.581kg 1.220×0.617×83×2=124.954 9.172×0.617×6×2=67.909kg 1.220×0.617×51×2=76.780 Total=374.224 kg	374.224÷2=187.112 kg	187.112×3=561.336 kg	75.00	42,100.20	Mr. Abu Zafar Md. Saleh was upazila engineer	Project authority did not furnish any reply.
	W2.1186 1.Poschim Para Reg 2.Parer HatKhola Reg	M/S Karnafuli Enterprize	MB-20/13-14 Page-181 Item-129 MS rod for dropwall	2×23.10×0.617×6=171.032kg 2×1.22×.617×135=203.239 2×9.172×0.617×6=67.909 2×1.22×0.617×56=84.307 Total=526.487kg	526.487÷2=263.243kg	263.243×2=526.487kg	75.00	39,486.52		
	W2.1189 1.Changmari Girls Reg 2.Dulal East Para Reg	M/S S.C & H.C(JV)	MB-51/12-13 Page-120 MS rod for dropwall	2×23.10×0.617×6=171.032kg 2×1.22×.617×137=206.25 2×9.172×0.617×6=67.909 2×1.22×0.617×53=79.79 Total=524.981kg	524.981÷2=262.490kg	262.490×2=524.981kg	75.00	39,373.57		
	W2.1892 1.Latshalar Char 2.Jaram Nadi Reg	RTA & SC (JV)	MB-03/12-13 Page-09 MS rod for dropwall	2×14.125×0.617×12=209.164 2×1.22×.617×170=255.932 2×9.172×0.617×12=135.818 2×1.22×0.617×105=1	758.99÷2=379.495kg	379.495×2=758.99kg	75.00	56,924.25		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				58.076 Total=758.99kg						
	W2.1555-A 1.Bazra Kanchibari	Md. Shoeb Hossain Mona	MB-39/13-14 Page-13 MS rod for dropwall	14.125×0.617×6×2 =104.581kg 1.220×0.617×85×2 = 127.965kg 9.172×0.617×6×2=67.909kg 1.220×0.617×52×2=78.280 Total=378.735kg	378.735÷2 =kg	189.367 kg	77.00	14,581.29		
							Sub-Total	192465.83		
Xen , LGED, Gaibandha	W2. 1837 Keramatia GPS	M/S Love Promise Construction	MB-63/14 Page-21 MS rod for Drop wall	25.510×0.617×12×2 =377.752 1.220×0.617×310×2 =466.698 9.172×0.617×12×2 =135.818 1.220×0.617×106×2 =159.580 Total=1139.616 kg	1139.616÷2 =569.808 kg	569.808 kg	61.00	34,758.28	Mr. Belal Hossain was the XEN,LGED, Gaibandha	Project athoriity stated that deduction will be made in Final bill.
Upazila Engineer Nandigram, Bogura	W2.0256 1.Chanpur 2.Badlashan 3.Bhagbazar GPS	M/S Nahian International	MB-04/12-13 Page-10 MS rod in drop wall	14.125×0.617×6×2 =104.582kg 1.220×0.617×85×2 = 127.966kg 9.172×0.617×6×2 =67.910kg 1.220×0.617×53	380.246÷2= 190.123kg	190.123×3 =570.369kg	83.90	47853.95	Mr. Md. Abul Kasem was Upazila Engineer	Project authority received the query but did not furnish any reply.

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				$\times 2$ $=79.790\text{kg}$ Total=380.246 kg						
	W2,3229 1.Gulia Krishnapur 2.Thaltha Ideal GPS	RTAC(JV)	MB-55/13-14 Page-55 MS rod in drop wall	$14.125 \times 0.617 \times 7 \times 2 = 122.012$ $1.220 \times 0.617 \times 89 \times 2 = 133.988$ $9.172 \times 0.617 \times 7 \times 2 = 79.228$ $1.220 \times 0.617 \times 54 \times 2 = 81.296$ Total=416.524kg	416.524÷2 =208.262kg	208.262×2 =416.524kg	90.78	37812.04		
	W2.3230 1.Gachail 2.Bashbaria GPS	M/S Abul Mansur	MB-53/13-14 Page-115 MS rod in drop wall	$14.125 \times 0.617 \times 7 \times 2 = 122.012\text{kg}$ $1.220 \times 0.617 \times 89 \times 2 = 133.988\text{kg}$ $9.172 \times 0.617 \times 7 \times 2 = 79.228$ $1.220 \times 0.617 \times 54 \times 2 = 81.296$ Total=416.524kg	416.524÷2 =208.262kg	208.262×2 =416.524kg	90.00	37487.16		
							Sub-Total	123153.15		
Upazilla Engineer, LGED, Dharmopasha Upazilla, Sunamganj	Ghilagara GPS W2-3182	M/S Nura Enterprize	MB-155/14-15, Page-24, TI-11	$2 \times 12 \times 14.125 \times 0.617 = 209.164\text{kg}$ $2 \times 170 \times 1.220 \times 0.617 = 255.932\text{kg}$ $2 \times 12 \times 9.172 \times 0.617 = 135.818\text{kg}$ $2 \times 105 \times 1.220 \times 0.617 = 161.142\text{kg}$	=379.495kg	379.495kg	84.00	31877.00	Mr. Somorendro Das, Upazilla Engineer	The authority stated that the amount will be adjusted from final bill.

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				17=158.076 =758.99kg						
	Kawhany GPS ,W2-3182	M/S Nura Enterprize	MB-155/14-15, Page-43, TI-11	2x12x14.125x0.6 17=209.164kg 2x170x1.220x0.6 17=255.932kg 2x12x9.172x0.61 7=135.818kg 2x105x1.220x0.6 17=158.076 =758.99kg	=379.495kg	379.495kg	84.50	32067.00		
							Sub-Total	63944.00		
Upazilla Engineer, LGED, Sadar Upazilla, Sunamganj	Ghuler Gown Noagaon GPS, W2-1261	M/S Moazzem Enterprize	MB-860, Page-5.36, TI-10	1x12x23.100x0.6 17=342.064kg 2x277x1.22x0.61 7=417.018kg 2x12x9.172x0.61 7=135.818kg 2x106x1.22x0.61 7=159.580kg =1054.48kg	=527.24kg	527.24kg	67.91	35,804.00	Mr. Anower Hossain, Upazilla Engineer	The authority received the query but did not furnish any reply.
	W2-3190,Jogonnathpur GPS	M/S Babul Purkayastha	MB-5553, Page-16, TI-11.	2x12x19.50x0.61 7=288.756kg 2x235x1.220x0.6 17=353.788kg 2x12x9.170x0.61 7=135.818kg 2x80x1.22x0.617 =120.438kg =898.80kg	=449.40kg	449.40kg	81.861	36788.00		
	Sonapur Bedepolly GPS, W2-3190	M/S Babul Purkayastha	MB-5553, Page-6, TI-11	2x12x14.125x0.6 17=209.164kg 2x1.220x170x0.6 17=255.932kg	=379.495kg	379.495kg	81.861	31065.00		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				2x9.172x0.617x1 2=135.818kg 2x1.220x0.617x1 05=158.076kg =758.99kg						
Upazilla Engineer, LGED, Chatak Upazilla, Sunamganj	Bolloypur GPS, W2-1251	M/S Lucky Enterprize	MB-124, Page-16, 17 & 128, TI-10	23.10x0.617x12x 2=342.064kg 1.22x0.617x277x 2=417.018kg 9.172x0.617x12x 2=135.818kg 1.22x0.617x106x 2=159.580kg =1054.48kg	=527.24kg	527.24kg	81.00	42706.00	Mr. Somorendro Das Talukder, Upazilla Engineer	The authority received the query but did not furnish any reply.
Upazilla Engineer, LGED, Madhobpur Upazilla, Hobiganj	Kalikapur South GPS, W2-2027	M/S Jurul Khan	MB-216/12-13, Page-1, TI-24 & 50	2x12x14.125x0.6 17=209.164kg 2x170x1.220x0.6 17=255.932kg 2x12x9.172x0.61 7=135.818kg 2x105x1.220x0.6 17=158.076 =758.99kg	=379.495kg	379.495kg	86.30	32712.00	Mr. Ahmed Tanjeer Ullah Siddique, Upazilla Engineer	The authority received the query but did not furnish any reply
	Uttor Begura GPS, W2-1241	M/S Khan Construction	MB-214/12-13(A), Page-52,53 & 79, TI-64	2x4x16x1.52x0.61 7=120.043kg 2x2x16x0.910x0.6 17=35.934kg 2x21x0.910x0.617 =23.581kg 2x21x1.520x0.617 =39.389kg 1x41x1.520x0.617 =38.451kg 1x41x0.910x0.617 =23.020kg	23.100x0.61 7x12x1=171 .03kg 1.220x0.617 x277x1=208 .50kg 9.172x0.617 x12x1=67.9 0kg 1.220x0.617	250.56kg	81.00	20296.00		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				1x13x1.520x0.617 =12.190kg 1x13x0.919x0.617 =7299kg =299.907kg 2x12x23.10x0.617 =342.064kg 2x12x9.172x0.617 kg Total=777.789kg	x106x1=79. 79kg Total=527.2 2kg					
	Uttor Begura GPS, W2-1241	M/S Khan Construction	MB-214/12- 13(A), Page- 21,52&53, TI-212	2x4x16x1.52x0.6 17=120.043kg 2x2x16x0.910x0. 617=35.934kg 2x21x0.910x0.61 7=23.581kg 2x21x1.520x0.61 7=39.389kg 1x41x1.520x0.61 7=38.451kg 1x41x0.910x0.61 7=23.020kg 1x13x1.520x0.61 7=12.190kg 1x13x0.919x0.61 7=7299kg =299.907kg 2x12x23.10x0.61 7=342.064kg 2x12x9.172x0.61 7kg Total=777.789kg	23.100x0.61 7x12x1=171 .03kg 1.220x0.617 x277x1=208 .50kg 9.172x0.617 x12x1=67.9 0kg 1.220x0.617 x106x1=79. 79kg Total=527.2 2kg	250.56kg	81.00	20296.00		
	Ghonapara ASM Nasrin GPS, W2- 1240	M/S Roni Traders	MB-212/12- 13, Page-21, TI-55	23.100x0.617x12 x2=342.064kg 1.22x0.617x277x 2=417.018kg 9.172x0.617x12x	=527.27kg	527.27kg	82.50	43499.00		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				2=135.818kg 1.22x0.617x106x 2=159.580kg =1054.54kg						
	Bulla GPS, W2-1240	M/S Roni Traders	MB-212/12-13, Page-7&13, TI-203	23.100x0.617x12x2=342.064kg 1.22x0.617x277x2=417.018kg 9.172x0.617x12x2=135.818kg 1.22x0.617x106x2=159.580kg =1054.54kg	=527.27kg	527.27kg	82.50	43499.00		
							sub-total	160302.00		
Upazilla Engineer, LGED, Nobiganj Upazilla, Hobiganj	M/S R S Construction, W2-3130	Minajpur GPS	MB-360/14-15, Page-16, TI-11	2x12x14.125x0.617=209.164kg 2x170x1.220x0.617=255.932kg 2x12x9.172x0.617=135.818kg 2x105x1.220x0.617=158.076 =758.99kg	=379.495kg	379.495kg	72.501	27513.00	Mr. Md. Syedur Rahman, Upazilla Engineer,	The authority stated that the amount will be adjusted from final
	M/S R S Construction, W2-3130	Alampur GPS	MB-361/14-15, Page-16, TI-11	2x12x14.125x0.617=209.164kg 2x170x1.220x0.617=255.932kg 2x12x9.172x0.617=135.818kg 2x105x1.220x0.617=158.076 =758.99kg	=379.495kg	379.495kg	72.501	27513.00		
	M/S R S Construction, W2-3130	Mithapur GPS	MB-368/14-15, Page-05, TI-11	2x6x19.50x0.617=144.378kg 2x235x1.220x0.617=353.787kg	1x12x19.50x0.617=144.378kg	237.098kg	73.551	17438.00		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				2x6x9.172x0.617=67.894kg 2x80x1.220x0.617=120.438kg =686.497kg	1x235x1.220x0.617=176.893 1x12x9.172x0.617=67.909kg 1x80x1.220x0.617=60.219kg =449.399kg					
	Alipur GPS, W1-0275	M/S Tanvir Traders	MB-338/12-13, Page-8, TI-01	2x12x23.10x0.617=342.064kg 2x277x1.22x0.617=417.018kg 1x9.172x6x0.617=33.954kg 1x106x1.22x0.617=79.790kg 872.826kg	1x12x23.10x0.617=171.03kg 1x277x1.22x0.617=208.50kg 1x9.172x12x0.617=67.909kg 1x106x1.22x0.617=79.79kg =527.22kg	345.606kg	67.91	23470.00		
Upazilla Engineer, LGED, Sadar Upazilla, Sylhet	W2-3214 Chandpur GPS	M/S Polash Enterprize	MB-100/14-15, Page-31, TI-11	2x12x14.125x0.617=209.164kg 2x1.220x170x0.617=255.932kg 2x9.172x0.617x12=135.818kg 2x1.220x0.617x105=158.076kg =758.99kg	=379.495kg	379.495kg	90.001	34154.00	Eng. ASM Rashedur Rahman & Mohammad Emdadul Haque, Upazilla Engineer	The authority stated that the amount will be adjusted from final bill
	W2-3214 PirergaoGPS	M/S Polash Enterprize	MB-100/14-15, Page-09,	2x12x14.125x0.617=209.164kg	=379.495kg	379.495kg	90.001	34154.00		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
			TI-11	2x1.220x170x0.6 17=255.932kg 2x9.172x0.617x1 2=135.818kg 2x1.220x0.617x1 05=158.076kg =758.99kg						
							Sub-Total	68308.00		
Upazilla Engineer, LGED, Kosba Upazilla, Brahman Baria	W2-1349 Const. of additional classroom (Horizontal) Joydebpur GPS under Kosba Upazilla	M/S Engineer & Consultant	MB-215, Page-07, TI-10	2x12x14.125x0.6 17=209.164 1x170x2.44x0.61 7=255.932 2x12x9.172x0.61 7=135.818 1x105x2.44x0.61 7=158.076 =758.99kg	379.495kg	379.495kg	53.50	20302.00	Mr.Md. Abdul Baric, Upazilla Engineer	The authority did not receive the query
	W2-2926 Const. of additional classroom Chandishar Monichong Badsha Miah GPS under Kosba Upazilla	M/S Riyadh Enterprize	MB-217/13-14(A), Page-11 & 35 of MB-25 (B), TI-11	2x12x14.125x0.6 17=209.164 1x170x2.44x0.61 7=255.932 2x12x9.172x0.61 7=135.818 1x105x2.44x0.61 7=158.076 =758.99kg	379.495kg	379.495kg	79.75	30264.00		
							Sub-total	50566.00		
Upazilla Engineer, LGED, Nasir Nagar Upazilla, Brahman Baria	W2-2939, Kulikandi Dokkhin GPS	M/S Parents & Sons	MB-109/13-14, Page-73,97,136	14.125x0.617x7x2 =122.01kg 1.22x0.617x92x2= 138.50kg 9.172x0.617x7x2= 79.22kg	14.125x0.617 x12x1=104.5 8kg 1.220x0.617x 170x1=127.9 6kg	516.954kg	79.29	40989.00	Mr. Md. Rezaul Islam, Upazilla Engineer	The authority stated that works were done as per design.

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				1.22x0.617x60x2= 90.32kg =430.05kg 14.125x0.617x6x2 =104.58kg 1.220x0.617x170x 2=135.818kg 9.172x0.617x6x2= 67.904kg 1.220x0.617x105x 2=158.076kg =466.378kg =896.428kg	9.172x0.617x 12x1=67.904 kg 1.220x0.617x 105x1=79.03 kg =379.474kg					
	W2-2940 Chapartala Poschim GPS	M/S Benge Construction	MB-111/13- 14, Page- 34,35	19.50x0.617x6x2= 144.378kg 1.22x0.617x235x2 =353.78kg 9.172x0.617x6x2= 67.91kg 1.22x0.617x80x2= 120.438 =686.506kg	19.50x0.617x 12x1=144.37 8kg 1.22x0.617x2 35x1=176.89 kg 9.172x0.617x 12x1=67.91k g 1.22x0.617x8 0x1=60.21kg =449.38kg	237.126kg	72.00	17073.00		
	W2-0964 Ganna RNGPS	M/S Chowdhury Builders	MB-57/12-13, Page-5 & 98	2x12x23.10x0.617 =342.064kg 2x277x1.22x0.617 =417.018kg 2x12x9.172x0.617 =135.818kg 2x106x1.22x0.617 =158.58kg 1054.48kg	=527.24kg	(527.24kg- 372.177kg)= 155.06kg =155.06kg	68.00	10544.00		
	W2-2149 Baranagar GPS	M/S Hassan Enterprize	Page-11,12,37	14.125x0.617x12x 2=209.167kg 1.22x0.617x170x2 =255.932kg 9.172x0.617x12x2	=379.495kg	(379.495kg- 172.48kg) 207.015kg	83.00	17182.00		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				=135.818kg 1.22x0.617x105x2 =158.076kg =758.99kg						
							Sub-total	85788.00		
Upazilla Engineer, LGED, Titas, Comilla	W2-3001, Construction of Jogotpur Sarkerbari GPS & Construction of Purbo Vati Para GPS	M/S Noona Traders	MB-03, Page no-52, TI No-11	14.125x0.617x12 x2=209.164 1.220x0.617x170 x2=255.932 9.172x0.617x12x 2=135.818 =600.914kg	=300.45kg	=300.45kg	85.95	25824.00	Mr. Md. Shahjahan, Upazilla Engineer, LGED, Titas, Comilla.	The authority received the query but did not furnish any reply.
		M/S Noona Traders	MB-03, Page no-29 &39, TI No-11	14.125x0.617x12 x2=209.164 1.220x0.617x170 x2=255.932 9.172x0.617x12x 2=135.818 1.220x0.617x105 x2=158.07 =758.980kg	=379.49kg	=379.49kg	85.95	32617.00		
	M/S Noona Traders	MB-2, Page no-3-4, TI No-10	2x23.10x12x0.61 7=342.06 2x277x1.22x0.61 7=417.01 2x12x9.172x0.61 7=135.81 2x106x1.22x0.61 7=159.58 =1054.46kg	=527.23kg	=527.23kg	91.90	48452.00			
Upazilla Engineer, LGED, Muradnagar, Comilla	Package W2-0983, Construction of	M/S Sumi Enterprize	MB-6, Page no-95, TI No-10	23.100x0.617x12 x2=342.064 1.220x0.617x277	=527.24kg	527.24kg	86.40	45553.00	Mr. Muhammad Abul Munsur	The authority stated that payment

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
	additional classroom (Horizontal) Panchpukuria GPS			x2=417.018 9.172x0.617x12x 2==135.818 1.220x0.617x106 x2=159.580 =1054.48kg					Miah, Upazilla Engineer, LGED, Muradnagar Comilla	made according to approved estimate & work done. This payment made at 2 nd R/A bill at the date- of 10/09/2013. At that time no restriction to follow approved estimate. So work done made according to approved estimate.
	W2-0983, Construction of additional classroom (Horizontal) DororaGPS	M/S Sumi Enterprize	MB-6, Page no-11-12, TI No-10	23.100x0.617x12 x2=342.064 1.220x0.617x277 x2=417.018 9.172x0.617x12x 2==135.518 1.220x0.617x106 x2=159.580 =1054.18kg	527.09kg	527.09kg	86.40	45540.00		
	W2-0494, Construction of additional classroom Khuruil GPS under Muradnagar Upazilla	M/S Rabeya Enterprize	MB-3, Page-5 & 30, Ti-10	19.50x0.617x12x 2=288.756 1.22x0.617x235x 2=353.788 9.172x0.617x10x 2=113.18 1.22x0.617x2x80 =120.438 =876.16kg	438.08kg	438.08kg	96.96	42468.00		
							Sub-total	133561.00		
Executive Engineer, LGED, Comilla	PEDP-III/CML/2011-2012/W2-1861, Construction of additional classroom of Barur GPS under Devider Upazilla	M/S M.M Enterprize	Page no-32-33, TI No-11	2x14.125x0.617x 12=205.184 1.22x0.617x170x 2=255.932 2x9.172x0.617x1 2=135.484 1.22x0.617x105x 2=158.076 =754.67kg	=377.33kg	377.33kg	81.49	30748.00	Mr. A.S.M Mohsin, Exacutive Engineer, LGED, Comilla	The authority stated that the amount will be adjusted from final bill.

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
	Construction of additional classroom of Modhushair Reg. PS under Chandina Upazilla	M/S M.M Enterprize	Page no-4, TI No-132	2x12x25.51x0.61 7=377.75kg 2x310x1.22x0.61 7=466.69 2x12x9.172x0.61 7=135.484 2x106x1.22x0.61 7=159.58 =1139.54kg	=569.77kg	569.77kg	81.49	46436.00		
	W1-0614, Reonstruction of Badurpur Community Primary School	M/S Rehana Construction	Page no-17, TI No-11	3.10x12x0.617x2 =45.90 1.22x22x0.617x2 =33.12 2.80x12x0.617x1 2=41.46 1.22x21x0.617x2 =31.61 =152.09kg	76.04kg	76.04kg	72	5474.00		
							Sub-Total	82658		
Upazilla Engineer, LGED, Ukhiya, Cox'sBazar	W2-0040, Construction of Horinmara GPS,	M/S ABC Traders	41/13-14 Page no-7, TI No-10	2x14.125x.617x1 2=209.164 2x1.22x.617x170 =255.932 =465.09Kg	=232.54 Kg	232.54 Kg	80.00	18603.00	Mr. Md. Shah Alam,UE	The authority stated that actually approved estimate shows double layer MS rod in drop wall. By following the approved estimate local authority made mistakes. In final payment
	W2-2297, Construction of Horizontal Extension for Holodia Patabari Reg Non Govt. PS	M/S Chahi Enterprize	40/13-14 Page no-5, TI No-11	2x12x19.50x0.61 7=288.75 2x235x1.22x0.61 7=353.79 2x9.172x12x0.61 7=135.82 2x80x1.22x0.617 =120.44 =898.8Kg	=449.40Kg	449.40Kg	86.00	38648.00		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
										it will be adjusted by the local authority.
							Sub-Total	57251.00		
Upazilla Engineer, LGED, Komolnagar, Laxmipur	W2-1381, Construction of additional classroom for Char Lawrence Maolanapara Community Primary School	M/S Gofran Uddin	MB-10(a)/2011-12, Page no-29-30, TI No-10	2x12x14.130x0.617=209.237kg 2x168x1.240x0.617=257.066kg 2x12x9.180x0.617=135.937kg 2x104x1.240x0.617=159.136kg =761.97kg	=380.98kg	380.98kg	67.91	25872.00	Mr. Fakrus Satter Chowdhury, Upazilla Engineer	The authority received the query but did not furnish any reply
	W1-0050, Construction of Char Lawrence Shikka Gram GPS	M/S Gofran Uddin	MB-08/2013-14, Page no-6-7, TI No-10	2x273x1.220x0.617=410.996kg 2x12x23.10x0.617=342.064kg 2x103x1.220x0.617=155.064kg 2x12x9.172x0.617=135.818kg =1044.02kg	=522.01kg	522.01kg	81.22	42397.00		
							Sub-Total	68269.00		
Upazilla Engineer, LGED, Ramganj, Laxmipur	W2-3014, Shah Jaki Uddin GPS	M/S Anowara Enterprize	MB-11/2014, Page-37&61	2x19.5x0.617x12=288.756 2x19.5x0.617x12=288.756 2x9.12x0.617x12=135.818 2x1.22x0.617x80	19.50x0.617x6x2=144.378 1.220x0.617x118x2=177.646 9.172x0.617	364.05kg	85.00	30944.00	Mr. Md. Akbar Ali, Upazilla Engineer, LGED, Ramganj, Laxmipur	The authority stated that the amount will be adjusted from final bill

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				=120.438 =833.768kg	x6x2=67.90 1.220x0.617 x53x2=79.79 =469.714kg					
	W2-3014,Donnodi Community GPS	M/S Anowara Enterprize	MB-8, Page-14	2x14.125x0.617x12=209.164 2x1.220x0.617x75=112.91 2x9.172x0.617x12=135.818 2x1.220x0.617x105=158.076 =615.968kg	14.125x0.617x6x2=104.58 1.220x0.617x85x2=127.96 9.172x0.617x6x2=67.90 1.220x0.617x53x2=79.79 =380.23kg	235.73kg	85.00	20037.00		
							Sub-Total	50981.00		
Upazilla Engineer, LGED, Begumganj, Noakhali	W2-3018, Construction of additional classroom for Madhya Khanpur GPS	M/S Jannatun Ferdous	MB-18/13-14, Page-18	2x12x14.125x0.617=209.164 2x270x1.22x0.617=255.932 2x12x9.172x0.617=135.818 2x105x1.220x0.617=158.076 =758.99kg	=379.495kg	379.495kg	90.00	34154.00	Mr. Syed Jakir Hossain, Upazilla Engineer	The authority received the query but did not furnish any reply
	W2-3018,Construction of additional classroom for Mojhupur GPS	M/S Jannatun Ferdous	MB-18/13-14, Page-53	2x12x19.500x0.617=288.756 2x235x1.220x0.617=253.788 2x12x9.172x0.617=135.818	=449.40kg	449.40kg	89.95	40423.00		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				2x80x1.220x0.61 7=120.438 =898.80kg						
	W2-3018, Construction of additional classroom for Siddique Nager GPS	M/S Jannatun Ferdous	MB-18/13-14, Page-100	2x12x14.125x0.617=209.164 2x270x1.22x0.617=255.932 2x12x9.172x0.617=135.818 2x105x1.220x0.617=158.076 =758.98kg	=379.495kg	379.495kg	90.00	34154.00		
	W2-3019, Construction of for Babupur Jirtoli GPS	M/S Rana Construction	MB-21/13-14, Page-16-17	2x12x14.125x0.617=209.164 2x270x1.22x0.617=255.932 2x12x9.172x0.617=135.818 2x105x1.220x0.617=158.076 =758.98kg	=379.495kg	379.495kg	86.00	32636.00		
	W2-3019, Construction of for Hazipur GPS	M/S Rana Construction	MB-21/13-14, Page-33	2x12x14.125x0.617=209.164 2x270x1.22x0.617=255.932 2x12x9.172x0.617=135.818 2x105x1.220x0.617=158.076 =758.98kg	=379.495kg	379.495kg	86.00	32636.00		
	W2-0515Constructio n of Dridharpur GPS	M/S Mazharul Haque	MB-12/13-14, Page-144	19.5x0.617x12x2=288.756 1.22x0.617x235x2=353.788 9.172x0.617x12x2x135.818	=449.40kg	449.40kg	94.24	42,355.00		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				1.22x0.617x80x2= 120.438 =898.80kg						
	W2-0516, Construction of Chandraganj GPS	M/S Mahmudur Abul Khair F N (JV)	MB-06/12- 13, Page-15	2x12x19.50x0.617 =288.78 2x235x1.22x0.617 =353.788 2x12x9.172x0.617 =135.818 2x80x1.22x0.617= 120.438 =898.80kg	=449.40kg	449.40kg	80.49	36176.00		
	W2-2166, Construction of Joy Narayanpur GPS	M/S Bhuyan Enterprize	MB-15/13- 14, Page-22	2x12x14.125x0.61 7=209.164 2x270x1.22x0.617 =255.932 2x12x9.172x0.617 =135.818 2x105x1.220x0.61 7=158.076 =758.99kg	=379.495kg	379.495kg	86.00	32636.00		
							Sub- Total	285170.00		
Upazilla Engineer, LGED, Sonaimuri, Noakhali	W2- 3030,Constructio n of additional classroom for Sonapur Ali Akbar GPS	M/S Jannatul Ferdous	MB-03, Page-26	2x12x19.500x0.6 17=288.756 2x235x1.220x0.6 17=253.788 2x12x9.172x0.61 7=135.818 2x80x1.220x0.61 7=120.438 =899.00kg	=449.50kg	449.50kg	91.50	41130.00	Mr. Md. Anower Hossain, Upazilla Engineer	The authority stated that reply would be given after discussion the matter
	W2-3030, Construction of additional classroom for Bag Panchra GPS	M/S Jannatul Ferdous	MB-03, Page-40-41	2x12x14.125x0.6 17=209.164 2x1.22x170x0.61 7=255.932 2x12x9.172x0.61 7=135.818	=379.495kg	379.495kg	91.50	34723.00		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				2x105x1.22x0.61 7=158.076 =758.99kg						
	W2-3030, Construction of additional classroom for Ruhul Amin Chisty GPS	M/S Jannatul Ferdous	MB-03, Page-56-57	2x12x14.125x0.617=209.164 2x170x1.22x0.617=255.932 2x12x9.172x0.617=135.818 2x105x1.22x0.617=158.076 =758.99kg	=379.495kg	379.495kg	91.50	34723.00		
	W2-3032, Construction of for Tatherkhil GPS	M/S Joynal Abedin	MB-8/14-15, Page-40	2x12x14.125x0.617=209.164 2x170x1.22x0.617=255.932 2x12x9.172x0.617=135.818 2x105x1.22x0.617=158.076 =758.99kg	=379.495kg	379.495kg	81.00	30739.00		
	W2-3032, Construction of for Purbo Krisnopur GPS	M/S Joynal Abedin	MB-8/14-15, Page-54	2x12x14.125x0.617=209.164 2x170x1.22x0.617=255.932 2x12x9.172x0.617=135.818 2x105x1.22x0.617=158.076 =758.99kg	=379.495kg	379.495kg	81.00	30739.00		
							sub-total	172054.00		
Upazila Engineer, LGED, Astogram,	Horizontal extension of Paschim	M/S. Shahid ul Islam.	MB No.240/2013 at page 9	14.125x.617x12x2=209.164kg 1.22x.617x170x2	379.495 kg.	379.495 kg	83.00	31498.0	Md. Ahsanullah, Upazila	Authority stated that amount will

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
Kishoregonj	Abdullapur GPS under Astogram, Kishoregonj. Package No. PEDP-III/KSG/AUS/2011-12/W2.1468		& 36	=255.932kg 9.172x.617x12x2 =135.818 kg. 1.22x.617x105x2 =158.076kg . 758.99kg					Engineer	be recovered from the persons under intimation to audit
	Construction of Addl. Class room for Borgi Kandi GPS at Astogram, Kishoregonj. Package No. PEDP-III/KSG/AUS/2013-14/W2.2640	M/S. Shahidul Islam	MB No.17/13-14	19.50x.617x12x2 =288.756kg 1.22x.717x235x2 =353.788kg 9.172x.617x12x2 =135.818kg 1.22x.617x80x2 =120.438kg. 898.80kg.	449.40kg	449.40 kg	80.00/ -	35952.0		
							sub-total	67450.0		
Upazila Engineer, LGED, Kuliarchar, Kishoregonj	Construction of Addl. Class room for (a) Luxmipue GPS at Kiluachar, Kishoregonj. Package No. PEDP-III/KSG/KUL/2013-14/W2.2661	M/S.Naz Enterprise.	MB No. 18, Bill No.38 dt.24-6-2015	19.50x.617x12x2 =288.756kg 1.22x.717x235x2 =353.788kg 9.172x.617x12x2 =135.818kg 1.22x.617x80x2 =120.438kg. 898.80 kg.	449.40kg.	449.40 kg.	84.00	37750.0	Monirul Islam,Upazila Engineer	Amount will be recovered from the persons under intimation to audit
	Construction of Addl. Class room for (a) Jagat Char GPS at Kiluachar,	M/S. J.N. Enterprise.	MB No.21 Bill No.43 dt.24-6-2015	19.50x.617x12x2 =288.756kg 1.22x.717x235x2 =353.788kg 9.172x.617x12x2	449.40x2= 898.80kg.	449.40x2= 898.80 kg	84.40	37929.0		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
	Kishoregonj. Package No. PEDP- III/KSG/KUL/20 13-14/W2.2665.			=135.818kg 1.22x.617x80x2 =120.438kg.						
							sub- total	75679.00		
Upazila Engineer, LGED, Nikli, Kishoregonj	Construction of Addl. Class room for (a) Purba Barkhanda GPS (b) Paschim Kursha GPS at Nikli, Kishoregonj. Package No. PEDP-III/KSG/NIK/2013-14/W2.2676	M/S.J.N. Enterprise	Bill No.56 dt.24-6-2015. MB No. 1 & 2	14.125x.617x12x2=209.164kg 1.22x.717x170x2=255.932kg 9.172x.617x12x2=135.818kg 1.22x.617x105x2=158.076kg. 758.99x2=1517.98 kg.	379.495x2=758.99kg.	758.99 kg.	90/-	68309.00	Abul Hasanat Mohiuddin, Upazila Engineer	Amount will be recovered from the persons under intimation to audit
Upazila Engineer, LGED, Rupgonj, Narayangonj	Construction of Addl. Class room for Noapara GPS at Rupgonj, Narayangonj Package No. W.2.2890.	M/S. Asif & Brothers..	Bill No.327 dt.28-6-2015. MB No.4 & 9/14-15	19.50x.617x12x2=288.756kg 1.22x.717x235x2=353.788kg 9.172x.617x12x2=135.818kg 1.22x.617x80x2=120.438kg. 898.50 kg.	449.25kg	449.25kg	86.441	38834.00	Mohammed Nasir Uddin, Upazila Engineer	Amount will be recovered from the persons under intimation to audit
	Construction of Addl. Class room for Muktirsew GPS at Rupgonj, Narayangonj. Package No. W2.2889.	M/S. Rakib. Enterprise	Bill No.326 dt.28-6-2015. MB No.49/14-15	19.50x.617x12x2=288.756kg 1.22x.717x235x2=353.788kg 9.172x.617x12x2=135.818kg 1.22x.617x80x2=120.438kg. 898.80kg	449.40kg	449.40 kg	86.83/-	39021.402		
							Sub- Total	77855.402		
Executive Engineer,	Re-	M/S.Sarder	Bill	25.51x.617x12	569.774 kg	569.774x2	77.78	44317.02	Md. Amirul	Amount will

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
LGED, Gazipur	Construction of (1) Tumulia CPS under Khaligonj & (2) Ghila chala CPS under Sreepur, Gazipur. Package No. PEDP- III/GZP/2011- 12/W1.0622.	Md. Khamran	No.17,dt. 21-4-15 MB No.531/12	x2=377.752kg 1.22x.617x310 x2=466.698kg 9.172x.617x12 x2=135.818kg 1.22x.617x106 x2=159.58kg. 1139.548 kg.		=1139.548 kg.	kg		Islam Khan, Executive Engineer	be recovered from the persons under intimation to audit
	Construction of Addl. Class room of Mouchak GPS under Kaliakoir, Gazipur. Package No. PEDP- III/GZP/2012- 13/W2.1659(A)	Mollick Brothers.	Bill No.23 dt.28-6- 2015. MB No.15/14- 15	14.125x.617x1 2x2=209.164kg 1.22x.717x170 x2=255.932kg 9.172x.617x12 x2=135.818kg 1.22x.617x105 x2=158.076kg. 758.99 kg	379.495kg	379.495 kg	69.00 1	26185.00		
	Construction of Addl. Class room of Shahid Smrity GPS. Package No. No. PEDP- III/GZP/2011- 12/W2.1655	M/S. Khan & Co.	Bill No.29 dt.28-6- 2015. MB No.4/13-14	19.50x.617x12 x2=288.756kg 1.22x.717x235 x2=353.788kg 9.172x.617x12 x2=135.818kg 1.22x.617x80x 2=120.438kg. 898.80 kg.	449.40kg	449.40kg	80/-	35952.00		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
	Construction of Addl. Class room of Bok Ran Monipur GPS under City Corporation, Gazipur. Package No. PEDP-III/GZP/2013-14/W2.2851.	M/S. Anny Enterprise	Bill No.21, dt. 24-6-15 MB No.531/12	25.510x.617x7x2=220.355kg 1.22x.617x164x2=246.898kg 9.172x.617x7x2=79.227kg 1.22x.617x61x2=91.834kg. Ext. 3x25x3.100x2.469=574.044kg 1212.358 kg.	638.314 kg	574.044kg	75.31 1	43231.00		
							Sub- Total	149685.0 2		
Upazila Engineer, LGED, Sreepur, Gazipur	Construction of Addl. Class room for Mawna Uttar Para GPS	M/S. Fahim Enterprise.	Bill No.20 dt.24-6-2015. MB No.51/2015	14.125x.617x12x2=209.164kg 1.22x.717x170x2=255.932kg 9.172x.617x12x2=135.818kg 1.22x.617x105x2=158.076kg. 758.99kg	379.495kg	379.495 kg	71.92	27293.00	Md. Abdur Razaque, Upazila Engineer	Amount will be recovered from the persons under intimation to audit
Upazila Engineer, LGED, Kapasia, Gazipur	Construction of Addl. Class room for Rayed Purba para GPS.	M/S. Nayem Enterprise.	Bill No.17 dt.24-6-2015. MB No.15/2015	19.50x.617x12x2=288.756kg 1.22x.717x235x2=353.788kg 9.172x.617x12x2=135.818kg 1.22x.617x80x2=120.438kg. 898.50kg	449.25kg	449.25kg	89/-	39983.00	Md. Saber Ali, Upazila Engineer	Amount will be recovered from the persons under intimation to audit

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
	Construction of Addl. Class room for Rayed Purba para GPS.	M/S.Rithi Enterprise.	Bill No.12 dt.18-6-2015. MB No.52/2015	14.125x.617x12x2 =209.164kg 1.22x.717x170x2= 255.933kg 9.172x.617x12x2= 135.818kg 1.22x.617x105x2= 158.076kg. 758.991kg	379.495kg	379.495kg	89/-	33775.00		
	Construction of Addl. Class room for Satabor GPS.	M/S.Sreteee Enterprise.	Bill No.16 dt.24-6-2015. MB No.51/2015	19.50x.617x12x2= 288.756kg 1.22x.717x235x2= 353.788kg 9.172x.617x12x2= 135.818kg 1.22x.617x80x2=1 20.438kg. 898.80kg	449.40kg	449.40 kg	90/-	40446.00		
							Sub-Total	114204.00		
Upazila Engineer, LGED, Sadar, Narsingdi	Construction of Addl. Class room for Kamarchar GPS at Sadar, Narsingdi.	M/S. M.M. International	Bill No.66 dt.24-6-2015. MB No.204/13-14	14.125x.617x12x2 =209.164kg 1.22x.717x170x2= 255.932kg 9.172x.617x12x2= 135.818kg 1.22x.617x105x2= 158.076kg. 758.99 kg.	379.495kg	379.495kg	94/-	35672.00	Md. Anisur Rahman Mondal, Upazila Engineer	Amount will be recovered from the persons under intimation to audit
	Construction of Addl. Class room of Hazipur GPS at Sadar, Narsingdi	M/S. Mujibur Traders	Bill No.41 dt.25-5-2015. MB No.208/14-15	14.125x.617x12x2 =209.164kg 1.22x.717x170x2= 255.932kg 9.172x.617x12x2= 135.818kg 1.22x.617x105x2= 158.076kg. 758.99 kg	379.495kg	379.495kg	78/-	29601.00		
	Construction of	M/S.	Bill No.67	14.125x.617x12x2	379.495kg	379.495kg	92/-	34914.00		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
	Addl. Class room of Noakandi GPS at Sadar, Narsingdi.	Rahman Brothers.	dt. 28-6-2015. MB No.199	=209.164kg 1.22x.717x170x2=255.932kg 9.172x.617x12x2=135.818kg 1.22x.617x105x2=158.075kg. 758.99 kg.						
							Sub-Total	100187.00		
Upazila Engineer, , LGED, Trishal, Mymensingh	Construction of Addl. Class room of Mandatia GPS at Trishal, Mymensingh	M/S. Md. Saiful Islm	Bill No. 6th R/A No.25dt. 28-6-2015. MB No.2/13-14	19.50x.617x12x2=288.756kg 1.22x.717x235x2=353.788kg 9.172x.617x12x2=135.818kg 1.22x.617x80x2=120.438kg. 898.80kg	449.40kg	449.40 kg	61.13	27472.00	Kandakar Alauddin Al Sarwar Hossain, Upazila Engineer	Amount will be recovered from the persons under intimation to audit
Upazila Engineer, LGED, Sadar, Netrakona	Horizontal extension of Shibproshadpur GPS under Sadar Netrakona. Package No. W2.2771.	M.R.Ashim Singah.	9 th Bill No.09 dt.28-6-2015. MB No.60/2013-14 at page -	19.50x.617x12x2=288.756kg 1.22x.617x235x2=353.788kg 9.172x.617x12x2=135.818 kg. 1.22x.617x80x2=120.438kg. Total=898.80 kg.	449.40 kg.	449.40 kg	TK.88.145	39612.00	Md. Arif Ullah Khan, Upazila Engineer	Athority did not received the query.
	Horizontal extension of Nurpr sreedharpur GPS under Sadar Netrakona. Package No. W2.2772.	M. Kamal Parves.	F/ Bill No.12 dt.24-6-2015. MB No.5/2013-14 at page -12 & 26.	19.50x.617x12x2=288.756kg 1.22x.617x235x2=353.788kg 9.172x.617x12x2=135.818 kg. 1.22x.617x80x2=120.438kg.	449.40 kg.	449.40 kg	TK.86.00	38648.00		
				14.125x.617x12x2=209.164kg 1.22x.617x170x2=255.932kg	379.495 kg.	379.495 kg	TK.86.00	32636.00		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
				5.932kg 9.172x.617x12x2=13 5.818 kg. 1.22x.617x105x2=15 8.076kg. Total=758.99 kg.						
							Sub- Total	110896		
Upazila Enginee , LGED, Kalmakanda, Netrakona	Constrution of Addl. Class Room for Fakir Chanduail GPS at Kalmakanda, Netrakona. Package No. W2.2753.	Bijoy Talukder .	Bill No. 25 dated 13-5- 15. MB No.1 2014-15.	14.125x.617x1 2x2=209.164kg 1.22x.617x235x 2=255.932kg 9.172x.617x12x 2=135.818kg 1.22x.617x105x 2=158.076kg. 758.99kg	379.495kg	379.495 kg	86.50	32826.00	Mohamme d Ahsan Ali, Upazila Engineer	Amount will be recovered from the persons under intimation to audit
Upazila Engineer, LGED, Sarishabari, Jamalpur	Horizontal extension of Dulvity GPS under Sarishabari, Jamalpur. Package No.W2.1951.	M/S. Mitu Readers.	5 th /Bill No.12 dt.28-6-2015. MB No.21 at page -29	19.50x.617x12x2=28 8.756kg 1.22x.717x235x2=35 3.788kg 9.172x.617x12x2=13 5.818kg 1.22x.617x80x2=120. 438kg. Total = 898.80kg.	449.40kg	449.40 kg	107.50	48310.00	Md. Fazlul Karim, Upazila Engineer	Amount will be recovered from the persons under intimation to audit
	Construction of Addl. Class room for Purba Dharabarsa GPS at Sarashabari, Jamalpur.Package No. W2.2133.	M/S. J.B. Enterprise.	4 th /Bill No.10 dt.28-6-2015. MB No.20, page-12.	19.50x.617x12x2=28 8.756kg 1.22x.717x235x2=35 3.788kg 9.172x.617x12x2=13 5.818kg 1.22x.617x80x2=120. 438kg. Total=898.80 kg.	449.40kg	449.40 kg	81.86	36788.00		
	Horizontal extension of Manik	M/S. Mitu Traders.	Bill No.11 dt.28-5-2015.	14.125x.617x12x2=2 09.164kg	379.495 kg.	379.495 kg	TK.85. 71	32526.00		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
	Potal GPS under Sarashabari, Jamalpur. Package No.W2.2636..		MB No.22	1.22x.617x170x2=25 5.932kg 9.172x.617x12x2=13 5.818 kg. 1.22x.617x105x2=15 8.076kg. Total= 758.99 kg.						
	Gobindapur GPS	M/S. Mitu Traders.		19.50x.617x12x2=28 8.756kg 1.22x.717x235x2=35 3.788kg 9.172x.617x12x2=13 5.818kg 1.22x.617x80x2=120. 438kg. Total=898.80 kg.	449.40kg	449.40 kg	85.71	38518.00		
							Sub-Total	156142.00		
Upazila Engineer, LGED,Dewangonj, Jamalpur	Horizontal extension of 59 No.Kumarer Char GPS under Dewangonj, Jamalpur. Package No.W2.	M/S. Rafiq Construction.	Bill No.50 dt.29-6-2015. MB No.15	19.50x.617x12x2=288.756kg 1.22x.717x235x2=353.788kg 9.172x.617x12x2=135.818kg 1.22x.617x80x2=120.438kg. Total = 898.80kg.	449.40kg	449.40 kg	87/-	39098.00	Md. Amzad Hossain, Upazila Engineer	Amount will be recovered from the persons under intimation to audit
	33 No. Uttar Goal Kandi GPS.		-Do-	14.125x.617x12x2=209.164kg 1.22x.617x170x2=255.932kg 9.172x.617x12x2=135.818 kg. 1.22x.617x105x2=158.076kg. Total= 758.99 kg.	379.495 kg.	379.495 kg	TK.87/-	33016.00		
	Horizontal extension of Kawniar Char GPS under Madergonj,	M/S. Durga. Enterprise.	Package No.W2.2613. Bill No.45 dt.27-6-2015.	19.50x.617x12x2=288.756kg 1.22x.717x235x2=353.788kg	449.40kg	449.40 kg	85/-	38199.00		

Name of the office	Name of work and package no	Name of Contractor	MB& page No	Quantity allowed (kg)	Quantity Should (kg)	Excess Quantity	Rate	Excess Amount	Responsible person	Spot Reply of Audittee
	Jamalpur.		MB No.155.	9.172x.617x12x2= 135.818kg 1.22x.617x80x2=1 20.438kg. Total=898.80 kg.						
	Horizontal extension of Taratia GPS under Dewangonj, Jamalpur.	M/S. Harb Trade International.	Package No.W2.2615. Bill No.31 dt.11-3-15-2015. MB No.154	14.125x.617x12x2 =209.164kg 1.22x.617x170x2= 255.932kg 9.172x.617x12x2= 135.818 kg. 1.22x.617x105x2= 158.076kg. Total= 758.99 kg.	379.495 kg.	379.495 kg	TK.87/ -	33016.00		
	Kanonpur GPS.			19.50x.617x12x2= 288.756kg 1.22x.717x235x2= 353.788kg 9.172x.617x12x2= 135.818kg 1.22x.617x80x2=1 20.438kg. Total=898.80 kg.	449.40kg	449.40 kg	87/-	39098.00		
							Sub- Total	182427		
						Grant total		48,64,635.00		

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩ (১-৪১)
পরিশিষ্টের সারসংক্ষেপ

ক্রমিক নং	নিরীক্ষিত অফিসের নাম	জড়িত টাকা
১.	উপজেলা প্রকৌশল অফিস, ডোমার, নিলফামারী	৫৬৪২৩.২৫
২.	উপজেলা প্রকৌশল অফিস, নাগেশ্বরী, কুড়িগ্রাম	২৫৫৯২২.৮৯
৩.	উপজেলা প্রকৌশল অফিস, ভুরঙ্গামারী, কুড়িগ্রাম	১৬৩৬৭৬.৮৬
৪.	উপজেলা প্রকৌশল অফিস, চিলমারী, কুড়িগ্রাম	৯৭২১৯.৮৪
৫.	উপজেলা প্রকৌশল অফিস, সদর, কুড়িগ্রাম	৪৪৯৮৩.৮২
৬.	নির্বাহী প্রকৌশলী, এলজিইডি, কুড়িগ্রাম	৪০২১৪.৫৮
৭.	উপজেলা প্রকৌশল অফিস, ফুলবাড়ি, কুড়িগ্রাম	১০৯৭০৪.৩৬
৮.	উপজেলা প্রকৌশল অফিস, হাতিবান্ধা, লালমনিরহাট	৩১৭০৩.৩১
৯.	উপজেলা প্রকৌশল অফিস, পাটগ্রাম, লালমনিরহাট	৬৯৫৭৪.৭৬
১০.	নির্বাহী প্রকৌশলী, এলজিইডি, লালমনিরহাট	১৪৯২৭.০০
১১.	উপজেলা প্রকৌশল অফিস, সদর, রংপুর	৭৪০০০.৪৫
১২.	উপজেলা প্রকৌশল অফিস, মিঠাপুকুর, রংপুর	১৮৩১২.৩৭
১৩.	উপজেলা প্রকৌশল অফিস, পিরগাছা, রংপুর	১৮০৬৭.৮৬
১৪.	নির্বাহী প্রকৌশলী, এলজিইডি, রংপুর	৪২৩৬৬.৫৬
১৫.	উপজেলা প্রকৌশল অফিস, সদর, গাইবান্ধা	২৭০৫১৪.৮৬
১৬.	উপজেলা প্রকৌশল অফিস, পলাশবাড়ি, গাইবান্ধা	২০২৯৮.১৩
১৭.	উপজেলা প্রকৌশল অফিস, সুন্দরগঞ্জ, গাইবান্ধা	২২৪১০৫.১৪
১৮.	নির্বাহী প্রকৌশলী, এলজিইডি, গাইবান্ধা	১২৫৬৩.০০
১৯.	উপজেলা প্রকৌশল অফিস, গাবতলি, বগুড়া	৬৭৯৯২.৬৩
২০.	উপজেলা প্রকৌশল অফিস, নন্দিগ্রাম, বগুড়া	১৮৪০৫৩.৫১
২১.	উপজেলা প্রকৌশল অফিস, ধর্মপাশা, সুনামগঞ্জ	৪২৮২৬.০০

ক্রমিক নং	নিরীক্ষিত অফিসের নাম	জড়িত টাকা
২২.	উপজেলা প্রকৌশল অফিস, সদর, সুনামগঞ্জ	২২২৫৭.০০
২৩.	উপজেলা প্রকৌশল অফিস, সদর, সুনামগঞ্জ	৪৫১০৪.০০
২৪.	উপজেলা প্রকৌশল অফিস, ছাতক, সুনামগঞ্জ	৪৫৯৯৬.০০
২৫.	উপজেলা প্রকৌশল অফিস, মাধবপুর, হবিগঞ্জ	২২৭৩১.০০
২৬.	উপজেলা প্রকৌশল অফিস, মাধবপুর, হবিগঞ্জ	৫২৯৫০.০০
২৭.	উপজেলা প্রকৌশল অফিস, নবিগঞ্জ, হবিগঞ্জ	৪৯৬০৮.০০
২৮.	উপজেলা প্রকৌশল অফিস, নবিগঞ্জ, হবিগঞ্জ	৭৪২৩৮.০০
২৯.	উপজেলা প্রকৌশল অফিস, নবিগঞ্জ, হবিগঞ্জ	৪৪৩৪৬.০০
৩০.	উপজেলা প্রকৌশল অফিস, নবিগঞ্জ, হবিগঞ্জ	২২২৫৫.০০
৩১.	উপজেলা প্রকৌশল অফিস, কানাইহাট, সিলেট	৪৪৫০৪.০০
৩২.	উপজেলা প্রকৌশল অফিস, সদর উপজেলা, সিলেট	৫৭৪২০.০০
৩৩.	উপজেলা প্রকৌশল অফিস, কমলনগর, লক্ষ্মপুর	২৬২৯২.০০
৩৪.	নির্বাহী প্রকৌশলী, এলজিইডি, ব্রাহ্মনবাড়িয়া	৪১১৬৮.০০
৩৫.	নির্বাহী প্রকৌশলী, কবিরহাট, নোয়াখালি	৬৭০৫৪.০০
৩৬.	উপজেলা প্রকৌশল অফিস, ত্রিশাল, ময়মনসিংহ	৮৮৭৫৮.০০
৩৭.	উপজেলা প্রকৌশল অফিস, ইশ্বরগঞ্জ, ময়মনসিংহ	৭৬১৭৯.০০
৩৮.	উপজেলা প্রকৌশল অফিস, ফুলাপুর, ময়মনসিংহ	৩৫০২৬.০০
৩৯.	উপজেলা প্রকৌশল অফিস, মাদেরগঞ্জ, জামালপুর	১১৯৮২৩.০০
৪০.	উপজেলা প্রকৌশল অফিস, সরিষাবাড়ি, জামালপুর	৭৬৪৪৯.০০
৪১.	উপজেলা প্রকৌশল অফিস, দেওয়ানগঞ্জ, জামালপুর	৮৬০১৮.০০
	মোট =	২৯,৫৭,৬২৭.১৮

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩ (১)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of office	Package No	Name of Contractor	M. B & Number of School	Work done as per MB.	Quantity Work as per Design.	Excess quantity	Rate	Excess Tk-	Remarks
Upazila Engineer office, Domar, Nilphamary	Construction of additional class room including furniture supply of Bhogdaburi, Paschim Bhogdaburi and Dangpara Purba, Domar, Nilphamary Package- PEDP-III/ NLP/DOM/2013-14/W2.3311	Md. Sohel Parvez	01/13-14 TI-75 Page no-18 earth excavation of 3 nos GPS	<u>F1c1</u> $2 \times 3.51 \times 3.51 \times 1.524 = 37.552 \text{ m}^3$ <u>F2c2</u> $10 \times 3.450 \times 3.3450 \times 1.524 = 181.390 \text{ m}^3$ <u>F3c3</u> $6 \times 2.591 \times 2.591 \times 1.524 = 61.386 \text{ m}^3$ 280.328 m ³	<u>F1c1</u> $2 \times 3.51 \times 2.59 \times 1.524 = 18.181 \text{ m}^3$ <u>F2c2</u> $10 \times 3.450 \times 2.439 \times 1.524 = 128.237 \text{ m}^3$ <u>F3c3</u> $6 \times 1.676 \times 1.676 \times 1.524 = 25.68 \text{ m}^3$ 181.617 m ³	98.711 × 3 = 296.133 m ³	90.00	26651.97	Shah Md. Obaydur Rahman was Upazila Engineer
	Construction of additional class room including furniture supply of Dodho Chandakhana Kamat para, Gonnati Sisar Ghat and Chndakhana Milonkithir GPS at Domar, Nilphamary Package- PEDP-III/ NLP/DOM/13-14/W2.3312	Rainbow Enterprize	05/13-14 TI no-01 page-58 earth excavation of 3 nos GPS 3 nos	<u>F1c1</u> $2 \times 3.51 \times 3.51 \times 1.524 = 37.552 \text{ m}^3$ <u>F2c2</u> $14 \times 3.360 \times 3.360 \times 1.524 = 240.874 \text{ m}^3$ <u>F3c3</u> $8 \times 2.60 \times 2.60 \times 1.524 = 82.417 \text{ m}^3$ 360.843 m ³	<u>F1c1</u> $2 \times 3.51 \times 2.59 \times 1.524 = 18.181 \text{ m}^3$ <u>F2c2</u> $14 \times 3.360 \times 2.439 \times 1.524 = 174.849 \text{ m}^3$ <u>F3c3</u> $8 \times 1.676 \times 1.676 \times 1.524 = 34.247 \text{ m}^3$ 236.796 m ³	124.047 × 3 = 372.141 m ³	80.00	29771.28	
							Total Tk.	56,423.25	

Auditee Response:

- ✓ Upazila Engineer office, Domar, Nilphamari- Received query but no reply was furnished.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩ (২)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of Auditee office	Name of Contractor	M. B & Number of School	Work done as per MB.	Quantity Work as per Design.	Excess quantity	Rate	Excess Tk-
UEngr.Office Nageswari, Kurigram	M/S Belal Construction	16/12-13 Page-02	$\begin{aligned} & \text{F1c1} \\ & 4 \times 3.51 \times 3.51 \times 1.524 = 75.104 \text{m}^3 \\ & \text{F2c2} \\ & 14 \times 3.54 \times 3.54 \times 1.524 = 204.016 \text{m}^3 \\ & \text{F3c3} \\ & 9 \times 2.590 \times 2.590 \times 1.524 = 92.007 \text{m}^3 \\ & \text{Total} = 516.006 \text{m}^3 \end{aligned}$	$\begin{aligned} & \text{F1c1} \\ & 4 \times 2.591 \times 2.59 \times 1.524 = 40.924 \text{m}^3 \\ & \text{F2c2} \\ & 14 \times 2.439 \times 2.439 \times 1.524 = 126.921 \text{m}^3 \\ & \text{F3c3} \\ & 9 \times 1.676 \times 1.676 \times 1.524 = 38.527 \text{m}^3 \\ & \text{Total} = 206.372 \text{m}^3 \end{aligned}$	303.634 m ³	94.70	28,754.13
do	Arshi Construction	21/13-14 page-02	$\begin{aligned} & 2 \times 3.51 \times 3.51 \times 1.524 = 37.552 \text{m}^3 \\ & 14 \times 3.54 \times 3.54 \times 1.524 = 240.016 \text{m}^3 \\ & 9 \times 2.591 \times 2.591 \times 1.524 = 81.848 \text{m}^3 \\ & \text{Total} = 359.416 \text{m}^3 \end{aligned}$	$\begin{aligned} & 2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{m}^3 \\ & 14 \times 2.439 \times 2.439 \times 1.524 = 126.921 \text{m}^3 \\ & 9 \times 1.676 \times 1.676 \times 1.524 = 38.527 \text{m}^3 \\ & \text{Total} = 185.910 \text{m}^3 \end{aligned}$	173.506	100.00	17,350.60
Natunchar GPS Nilur Khamar GPS 13-14/w2.2341	do	07/13-14 page-02	$\begin{aligned} & 2 \times 3.51 \times 3.51 \times 1.524 = 37.552 \\ & 14 \times 3.354 \times 3.354 \times 1.524 = 240.016 \text{m}^3 \\ & 8 \times 2.591 \times 2.591 \times 1.524 = 81.848 \text{m}^3 \\ & \text{Total} = 359.416 \text{m}^3 \end{aligned}$	$\begin{aligned} & 2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{m}^3 \\ & 14 \times 2.439 \times 2.439 \times 1.524 = 126.921 \text{m}^3 \\ & 8 \times 1.676 \times 1.676 \times 1.524 = 34.247 \text{m}^3 \\ & \text{Total} = 181.630 \text{m}^3 \end{aligned}$	177.786 × 2 = 355.572 m ³	104.48	37,150.16
Digdari GPS Chandipur GPS 13-14/w2.2343	M/S Khaja Brothers	06/13-14 page-02	$\begin{aligned} & 2 \times 3.51 \times 3.51 \times 1.219 = 30.03 \\ & 10 \times 3.450 \times 3.450 \times 1.219 = 145.09 \\ & 6 \times 2.591 \times 2.591 \times 1.219 = 49.100 \\ & \text{Total} = 224.220 \text{m}^3 \end{aligned}$	$\begin{aligned} & 2 \times 2.591 \times 2.59 \times 1.219 = 16.366 \\ & 10 \times 2.439 \times 2.439 \times 1.219 = 72.514 \\ & 6 \times 1.676 \times 1.676 \times 1.219 = 20.544 \\ & \text{Total} = 109.424 \text{m}^3 \end{aligned}$	114.796 × 2 = 229.592 m ³	104.54	24,001.54
Kutibari RPS Kutinawdanga GPS 13-14/W2.2342	Arshi Construction	09/13-14 page-01	$\begin{aligned} & 2 \times 3.51 \times 3.51 \times 1.83 = 45.09 \\ & 14 \times 3.54 \times 3.54 \times 1.83 = 288.21 \\ & 8 \times 2.591 \times 2.591 \times 1.83 = 98.28 \\ & \text{Total} = 431.58 \text{m}^3 \end{aligned}$	$\begin{aligned} & 2 \times 2.591 \times 2.59 \times 1.83 = 24.570 \\ & 14 \times 2.439 \times 2.439 \times 1.83 = 152.406 \\ & 8 \times 1.676 \times 1.676 \times 1.83 = 41.123 \\ & \text{Total} = 218.099 \text{m}^3 \end{aligned}$	213.481 × 2 = 426.962 m ³	104.59	44,655.95

অনুচ্ছেদ-০৩

পরিশিষ্ট- ৩ (২)

Dholuabari GPS Kachakata GPS 11-12/W2.0160	M/S Belal Construction	08/12-13 page-02	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552$ $14 \times 3.354 \times 3.354 \times 1.524 = 240.016 \text{ m}^3$ $8 \times 2.591 \times 2.591 \times 1.524 = 81.848 \text{ m}^3$ Total = 359.416 m ³	$2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{ m}^3$ $14 \times 2.439 \times 2.439 \times 1.524 = 126.921 \text{ m}^3$ $8 \times 1.676 \times 1.676 \times 1.524 = 34.247 \text{ m}^3$ Total = 181.630 m ³	177.786×2 = 355.572 m ³	91.08	32,385.49
Motherganj GPS Damalgram GPS 11-12.W2.0159	Md. Ayub Ali	11/12-13 page-03	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552$ $14 \times 3.354 \times 3.354 \times 1.524 = 240.016 \text{ m}^3$ $8 \times 2.591 \times 2.591 \times 1.524 = 81.848 \text{ m}^3$ Total = 359.416 m ³	$2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{ m}^3$ $14 \times 2.439 \times 2.439 \times 1.524 = 126.921 \text{ m}^3$ $8 \times 1.676 \times 1.676 \times 1.524 = 34.247 \text{ m}^3$ Total = 181.630 m ³	177.786×2 = 355.572 m ³	91.11	32,396.16
Samajkallyan RNGPS Kumuriarpar RNGPS ShukanDighi RNGPS 11-12/W2.155	M/S Zohul Haque Dulal	04/12-13 Page-01	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552$ $10 \times 3.450 \times 3.450 \times 1.524 = 181.394$ $6 \times 2.591 \times 2.591 \times 1.524 = 61.396$ Total = 280.342 m ³	$2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{ m}^3$ $10 \times 2.439 \times 2.439 \times 1.524 = 90.658 \text{ m}^3$ $6 \times 1.676 \times 1.676 \times 1.524 = 25.685 \text{ m}^3$ Total = 136.805 m ³	143.537×3 = 430.611 m ³	91.10	39,228.86
						Total Tk	2,55,922.89

Responsible person: Md. Badsha Alamgir, Upazila Engineer, Nageswari, Kurigram

Auditee Response:

- ✓ Upazila Engineer office, Nageswari, Kurigram- Received query but no reply was furnished.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩ (৩)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of Auditee office	Package	Name of Contractor	M. B & Item description	Work done as per MB.	Quantity Work as per Design.	Excess quantity	Rate	Excess Tk-	Responsible person
Upazila Engineer Bhurungamari, Kurigram	Construction of additional class room including furniture supply of Dakhin Talai GPS Package- PEDP-III/KRG/BHU/2013-14/W2.2328	Md. Mahbubur Rahman	47/13-14 Page-05 01 Earth excavation	2×3.51×3.51×1.524=37.552m ³ 14×3.54×3.54×1.524=240.016m ³ 9×2.591×2.591×1.524=81.848m ³ Total=359.416m ³	2×2.591×2.59×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.921 m ³ 9×1.676×1.676×1.524=38.527 m ³ Total=185.910m ³	173.506 m ³	100.00	17,350.60	Md. Entazur Rahman, Upazila Engineer, Bhurungamari, Kurigram
	W2,0-242 1.Purba Kader Community 2.Beparitari Community	Md. Mahbubur Rahman	41/11-12 Page-04 01 Earth excavation	F1c1 4×3.51×3.51×1.524=75.104m ³ F2c2 14×3.54×3.54×1.524=204.016m ³ F3c3 9×2.590×2.590×1.524=92.007m ³ Total=516.006 m ³	F1c1 4×2.591×2.59×1.524=40.924 m ³ F2c2 14×2.439×2.439×1.524=126.921m ³ F3c3 9×1.676×1.676×1.524= 38.527m ³ Total=206.372 m ³	303.634×2 =607.268 m ³	83.22	50,536.84	
	1.CharDhaurar Kuti 2. Dhakhin Jhar RINGPS W2.241	Md. Dulal	MB-39/11-12 page-29 01 Earth excavation	2×3.51×3.51×1.524=37.552m ³ 14×3.54×3.54×1.524=240.016m ³ 9×2.591×2.591×1.524=92.007m ³ Total=369.575 m ³	2×2.591×2.59×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.921 m ³ 9×1.676×1.676×1.524=38.527 m ³ Total=185.910m ³	187.665×2=37 5.33 m ³	83.22	31,234.96	
	W2.2329 1.Shing Jhar 2.Hallodanga GPS	do	03/14-15 page-02 01 Earth excavation	2×3.51×3.51×1.524=37.552m ³ 14×3.54×3.54×1.524=240.016m ³ 9×2.591×2.591×1.524=81.848m ³ Total=359.416m ³	2×2.591×2.59×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.921 m ³ 9×1.676×1.676×1.524=38.527 m ³ Total=185.910m ³	173.506×2 =347.012 m ³	110.00	38171.32	
	W2.1193 Pathardabi GPS	Alomgir Mondol	46/11-12 page-09 01 Earth excavation	2×3.51×3.51×1.524=37.552m ³ 14×3.54×3.54×1.524=240.016m ³ 9×2.591×2.591×1.524=81.848m ³ Total=359.416m ³	2×2.591×2.59×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.921 m ³ 9×1.676×1.676×1.524=38.527 m ³ Total=185.910m ³	173.506 m ³	83.22	14,439.16	
	W2.1193 Pathardabi GPS	Alomgir Mondol	38/11-12 page-23 01 Earth excavation	2×3.51×3.51×1.524=37.552m ³ 10×3.54×3.54×1.524=181.390m ³ 6×2.591×2.591×1.524=61.386m ³ Total=280.328 m ³	2×2.591×2.59×1.524=20.462 m ³ 10×2.439×2.439×1.524=90.658 6×1.676×1.676×1.524=25.685 Total=136.805 m ³	143.523 m ³	83.22	11,943.98	
							Total Tk	1,63,676.86	

Auditee Response:Upazila Engineer office, Bhurungamari, Kurigram Payment made as per approved estimate.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩ (৪)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of Auditee office	Package no	Name of Contractor	M. B & Number and page no	Item description	Work done as per MB.	Quantity Work as per Design.	Excess quantity	Rate	Excess Tk-	Responsible person
Upazila Engineer Chilmari Kurigram	W2.2330 1.Uttar Machabanda 2.Hazidanga GPS	Md. Abdul Aziz	03/13-14 page-01	01 Earth excavation	$4 \times 3.51 \times 3.51 \times 1.524 = 75.104 \text{ m}^3$ $14 \times 3.54 \times 3.54 \times 1.524 = 204.016 \text{ m}^3$ $2 \times 2.591 \times 2.591 \times 1.524 \times 6 = 122.772 \text{ m}^3$ Total = 560.656 m ³	$4 \times 2.591 \times 2.59 \times 1.524 = 40.924 \text{ m}^3$ $2 \times 2.439 \times 2.439 \times 1.524 \times 10 = 181.31 \text{ m}^3$ $2 \times 1.676 \times 1.676 \times 1.524 \times 6 = 51.370 \text{ m}^3$ Total = 273.604 m ³	287.052 × 2 = 574.104	105.00	60,280.92	Md. Nazrul Islam was Upazila Engineer, Chilmari, Kurigram
	W2.0243 1.Purbo Machbanda 2. Kanchkol GPS	Md. Shahjahan Mia	01/12-13 page-01	01 Earth excavation	<u>F1c1</u> $4 \times 3.51 \times 3.51 \times 1.524 = 75.104 \text{ m}^3$ <u>F2c2</u> $14 \times 3.54 \times 3.54 \times 1.524 = 204.016 \text{ m}^3$ <u>F3c3</u> $9 \times 2.590 \times 2.590 \times 1.524 = 92.007 \text{ m}^3$ Total = 407.127 m ³	<u>F1c1</u> $4 \times 2.591 \times 2.59 \times 1.524 = 40.924 \text{ m}^3$ <u>F2c2</u> $14 \times 2.439 \times 2.439 \times 1.524 = 126.921 \text{ m}^3$ <u>F3c3</u> $9 \times 1.676 \times 1.676 \times 1.524 = 38.527 \text{ m}^3$ Total = 206.372 m ³	200.755 × 2 = 401.510 m ³	92.00	36,938.92	
								Total Tk.	97,219.84	

Auditee Response:

- ✓ Upazila Engineer office, Chilmari, Kurigram- Payment made as per approved estimate.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩ (৫)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of the office	Package No	Name of Contractor	MB& page No	Quantity allowed	Quantity as per design	Excess Quantity	Rate	Excess Amount	Name of the responsible person
Upazila Engineer Office Sadar, Kurigram	W2.2340 1.Dobariar Vita 2.Modhya Khamar Holokhana GPS	Md. Ismail Hossain	MB-172/13-14 Page-01 Earth excavation of Modhya Khamar Holokhana GPS	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552 \text{ m}^3$ $10 \times 3.450 \times 3.450 \times 1.524 = 181.394$ $6 \times 2.591 \times 2.591 \times 1.524 = 61.386 \text{ m}^3$ Total=280.332 m ³	$2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{ m}^3$ $10 \times 2.439 \times 2.439 \times 1.524 = 90.658 \text{ m}^3$ $6 \times 1.676 \times 1.676 \times 1.524 = 25.685 \text{ m}^3$ Total=143.527 m ³	143.527	140.00	20093.78	Md. Rafiqul Islam was Upazila Engineer
	W2.2340 1.Dobariar Vita 2.Modhya Khamar Holokhana GPS	Md. Ismail Hossain	MB-172 Page-50 Earth excavation of Dobariar Vita GPS	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552$ $14 \times 3.354 \times 3.354 \times 1.524 = 240.016$ $8 \times 2.591 \times 2.591 \times 1.524 = 81.848 \text{ m}^3$ Total=359.416m ³	$2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{ m}^3$ $14 \times 2.439 \times 2.439 \times 1.524 = 126.921 \text{ m}^3$ $8 \times 1.676 \times 1.676 \times 1.524 = 34.247 \text{ m}^3$ Total=181.630m ³	177.786 m ³	140.00	24,890.04	
							Total Tk.	44,983.82	

Auditee Response:

- ✓ Upazila Engineer office, Sadar, Kurigram- Payment made as per approved estimate.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩ (৬)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Auditee office	Name of work & School Name. Package no.	Name of Contractor	MB No. & Page No.	Item no and description	Items no. & work done as per MB.	Quantity as per design	Quantity excess (kg.)	Rate (Tk.)	Amount paid Tk.	Responsible person
XEN,LGED Kurigram	Construction of additional class room including furniture supply of Kachari Payradanga GPS Package-PEDP-III/KGR/2011-12/W2.1692	M/S Mosquer Rahman	MB no-156/12-13 Page no. 01	Item no-01 Earth excavation	<p><u>F1c1</u> 2×3.550×3.550×1.524=38.412m³</p> <p><u>F2c2</u> 14×3.450×3.450×1.524=253.946 m³</p> <p><u>F3c3</u> 8×2.591×2.591×1.524=81.848m³</p> <p>Total=373.128m³</p>	<p><u>F1c1</u> 2×2.591×2.59×1.524=20.462 m³</p> <p><u>F2c2</u> 14×2.439×2.439×1.524=126.92 m³</p> <p><u>F3c3</u> 8×1.676×1.676×1.524=34.247 m³</p> <p>Total=181.63 m³</p>	191.498 m ³	105/-	20,107.29	Mr. Malay Kumar Chakrabarti, XEN, LGED, Kurigram
	Construction of additional class room including furniture supply of Hayat GPS Package- PEDP-III/KGR/2011-12/W2.1692	M/S Mosquer Rahman	MB no-153/12-13 Page no. 02	do	<p><u>F1c1</u> 2×3.550×3.550×1.524=38.412m³</p> <p><u>F2c2</u> 14×3.450×3.450×1.524=253.946 m³</p> <p><u>F3c3</u> 8×2.591×2.591×1.524=81.848m³</p> <p>Total=373.128m³</p>	<p><u>F1c1</u> 2×2.591×2.59×1.524=20.462 m³</p> <p><u>F2c2</u> 14×2.439×2.439×1.524=126.92 m³</p> <p><u>F3c3</u> 8×1.676×1.676×1.524=34.247 m³</p> <p>Total=181.63 m³</p>	191.498 m ³	105/-	20,107.29	
								Tk	40,214.58	

Auditee Response:

✓ XEN, LGED, Kurigram- Received query but no reply was furnished.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩ (৭)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of the office	Package No	Name of Contractor	MB& page No	Quantity allowed	Quantity Should be as per design	Excess Quantity	Rate	Excess Amount	Name of the responsible person
Upazila Engineer Office Fulbari, Kurigram	Construction of additional class room including furniture supply of Purbo Jakar Hat RINGPS Package- PEDP-III/KRG/FUL/W2.2334	Md. Mahbubur Rahman	20/13-14 page-01 TI-01: Earth excavation	2×3.51×3.51×1.524=37.552m ³ 14×3.54×3.54×1.524=240.016m ³ 9×2.591×2.591×1.524=81.848m ³ Total=359.416m ³	2×2.591×2.59×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.921 m ³ 9×1.676×1.676×1.524=38.527 m ³ Total=185.910m ³	173.506 m ³	105.38	18,284.06	Md. Samsul Arefin Khan, Upazila Engineer
	Uttar Ghogor Kuti Community Primary school 2013-14/W2.2336(A)	Md. Ali Hossain	01/14-15 page-01 TI-01: Earth excavation	2×3.51×3.51×1.524=37.552m ³ 14×3.54×3.54×1.524=240.016m ³ 9×2.591×2.591×1.524=81.848m ³ Total=359.416m ³	2×2.591×2.59×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.921 m ³ 9×1.676×1.676×1.524=38.527 m ³ Total=185.910m ³	173.506 m ³	105.38	18,284.06	
	W2.2335 1.Uttar Biddabagish RPS 2.Uttor Baralai RPS	Md. Wahed Ali	09/13-14 page-01 TI-01: Earth excavation	2×3.51×3.51×1.524=37.552m ³ 14×3.54×3.54×1.524=240.016m ³ 9×2.591×2.591×1.524=81.848m ³ Total=359.416m ³	2×2.591×2.59×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.921 m ³ 9×1.676×1.676×1.524=38.527 m ³ Total=185.910m ³	173.506×2=347.012 m ³	105.38	36,568.12	
	W2.2333 1.Poschim Fulmoti Kandapara RPS 2. Taluk Shimul Bari RPS	Md. Ayub Ali	04/14-15 Page-02 TI-01: Earth excavation	2×3.51×3.51×1.524=37.552m ³ 14×3.54×3.54×1.524=240.016m ³ 9×2.591×2.591×1.524=81.848m ³ Total=359.416m ³	2×2.591×2.59×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.921 m ³ 9×1.676×1.676×1.524=38.527 m ³ Total=185.910m ³	173.506×2=347.012 m ³	105.38	36,568.12	
							Tk	1,09,704.36	

Auditee Response:

✓ Upazila Engineer office, Fulbari, Kurigram- Payment made as per approved estimate.

অনুচ্ছেদ-০৩

পরিশিষ্ট- ৩ (৮)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of the office	Package No	Name of Contractor	MB& page No	Quantity allowed in MB	Quantity Should be as per design	Excess Quantity	Rate	Excess Amount	Name of the responsible person
Upazila Engineer office Hatibanda, Lalmonirhat	W2.2357 Patikabari Chand Mamud GPS	M/S Anto Traders	MB-140 Page-02 TI-01: Earth excavation	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552 \text{m}^3$ $14 \times 3.54 \times 3.54 \times 1.524 = 240.016 \text{m}^3$ $9 \times 2.591 \times 2.591 \times 1.524 = 81.848 \text{m}^3$ Total = 359.416 m ³	$2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{m}^3$ $14 \times 2.439 \times 2.439 \times 1.524 = 126.921 \text{m}^3$ $9 \times 1.676 \times 1.676 \times 1.524 = 38.527 \text{m}^3$ Total = 185.910 m ³	173.506 m ³	100.00	17,350.60	Md. Mizanur Rahman Sarder, Upazila Engineer
	W2.2357 Baradanga GPS	M/S Anto Traders	MB-140 Page-16 TI-01: Earth excavation	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552 \text{m}^3$ $10 \times 3.45 \times 3.45 \times 1.524 = 181.390 \text{m}^3$ $6 \times 2.591 \times 2.591 \times 1.524 = 61.386 \text{m}^3$ Total = 280.328 m ³	$2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{m}^3$ $10 \times 2.439 \times 2.439 \times 1.524 = 90.657 \text{m}^3$ $6 \times 1.676 \times 1.676 \times 1.524 = 25.684 \text{m}^3$ Total = 136.803 m ³	143,525 m ³	100.00	14,352.50	
							Total Tk	31,703.31	

Auditee Response:

- ✓ Upazila Engineer office, Hatibandha, Lalmonirhat- Reply will be given after verification records and documents.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩ (০৯)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of the offic	Packe No	Name of Contractor	MB& page No	Quantity allowed in MB	Quantity Should be as per design	Excess Quantity	Rate	Excess Amount	Name of the responsibl e person
Upazila Engineer Office Patgram Lalmonirhat	W2.258 1.Jangram GPS 2.Panbari Community 3.Kuchlibari Community	Md. Rashedul Islam	MB-15/12-13(part-01) Page-02 Item-01 Earth excavation	<u>F1c1</u> $4 \times 3.51 \times 3.51 \times 1.524 = 75.104 \text{m}^3$ <u>F2c2</u> $14 \times 3.54 \times 3.54 \times 1.524 = 204.016 \text{m}^3$ <u>F3c3</u> $9 \times 2.590 \times 2.590 \times 1.524 = 92.007 \text{m}^3$ Total=516.006 m ³	<u>F1c1</u> $4 \times 2.591 \times 2.59 \times 1.524 = 40.924 \text{m}^3$ <u>F2c2</u> $14 \times 2.439 \times 2.439 \times 1.524 = 126.921 \text{m}^3$ <u>F3c3</u> $9 \times 1.676 \times 1.676 \times 1.524 = 38.527 \text{m}^3$ Total=206.372 m ³	309.634 m ³	74.90	23191.586 ×3 =69574.76	Mr. Md. Haider Ali and Ajoy Kumar Sarker respectively was Upazila Engineer, Patgram, Lalmonirhat
							Total Tk	69574.76	

Auditee Response:

- ✓ Upazila Engineer office, Patgram, Lalmonirhat- Reply will be given after verification records and documents.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩ (১০)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Auditee office	Name of work & School Name. Package no.	Name of Contractor	MB No. & Page No.	Quantity allowed in MB	Quantity as per design	Quantity excess	Rate (Tk.)	Amount paid Tk.	Responsible person
XEN,LGED, Lalmonirhat	PEDP- III/LAL/201314/ W2.2360 Chinatuli GPS	M/S N.B Construction	MB no- 1966 Page no. 5 Item no-07 Earth excavation	<u>F1c1</u> 2×3.550×3.550×1.524=37.55 m ³ <u>F2c2</u> 10×3.450×3.450×1.524=181.390 m ³ <u>F3c3</u> 6×2.591×2.591×1.524 =61.386m ³ Total=280.326 m ³	<u>F1c1</u> 2×2.591×2.59×1.524 =20.462 m ³ <u>F2c2</u> 10×2.439×2.439×1.524 =90.657m ³ <u>F3c3</u> 6×1.676×1.676×1.524 =25.685m ³ Total=136.804 m ³	143.522 m ³	104/005-	14,927.00	Mr. Md. Al-Amin ,XEN, LGED, Lalmonir hat
							Total	14,927.00	

Auditee Response:

- ✓ XEN, LGED, Lalmonirhat- Reply will be given after verification records and documents.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩ (১১)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of the offic	Package No	Name of Contractor	MB& page No	Quantity allowed as per MB	Quantity as per design	Excess Quantity	Rate	Excess Amount	Name of the responsible person
Upazila Engineer Office Sadar, Rangpur	W2.2372 Paschim Kharua Badha GPS	Mostafizur Rahman	MB-19/13-14 Page-51 Item-01 Earth excavation	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552 \text{m}^3$ $10 \times 3.54 \times 3.54 \times 1.524 = 181.390 \text{m}^3$ $6 \times 2.591 \times 2.591 \times 1.524 = 61.386 \text{m}^3$ Total=280.328 m ³	$2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{m}^3$ $10 \times 2.439 \times 2.439 \times 1.524 = 90.658 \text{m}^3$ $6 \times 1.676 \times 1.676 \times 1.524 = 25.685 \text{m}^3$ Total=136.805 m ³	143.523	110.00	15,787.53	Mr. Md. Safiur Rahman was upazila Engineer
	W2.2376 Dakhin Ajodhyapur GPS	Mostafizur Rahman	MB-25/14-15 Page-02,46 Item-01 Earth excavation	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552 \text{m}^3$ $10 \times 3.54 \times 3.54 \times 1.524 = 181.390 \text{m}^3$ $6 \times 2.591 \times 2.591 \times 1.524 = 61.386 \text{m}^3$ Total=280.328 m ³	$2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{m}^3$ $10 \times 2.439 \times 2.439 \times 1.524 = 90.658 \text{m}^3$ $6 \times 1.676 \times 1.676 \times 1.524 = 25.685 \text{m}^3$ Total=136.805 m ³	143.523×2=287.046 m ³	150.11	43,088.47	
	W2.2375 Harati GPS		MB-18/14-15 Page-02 Item-01 Earth excavation	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552 \text{m}^3$ $10 \times 3.54 \times 3.54 \times 1.524 = 181.390 \text{m}^3$ $6 \times 2.591 \times 2.591 \times 1.524 = 61.386 \text{m}^3$ Total=280.328 m ³	$2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{m}^3$ $10 \times 2.439 \times 2.439 \times 1.524 = 90.658 \text{m}^3$ $6 \times 1.676 \times 1.676 \times 1.524 = 25.685 \text{m}^3$ Total=136.805 m ³	143.523	105.38	15,124.45	
							Total TK	74,000.45	

Auditee Response:

- ✓ Upazila Engineer office, Sadar,Rangpur- Reply will be given after verification records and documents.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩ (১২)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of the offic	Packe No	Name of Contractor	MB& page No	Quantity allowed in MB	Quantity Should be as per design	Excess Quantity	Rate	Excess Amount	Name of the responsible person
Upazila Engineer Mithapukur, Rangpur	W2.1905 Aanjirhat GPS	Tajul Islam	MB-04/13-14 Page-02 Item-01 Earth excavation	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552 \text{ m}^3$ $10 \times 3.54 \times 3.54 \times 1.524 = 181.390 \text{ m}^3$ $6 \times 2.591 \times 2.591 \times 1.524 = 61.386 \text{ m}^3$ Total = 280.328 m ³	$2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{ m}^3$ $10 \times 2.439 \times 2.439 \times 1.524 = 90.658$ $6 \times 1.676 \times 1.676 \times 1.524 = 25.685$ Total = 136.805 m ³	143.523 m ³	100.00	14,352.30	Mr. Md. Shah Alam Mia was upazila engineer
	W2.0309 Tulshipukur GPS Shitalgari GPS Darerper GPS	Kamruzzaman	MB-04/12-13 Page-129 Item-01 Earth excavation	$2 \times 2.744 \times 2.744 \times 1.524 = 22.950 \text{ m}^3$ $10 \times 2.591 \times 2.591 \times 1.524 = 102.310 \text{ m}^3$ $6 \times 1.680 \times 1.680 \times 1.524 = 25.808 \text{ m}^3$ Total = 151.001 m ³	$2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{ m}^3$ $10 \times 2.439 \times 2.439 \times 1.524 = 90.658$ $6 \times 1.676 \times 1.676 \times 1.524 = 25.685$ Total = 136.805 m ³	14.196 × 3 = 42.58 m ³	93.00	3960.07	
							Total	18,312.37	

Auditee Response:

- ✓ Upazila Engineer office, Mithapukur, Rangpur- Reply will be given after deduction.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩ (১৩)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of the offic	Packe No	Name of Contractor	MB& page No	Quantity allowed as per MB	Quantity Should as per Design	Excess Quantity	Rate	Excess Amount	Name of the responsible person
Upazila Engineer office, Pargacha, Rangpur	W2.1216 Char Dakhin Gabura RNGPS	M/S Mollah Cloth Store	MB-04/13-14 Page-04 Item-01 Earth excavation	$4 \times 3.51 \times 3.51 \times 1.524 = 75.104 \text{m}^3$ $14 \times 3.54 \times 3.54 \times 1.524 = 240.016 \text{m}^3$ $9 \times 2.590 \times 2.590 \times 1.524 = 92.007 \text{m}^3$ Total=407.127m ³	$4 \times 2.591 \times 2.59 \times 1.524 = 40.924 \text{m}^3$ $14 \times 2.439 \times 2.439 \times 1.524 = 126.921$ $9 \times 1.676 \times 1.676 \times 1.524 = 38.527$ Total=206.372	200.754	90.00	18,067.86	Mr. Md. Nurul Islam Upazila Engineer Pargacha, Rangpur
							Total	18,067.86	

Auditee Response:

- ✓ Upazila Engineer office, Pargacha, Rangpur- Received query but no reply was furnished.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩ (১৪)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of the offic	Package No	Name of Contractor	MB& page No	Quantity allowed as per MB	Quantity Should as per Design	Excess Quantity	Rate	Excess Amount	Name of the responsible person
Xen , LGED, Rangpur	W2. 2379 Keramatia GPS	M/S Anamul Haque	MB-3631 Page-02 Item-01 Earth excavation	2×3.550×3.550×1.524=38.412m ³ 14×3.50×3.50×1.524=253.946m ³ 8×2.591×2.591×1.524=81.848m ³ Total=374.204 m ³	2×2.591×2.59×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.920 8×1.676×1.676×1.524=34.246 m ³ Total=181.628 m ³	192.575 m ³	100.00	19,257.56	Mr. Md. Akhter Hossain was XEN,LGED, Rangpur
	W2. 1694 Kachna GPS RaghuGPS Mirgonj GPS	M/S Abdullah Al Mamun Construction	MB-3313 Page-14 Item-71 Earth excavation of Raghu GPS	2×3.550×3.550×1.524=38.412m ³ 14×3.50×3.50×1.524=253.946m ³ 8×2.591×2.591×1.524=81.848m ³ Total=374.204 m ³	2×2.591×2.59×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.920 8×1.676×1.676×1.524=34.246 Total=181.628 m ³	192.575 m ³	120.00	23109.00	
							Total	42,366.56	

Auditee Response:

- ✓ XEN, LGED, Rangpur- Reply will be given after verification records and documents.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩ (১৫)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of the offic	Packe No	Name of Contractor	MB& page No	Quantity allowed in MB	Quantity as per design	Excess Quantity	Rate	Excess Amount	Name of the responsible person
Upazila Engineer Office Sadar, Gaibandha	W2.2321 1.Roydas Bari 2.Haripur school	M/S Simanta Trading	MB-13/14-15 Page-01 Item-01 Earth excavation	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552 \text{m}^3$ $10 \times 3.54 \times 3.54 \times 1.524 = 181.390 \text{m}^3$ $6 \times 2.591 \times 2.591 \times 1.524 = 61.386 \text{m}^3$ Total = 280.328 m ³	$2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{m}^3$ $10 \times 2.439 \times 2.439 \times 1.524 = 90.658$ $6 \times 1.676 \times 1.676 \times 1.524 = 25.685$ Total = 136.805 m ³	$143.523 \times 2 = 287.046 \text{m}^3$	105.00	30,139.83	Mr. Md. Abul Mansur and Mohammad Masudur Rahman respectively was upazila engineer
	W2.2322 1.Dakkhin Rangunathpur 2. Kholabari GPS	Md. Samsul Alam	MB-12/14-15 Page-01 Item-01 Earth excavation	$4 \times 3.51 \times 3.51 \times 1.524 = 75.104 \text{m}^3$ $14 \times 3.54 \times 3.54 \times 1.524 = 240.016 \text{m}^3$ $9 \times 2.590 \times 2.590 \times 1.524 = 92.007 \text{m}^3$ Total = 407.123 m ³	$4 \times 2.591 \times 2.59 \times 1.524 = 40.924 \text{m}^3$ $14 \times 2.439 \times 2.439 \times 1.524 = 126.921$ $9 \times 1.676 \times 1.676 \times 1.524 = 38.527 \text{m}^3$ Total = 206.372 m ³	$200.751 \times 2 = 401.502 \text{m}^3$	83.38	33,477.23	
	W2.1886 1.Baularpara Community 2.Chapadaha GPS	Soheb Hossain Mona	MB-04/13-14 Page-01 Item-01 Earth excavation	$2 \times 3.51 \times 3.51 \times 1.324 = 32.623 \text{m}^3$ $10 \times 3.54 \times 3.54 \times 1.324 = 117.589 \text{m}^3$ $6 \times 2.591 \times 2.591 \times 1.324 = 53.33 \text{m}^3$ Total = 203.542 m ³	$2 \times 2.591 \times 2.59 \times 1.324 = 17.776 \text{m}^3$ $10 \times 2.439 \times 2.439 \times 1.324 = 78.82$ $6 \times 1.676 \times 1.676 \times 1.324 = 22.314$ Total = 118.910 m ³	$84.631 \times 2 = 169.262 \text{m}^3$	90.00	15,233.58	
	W2.1887 1.Kamar Pargacha 2. Sita Sati GPS	Soheb Hossain Mona	MB-03/13-14 Page-40 Item-01 Earth excavation	$2 \times 3.51 \times 3.51 \times 1.324 = 32.623 \text{m}^3$ $10 \times 3.45 \times 3.45 \times 1.324 = 157.589 \text{m}^3$ $6 \times 2.591 \times 2.591 \times 1.324 = 53.33 \text{m}^3$ Total = 203.542 m ³	$2 \times 2.591 \times 2.59 \times 1.324 = 17.776 \text{m}^3$ $10 \times 2.439 \times 2.439 \times 1.324 = 78.82$ $6 \times 1.676 \times 1.676 \times 1.324 = 22.314$ Total = 118.910 m ³	$84.631 \times 2 = 169.262 \text{m}^3$	95.00	16,079.89	
	W2.1167 Tindaha GPS	Shah Sarwar Kabir	MB-01/13-14 Page-15 Item-01 Earth excavation	$2 \times 3.66 \times 3.66 \times 1.830 = 49.028$ $12 \times 3.510 \times 3.510 \times 1.830 = 270.552$ $7 \times 2.59 \times 2.59 \times 1.830 = 85.932$ Total = 405.512 m ³	$2 \times 2.591 \times 2.591 \times 1.524 = 20.462$ $12 \times 2.439 \times 2.439 \times 1.524 = 108.790$ $7 \times 1.676 \times 1.676 \times 1.524 = 29.966$ Total = 159.218 m ³	246.293m^3	83.22	20,496.50	

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(১৫)

	W2.1168 1. Bagabanpur 2. Daulotpur GPS	Shah Sarwar Kabir	MB-17/12-13 Page-03 Item-01 Earth excavation	<u>F1c1</u> $4 \times 3.51 \times 3.51 \times 1.524 = 75.104 \text{m}^3$ <u>F2c2</u> $14 \times 3.54 \times 3.54 \times 1.524 = 240.016 \text{m}^3$ <u>F3c3</u> $9 \times 2.590 \times 2.590 \times 1.524 = 92.007 \text{m}^3$ Total=407.123 m ³	<u>F1c1</u> $4 \times 2.591 \times 2.59 \times 1.524 = 40.924 \text{m}^3$ <u>F2c2</u> $14 \times 2.439 \times 2.439 \times 1.524 = 126.921$ <u>F3c3</u> $9 \times 1.676 \times 1.676 \times 1.524 = 38.527$ Total=206.372 m ³	200.751×2 =401.502m ³	83.22	33,412.99	
	W1.0558 1. Vatpara Gopalpur 2. Baro Laxmipur 3. Mondolpara Rahmania GPS	Md. Motlubur Rahman	MB-25/12-13 Page-01 Item-01 Earth excavation	$4 \times 3.51 \times 3.51 \times 1.50 = 73.921$ $14 \times 3.54 \times 3.54 \times 1.50 = 236.236$ $9 \times 2.59 \times 2.59 \times 1.50 = 90.559$ Toal=400.716 m ³	$4 \times 2.591 \times 2.59 \times 1.524 = 40.924 \text{m}^3$ $14 \times 2.439 \times 2.439 \times 1.524 = 126.921$ $9 \times 1.676 \times 1.676 \times 1.524 = 38.527 \text{m}^3$ Total=206.372 m ³	200.751×3 =602.253m ³	83.22	50,119.49	
	W1.559 1. Purbo Dhutichura 2. Baruipara GPS	Ashraful Alam & Khademul Islam Jewel(JV)	MB-23/12-13 Page-01 Item-01 Earth excavation	$4 \times 3.51 \times 3.51 \times 1.50 = 73.921$ $14 \times 3.54 \times 3.54 \times 1.50 = 236.236$ $9 \times 2.59 \times 2.59 \times 1.50 = 90.559$ Toal=400.716 m ³	$4 \times 2.591 \times 2.59 \times 1.524 = 40.924 \text{m}^3$ $14 \times 2.439 \times 2.439 \times 1.524 = 126.921$ $9 \times 1.676 \times 1.676 \times 1.524 = 38.527 \text{m}^3$ Total=206.372 m ³	200.751×2 =401.502m ³	83.22	33,412.99	
	W2.305 1. Gobindapur Purbapara 2. Parbatipur 3. Khidir Balika	Md. Saidur Rahman	MB-05/12-13 Page-01 Item-01 Earth excavation	$2 \times 3.51 \times 3.51 \times 1.50 = 36.960 \text{m}^3$ $10 \times 3.45 \times 3.45 \times 1.50 = 178.538 \text{m}^3$ $6 \times 2.591 \times 2.591 \times 1.50 = 60.419 \text{m}^3$ Total= 275.917m ³	$2 \times 2.591 \times 2.59 \times 1.50 = 20.139 \text{m}^3$ $10 \times 2.439 \times 2.439 \times 1.50 = 89.230$ $6 \times 1.676 \times 1.676 \times 1.50 = 25.280$ Total=134.649 m ³	141.268×3 =423.804 m ³	90.00	38,142.36	
							Total=	2,70,514.86	

Auditee Response:

- ✓ Upazila Engineer office, Sadar, Gainbandha- Received query but no reply was furnished.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(১৬)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of the offic	Packe No	Name of Contractor	MB& page No	Quantity allowed in MB	Quantity as per design	Excess Quantity	Rate	Excess Amount	Name of the responsible person
Upazila Engineer office Palashbari, Gaibandha	W1.0563 1.Gopalpur 2.Betkapa D.para	Md. Shamsul Alam	MB-11/2012-13 Page-79 Item-01 Earth excavation	2.74×2.591×1.524×4=43.28 2.591×2.44×1.524×14=134.88 1.98×1.98×1.524×9=53.77 Total=231.93 m ³	2.591×2.591×1.524×4=40.924 2.439×2.439×1.524×14=126.921 1.676×1.676×1.524×9=38.527 Total=206.372 m ³	25.558	80.00	2044.64×2 nos school =4089.28	Mr. Abu Taib Md. Samsuzzaman was Upazila Engineer
	W2.2325 1.Noyana Nowda 2.Nuriagari	Abdul Latif Hakkani	MB-04/13-14 Page-103 Item-01 Earth excavation	3.510×2.80×1.524×2=29.956 m ³ 3.45×2.60×1.524×10=136.703 m ³ 2.591×1.70×1.20×6=31.714 m ³ Total=198.373 m ³	2.591×2.591×1.524×2=40.462 2.439×2.439×1.524×10=90.658 1.676×1.676×1.20×6=20.224 Total=151.344 m ³	47.029 m ³	105.00	49,38.04×2 nos school =9876.09	
	W2.2324 1.Kariati 2.Dublagari	Abdul Latif Hakkani	MB-03/13-14 Page-106 Item-01 Earth excavation	3.510×2.80×1.524×2=29.956 m ³ 3.45×2.591×1.524×10=111.74 m ³ 2.591×1.68×1.524×6=39.804 m ³ Total=181.50 m ³	2.591×2.591×1.524×2=40.462 2.439×2.439×1.524×10=90.658 1.676×1.676×1.20×6=20.224 Total=151.344 m ³	30.156 m ³	105.00	3166.38×2 nos school =63,32.76	
							Total Tk.	20,298.13	

Auditee Response:

- ✓ Upazila Engineer office, Palashbari, Gainbandha- Received query but no reply was furnished.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(১৭)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of the offic	Packe No	Name of Contractor	MB& page No	Quantity allowed in MB	Quantity as per design	Excess Quantity	Rate	Excess Amount	Name of the responsible person
Upazila Engineer Office, Sundarganj, Gainbandha	W2.2056 1.Chandipur 2.Poschim Chandipur 3.Bochagari Girls GPS	M/S D.K Enterprize	MB-35/13-14 Page-108 Item-01 Earth excavation	$2 \times 2.894 \times 2.894 \times 1.524 = 25.528 \text{ m}^3$ $10 \times 2.741 \times 2.741 \times 1.524 = 114.500$ $6 \times 1.83 \times 1.83 \times 1.524 = 30.624 \text{ m}^3$ Total=170.652 m ³	$2 \times 2.591 \times 2.591 \times 1.524 = 20.46 \text{ m}^3$ $10 \times 2.439 \times 2.439 \times 1.524 = 90.65 \text{ m}^3$ $6 \times 1.676 \times 1.676 \times 1.524 = 25.68 \text{ m}^3$ Total=136.79 m ³	$33.86 \times 3 = 101.586 \text{ m}^3$	91.00	9244.32	Mr. Abu Zafar Md. Saleh was upazila engineer
	W2. 1178 1.Mollikzan Reg 2.Chandipur Balika GPS	M/S SC & JV	MB-29/12-13 Page-06 Item-01 Earth excavation	$4 \times 3.51 \times 3.51 \times 1.524 = 75.104 \text{ m}^3$ $14 \times 3.54 \times 3.54 \times 1.524 = 240.016 \text{ m}^3$ $9 \times 2.590 \times 2.590 \times 1.524 = 92.007 \text{ m}^3$ Total=407.123 m ³	$4 \times 2.591 \times 2.59 \times 1.524 = 40.924 \text{ m}^3$ $14 \times 2.439 \times 2.439 \times 1.524 = 126.921 \text{ m}^3$ $9 \times 1.676 \times 1.676 \times 1.524 = 38.527 \text{ m}^3$ Total=206.372 m ³	$200.751 \times 2 = 401.502 \text{ m}^3$	98.00	39,347.19	
	W2.1183 1.Bekir Char Reg 2.Dhakkin Dhumi Rary Reg.	Jinendranath Sarker	MB-25/12-13 Page-98 Item-01 Earth excavation	$4 \times 2.741 \times 2.741 \times 1.524 = 45.800 \text{ m}^3$ $9 \times 2.590 \times 2.590 \times 1.524 = 143.122$ $9 \times 1.830 \times 1.830 \times 1.524 = 45.936$ Total=234.858 m ³	$4 \times 2.591 \times 2.591 \times 1.524 = 40.924$ $9 \times 2.439 \times 2.439 \times 1.524 = 81.592$ $9 \times 1.676 \times 1.676 \times 1.524 = 38.527$ Total=161.043 m ³	$73.81 \times 2 = 147.628 \text{ m}^3$	75.00	11,072.11	
	W2.1189 1.Changmari Girls Reg 2.Dulal East Para Reg	M/S S.C & H.C(JV)	MB-51/12-13 Page-120 Item-01 Earth excavation	$4 \times 3.51 \times 3.51 \times 1.524 = 75.104 \text{ m}^3$ $14 \times 3.54 \times 3.54 \times 1.524 = 240.016 \text{ m}^3$ $9 \times 2.590 \times 2.590 \times 1.524 = 92.007 \text{ m}^3$ Total=407.123 m ³	$4 \times 2.591 \times 2.59 \times 1.524 = 40.924 \text{ m}^3$ $14 \times 2.439 \times 2.439 \times 1.524 = 126.921$ $9 \times 1.676 \times 1.676 \times 1.524 = 38.527 \text{ m}^3$ Total=206.372 m ³	$200.751 \times 2 = 401.502 \text{ m}^3$	92.00	36,938.184	
	W2.1191 1.Char Kapasia 2.Putimary GPS	M/S S.C & H.C(JV)	MB-23/12-13 Page-98 Item-01 Earth excavation	$4 \times 2.741 \times 2.741 \times 1.524 = 45.800$ $9 \times 2.590 \times 2.590 \times 1.524 = 143.122$ $9 \times 1.830 \times 1.830 \times 1.524 = 45.936$ Total=234.858 m ³	$4 \times 2.591 \times 2.591 \times 1.524 = 40.924$ $9 \times 2.439 \times 2.439 \times 1.524 = 81.592$ $9 \times 1.676 \times 1.676 \times 1.524 = 38.527$ Total=161.043 m ³	$73.815 \times 2 = 147.63 \text{ m}^3$	91.00	13,434.33	

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(১৭)

W2.1892 1.Latshalar Char 2.Jaram Nadi Reg	RTA & SC (JV)	MB-03/12-13 Page-01 Item-01 Earth excavation	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552$ $10 \times 3.450 \times 3.450 \times 1.524 = 181.390$ $6 \times 2.591 \times 2.591 \times 1.524 = 61.386$ Total=280.342 m ³	$2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{ m}^3$ $10 \times 2.439 \times 2.439 \times 1.524 = 90.658$ $6 \times 1.676 \times 1.676 \times 1.524 = 25.685$ Total=136.805 m ³	143.537×2 =287.074 m ³	91.00	26,123.73	
W2.1555-A 1.Bazra Kanchibari	Md. Shoeb Hossain Mona	MB-39/13-14 Page-01 Item-01 Earth excavation	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552$ $10 \times 3.450 \times 3.450 \times 1.524 = 181.390$ $6 \times 2.591 \times 2.591 \times 1.524 = 61.386$ Total=280.342 m ³	$2 \times 2.591 \times 2.59 \times 1.524 = 20.462 \text{ m}^3$ $10 \times 2.439 \times 2.439 \times 1.524 = 90.658 \text{ m}^3$ $6 \times 1.676 \times 1.676 \times 1.524 = 25.685 \text{ m}^3$ Total=136.805	143.537 m ³	93.00	13,348.94	
W2.1896 1.Uttar Shantiram 2.Shahabaj Chowdhuri Vita 3.Uttar Rajib pur	Abdul Latif Hakkani	MB-40/13-14 Page01 Item-01 Earth excavation	$4 \times 3.51 \times 3.51 \times 1.524 = 75.104 \text{ m}^3$ $14 \times 3.54 \times 3.54 \times 1.524 = 240.016 \text{ m}^3$ $9 \times 2.590 \times 2.590 \times 1.524 = 92.007 \text{ m}^3$ Total=407.123 m ³	$4 \times 2.591 \times 2.59 \times 1.524 = 40.924 \text{ m}^3$ $14 \times 2.439 \times 2.439 \times 1.524 = 126.921$ $9 \times 1.676 \times 1.676 \times 1.524 = 38.527 \text{ m}^3$ Total=206.372 m ³	200.751×3 =602.253 m ³	90.00	54,202.77	
W2.2183 1.Dakkhin Chandra 2.Sonaroy GPS	MAT &MJC(JV)	MB-07/13-14 Page01 Item-01 Earth excavation	$4 \times 3.51 \times 3.51 \times 1.524 = 75.104 \text{ m}^3$ $14 \times 3.54 \times 3.54 \times 1.524 = 240.016 \text{ m}^3$ $8 \times 2.591 \times 2.591 \times 1.524 = 81.848$ Total=396.968 m ³	$4 \times 2.591 \times 2.59 \times 1.524 = 40.924 \text{ m}^3$ $14 \times 2.439 \times 2.439 \times 1.524 = 126.921$ $9 \times 1.676 \times 1.676 \times 1.524 = 38.527 \text{ m}^3$ Total=206.372 m ³	190.596 m ³	107.00	20,393.77	
						Total Tk.	2,24,105.14	

Auditee Response:

- ✓ Upazila Engineer office, Sundarganj, Gainbandha- Received query but no reply was furnished.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(১৮)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of the offic	Package No	Name of Contractor	MB& page No	Quantity allowed in MB	Quantity as per design	Excess Quantity	Rate	Excess Amount	Name of the responsible person
Xen , LGED, Gaibandha	W2. 1837 Keramatia GPS	M/S Love Promise Construction	MB-63/14 Page-02 Item-01 Earth excavation	$2 \times 3.660 \times 3.660 \times 1.524 = 81.66 \text{ m}^3$ $16 \times 3.506 \times 3.506 \times 1.524 = 299.728 \text{ m}^3$ $10 \times 2.744 \times 2.744 \times 1.524 = 114.75 \text{ m}^3$ 1/3 rd back filling=187.62 Total=496.138 m ³	$2 \times 2.591 \times 2.591 \times 1.524 = 20.462 \text{ m}^3$ $14 \times 2.439 \times 2.439 \times 1.524 = 126.921 \text{ m}^3$ $8 \times 1.676 \times 1.676 \times 1.524 = 34.246 \text{ m}^3$ 1/3 rd back filling=68.709 Total=250.338 m ³	245.80 m ³	51.00	12563.00	Mr. Belal Hossain was the XEN,LGED, Gaibandha
							Total	12563.00	

Auditee Response:

- ✓ XEN,LGED, Gainbandha- Deduction will be made in Final bill.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(১৯)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of the offic	Package No	Name of Contractor	MB& page No	Quantity allowed in MB	Quantity as per design	Excess Quantity	Rate	Excess Amount	Name of the responsible person
Upazila Engineer Gabtali, Bogura	W2.3226 1.Tallatala 2.Dour Girls PS	M/S Sabin Traders	MB-30/13-14 Page-78 Item-01 Earth excavation	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552 \text{m}^3$ $14 \times 3.54 \times 3.54 \times 1.524 = 240.016 \text{m}^3$ $9 \times 2.591 \times 2.591 \times 1.524 = 81.848 \text{m}^3$ Total = 359.416 m ³	$2 \times 2.591 \times 2.591 \times 1.524 = 20.462 \text{m}^3$ $14 \times 2.439 \times 2.439 \times 1.524 = 126.921 \text{m}^3$ $9 \times 1.676 \times 1.676 \times 1.524 = 38.527 \text{m}^3$ Total = 185.910 m ³	$173.506 \times 2 = 347.012 \text{m}^3$	105.38	36,568.12	Mr. Md. Akkas Ali was Upazila Engineer
	W2.3224 1.Dharmagacha 2.Chakbocai Ps 3.Gordoha PS	M/S Sabin Traders	MB-29/13-14(part-2) Page-32 Item-01 Earth excavation of Dharmagacha PS	$2.744 \times 2.744 \times 2.124 \times 2 = 22.950$ $2.935 \times 2.935 \times 2.124 \times 10 = 182.966$ $2.591 \times 2.591 \times 2.124 \times 6 = 85.554$ Total = 291.47 m ³	$2.591 \times 2.591 \times 1.524 \times 2 = 20.462$ $2.439 \times 2.439 \times 1.524 \times 10 = 90.658$ $1.676 \times 1.676 \times 1.524 \times 6 = 25.685$ Total = 136.805 m ³	154.665 m ³	105.38	16,298.59	
	Do	Do	MB-29/13-14(part-2) Page-32 Item-01 Earth excavation of Chakbocai PS	$2 \times 3.51 \times 3.51 \times 1.524 = 37.552$ $10 \times 3.450 \times 3.450 \times 1.524 = 181.390$ $6 \times 2.591 \times 2.591 \times 1.524 = 61.386$ Total = 280.342 m ³	$2 \times 2.591 \times 2.591 \times 1.524 = 20.462 \text{m}^3$ $10 \times 2.439 \times 2.439 \times 1.524 = 90.658 \text{m}^3$ $6 \times 1.676 \times 1.676 \times 1.524 = 25.685 \text{m}^3$ Total = 136.805	143.537 m ³	105.38	15,125.92	
							Total Tk	67,992.63	

Auditee Response:

- ✓ Upazila Engineer office, Gabtali, Bogura- Received query but no reply was furnished.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(২০)

Statement showing excess expenditure for earth excavation for the financial year 2014-15

Name of the offic	Packe No	Name of Contractor	MB& page No	Quantity allowed in MB	Quantity as per design	Excess Quantity	Rate	Excess Amount	Name of the responsible person
Upazila Engineer Nandigram, Bogura	W2.3227 Hatdhuma GPS	M/S Bani Construction	MB-24/13-14 Page-01 Item-01 Earth excavation	2×3.51×3.51×1.524=37.552m ³ 14×3.54×3.54×1.524=240.016m ³ 9×2.591×2.591×1.524=81.848m ³ Total=359.416m ³	2×2.591×2.591×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.921 m ³ 9×1.676×1.676×1.524=38.527 m ³ Total=185.910m ³	173.506 m ³	106.00	18,391.63	Mr. Md. Abul Kasem was Upazila Engineer
	W2.0256 1.Chanpur 2.Badlashan 3.Bhagbazar GPS	M/S Nahian International	MB-04/12-13 Page-01 Item-01 Earth excavation	2×3.51×3.51×1.524=37.552 10×3.450×3.450×1.524=181.390 6×2.591×2.591×1.524=61.386 Total=280.342 m ³	2×2.591×2.591×1.524=20.462 m ³ 10×2.439×2.439×1.524=90.658 m ³ 6×1.676×1.676×1.524=25.685 m ³ Total=136.805 m ³	143.537×3 =430.611 m ³	90.00	38,754.99	
	W2.3229 1.Gulia Krishnapur 2.Thaltha Ideal GPS	RTAC(JV)	MB-55/13-14 Page-01 Item-01 Earth excavation	2×3.51×3.51×1.524=37.552m ³ 14×3.54×3.54×1.524=240.016m ³ 9×2.591×2.591×1.524=81.848m ³ Total=359.416m ³	2×2.591×2.591×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.921 m ³ 9×1.676×1.676×1.524=38.527 m ³ Total=185.910m ³	173.506×2 =347.012 m ³	105.21	36,509.13	
	W2.3230 1.Gachail 2.Bashbaria GPS	M/S Abul Mansur	MB-53/13-14 Page-01 Item-01 Earth excavation	2×3.51×3.51×1.524=37.552m ³ 14×3.54×3.54×1.524=240.016m ³ 9×2.591×2.591×1.524=81.848m ³ Total=359.416m ³	2×2.591×2.591×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.921 m ³ 9×1.676×1.676×1.524=38.527 m ³ Total=185.910m ³	173.506×2 =347.012 m ³	104.00	36,089.24	
	W2.3228 1.Sara 2.Chakkaya	M/S Loba Construction	MB-54/13-14 Page-01 Item-01 Earth excavation	2×3.51×3.51×1.524=37.552m ³ 14×3.54×3.54×1.524=240.016m ³ 9×2.591×2.591×1.524=81.848m ³ Total=359.416m ³	2×2.591×2.591×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.921 m ³ 9×1.676×1.676×1.524=38.527 m ³ Total=185.910m ³	173.506×2 =347.012 m ³	105.38	36,568.12	
	W2.1122 Tulashan GPS		MB-01/12-13 Page-01 Item-01 Earth excavation	4×2.90×2.90×1.524=51.268m ³ 14×2.81×2.81×1.524=168.476m ³ 9×2.00×2.00×1.524=54.868m ³ Total=274.612 m ³	2×2.591×2.591×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.921 m ³ 9×1.676×1.676×1.524=38.527 m ³ Total=185.910m ³	88.702	60.00	5322.12	
	W1.0518 1.Talgach 2.Kuchma	M/S Abul Mansur	MB-07/12-13 Page-01 Item-01 Earth excavation	4×2.90×2.90×1.524=51.268m ³ 14×2.81×2.81×1.524=168.476m ³ 9×2.00×2.00×1.524=54.868m ³ Total=274.612 m ³	2×2.591×2.591×1.524=20.462 m ³ 14×2.439×2.439×1.524=126.921 m ³ 9×1.676×1.676×1.524=38.527 m ³ Total=185.910m ³	88.702×2 =177.404	70.00	12418.28	
							Total Tk.	1,84,053.51	

Auditee Response:Upazila Engineer office, Nandigram, Bogura- Received query but no reply was furnished.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(২১)

Statement showing the particulars of excess payment due to allowing excess quantity of Earth work beyond Specification of design

Name of the project: Primary Education Development Program

Upazilla Engineer, LGED, Dharmopasha Upazilla, Sunamganj for the financial year 2014-2015.

Annexure-

Sl No	Package No	Name of the work & school name	Name of the Contractor	MB no & Page no	Paid Qty	Payable Qty	Excess Qty (kg)	Rate	Amount Paid
1	2		3	5	6	7	8	9	10
1	W2-3182	Ghilagara GPS	M/S Nura Enterprize	MB-155/14-15, Page-1, 7, TI-1	F1C1- 3.510x3.510x1.524x2=37.552cum	F1C1- 2.591x2.591x1.524x2=20.462cum			
					F2C2- 3.450x3.450x1.524x10=181.390cum	F2C2- 2.439x2.439x1.524x10=90.658cum			
					F3C3- 2.591x2.591x1.524x6=61.386cum	F3C3- 1.68x1.68x1.524x6=25.808cum			
					=280.328 cum	=136.928 cum			
					Add 1/3 filling=93.433cum	Add 1/3 filling=45.638cum			
					Total=373.761cum	Total=182.566cum	191.195cum	112.00	21,413.00
2	W2-3182	Kawhany GPS	M/S Nura Enterprize	MB-155/14-15, Page-42, TI-1	F1C1- 3.510x3.510x1.524x2=37.552cum	F1C1- 2.591x2.591x1.524x2=20.462cum			
					F2C2- 3.450x3.450x1.524x10=181.390cum	F2C2- 2.439x2.439x1.524x10=90.658cum			
					F3C3- 2.591x2.591x1.524x6=61.386cum	F3C3- 1.68x1.68x1.524x6=25.808cum			
					=280.328 cum	=136.928 cum			
					Add 1/3 filling=93.433cum	Add 1/3 filling=45.642cum			
					Total=373.761cum	Total=182.570cum	191.191cum	112.00	21,413.00
								Total	42,826.00

Responsible Person: Mr. Somorendro Das, Upazilla Engineer, LGED, Dharmopasha Upazilla, Sunamganj

N B: **Dharmopasha – Sunamganj:** The authority stated that the amount will be adjusted from final bill.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(২২)

Statement showing the particulars of excess payment due to allowing excess quantity of Earth work beyond Specification of design
Name of the project: Primary Education Development Program
Upazilla Engineer, LGED, Sadar Upazilla, Sunamganj for the financial year 2014-2015.

Annexure-

Sl No	Pack age No	Name of the work & school name	Name of the Contractor	MB no & Page no	Paid Qty	Payable Qty	Excess Qty (kg)	Rate	Amount Paid
1	2		3	5	6	7	8	9	10
1	W2-1261	Ghuler Gown Noagaon GPS	M/S Moazzem Enterprize	MB-860, Page-1, TI-1	F1C1- 4x3.510x3.510x1.524=75.104cum	F1C1- 4x2.591x2.591x1.524=40.92cum			
					F2C2- 14x3.354x3.354x1.524=240.016cum	F2C2- 14x2.439x2.439x1.524=126.92cum			
					F3C3- 9x2.590x2.590x1.524=92.007cum	F3C3- 9x1.68x1.68x1.524=38.71cum			
					=407.127 cum	=206.55cum			
					Add 1/3 filling=135.709cum	Add 1/3 filling=68.84cum			
					Total=542.836cum	Total=275.39cum	267.446cum	83.22	22,257.00
							Total		22,257.00

Responsible Person: Mr. Anower Hossain, Upazilla Engineer, LGED, Sadar Upazilla, Sunamgonj
N B: **Sadar – Sunamgonj:** The authority received the query but did not furnish any reply.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(২৩)

Statement showing the particulars of excess payment due to allowing excess quantity of Earth work beyond Specification of design
Name of the project: Primary Education Development Program
Upazilla Engineer, LGED, Sadar Upazilla, Sunamganj for the financial year 2014-2015.

Annexure-

Sl No	Pack age No	Name of the work & school name	Name of the Contractor	MB no & Page no	Paid Qty	Payable Qty	Excess Qty (kg)	Rate	Amount Paid
1	2		3	5	6	7	8	9	10
1	W2-3190	Jogonnathpur GPS	M/S Babul Purkayastha	MB-5553, Page-9 & 29, TI-1	F1C1- 2x3.510x3.510x1.524=37.552cum	F1C1- 2x2.591x2.591x1.524=20.462cum			
					F2C2- 14x3.354x3.354x1.524=240.016cum	F2C2- 14x2.439x2.439x1.524=126.921cum			
					F3C3- 8x2.591x2.591x1.524=81.848cum	F3C3- 8x1.68x1.68x1.524=34.410 cum			
					=359.416 cum	=181.793cum			
					Add 1/3 filling=119.793cum	Add 1/3 filling=60.597cum			
					Total=479.209cum	Total=242.390 cum	236.819cum	105.381	24,956.00
2	W2-3190	Sonapur Bedepolly GPS	M/S Babul Purkayastha	MB-5553, Page-1 & 44, TI-1	F1C1- 2x3.510x3.510x1.524=37.552cum	F1C1- 2x2.591x2.591x1.524=20.462cum			
					F2C2- 10x3.450x3.450x1.524=181.390cum	F2C2- 10x2.439x2.439x1.524=90.658cum			
					F3C3- 6x2.591x2.591x1.524=61.390cum	F3C3- 6x1.68x1.68x1.524=25.808 cum			
					=280.332 cum	=136.928cum			
					Add 1/3 filling=93.434cum	Add 1/3 filling=45.642cum			
					Total=373.766cum	Total=182.570 cum	191.196cum	105.381	20,148.00
								Total	45,104.00

Responsible Person: Mr. Anower Hossain, Upazilla Engineer, LGED, Sadar Upazilla, Sunamgonj
N B: Sadar – Sunamgonj: The authority received the query but did not furnish any reply.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(২৪)

Statement showing the particulars of excess payment due to allowing excess quantity of Earth work beyond Specification of design
Name of the project: Primary Education Development Program
Upazilla Engineer, LGED, Chatak Upazilla, Sunamganj for the financial year 2014-2015.

Annexure-

SI No	Pack age No	Name of the work & school name	Name of the Contractor	MB no & Page no	Paid Qty	Payable Qty	Excess Qty (kg)	Rate	Amount Paid
1	2		3	5	6	7	8	9	10
1	W2-1251	Bollovpur GPS	M/S Lucky Enterprize	MB-124, Page-1, 67 & 109, TI-1	F1C1- 4x3.51x3.51x1.524=75.104cum	F1C1- 4x2.591x2.591x1.524=40.924cum			
					F2C2- 14x3.354x3.354x1.524=240.016cum	F2C2- 14x2.439x2.439x1.524=126.921cum			
					F3C3- 9x2.590x2.590x1.524=92.007cum	F3C3- 9x1.68x1.68x1.524=38.712cum			
					=407.127 cum	=206.557cum			
					Add 1/3 filling=135.695cum	Add 1/3 filling=68.845cum			
					Total=542.822cum	Total=275.409cum	267.413 cum	86.00	22,998.00
2	W2-1251	Madhobpur GPS	M/S Lucky Enterprize	MB-124, Page-7 & 155, TI-1	F1C1- 4x3.51x3.51x1.524=75.104cum	F1C1- 4x2.591x2.591x1.524=40.924cum			
					F2C2- 14x3.354x3.354x1.524=240.016cum	F2C2- 14x2.439x2.439x1.524=126.921cum			
					F3C3- 9x2.590x2.590x1.524=92.007cum	F3C3- 9x1.68x1.68x1.524=38.712cum			
					=407.127 cum	=206.557cum			
					Add 1/3 filling=135.695cum	Add 1/3 filling=68.852cum			
					Total=542.822cum	Total=275.409cum	267.413 cum	86.00	22,998.00
								Total	45,996.00

Responsible Person: Mr. Somorendro Das Talukder, Upazilla Engineer, LGED, Chatak Upazilla, Sunamgonj
N B: Chatak Upazilla, Sunamgonj: The authority received the query but did not furnish any reply.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(২৫)

Statement showing the particulars of excess payment due to allowing excess quantity of Earth work beyond Specification of design
Name of the project: Primary Education Development Program
Upazilla Engineer, LGED, Madhobpur Upazilla, Hobiganj for the financial year 2014-2015.

Annexure-

SI No	Package No	Name of the work & school name	Name of the Contractor	MB no & Page no	Paid Qty	Payable Qty	Excess Qty (kg)	Rate	Amount Paid
1	2		3	5	6	7	8	9	10
1	W2-2027	Surma Tea Garden GPS	M/S Jurul Khan	MB-216/12-13, Page-1, TI-55	F1C1- 4x3.51x3.51x1.524=75.104cum	F1C1- 4x2.591x2.591x1.524=40.92cum			
					F2C2- 14x3.354x3.354x1.524=240.016cum	F2C2- 14x2.439x2.439x1.524=126.92cum			
					F3C3- 9x2.590x2.590x1.524=92.007cum =407.199 cum	F3C3- 9x1.68x1.68x1.524=38.71cum =206.55cum			
					Add 1/3 filling=135.719cum	Add 1/3 filling=68.84cum			
					Total=542.918cum	Total=275.39cum			
							267.43cum	85.00	22,731.00
								Total	22,731.00

Responsible Person: Mr.Ahmed Tanjeer Ullah Siddique, Upazilla Engineer, LGED, Madhobpur Upazilla, Hobiganj.

N B: Madhobpur – Hobiganj: The authority received the query but did not furnish any reply.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(২৬)

Statement showing the particulars of excess payment due to allowing excess quantity of Earth work beyond Specification of design

Name of the project: Primary Education Development Program

Upazilla Engineer, LGED, Madhobpur Upazilla, Hobiganj for the financial year 2014-2015.

Annexure-

SI No	Package No	Name of the work & school name	Name of the Contractor	MB no & Page no	Paid Qty	Payable Qty	Excess Qty (kg)	Rate	Amount Paid
1	2		3	5	6	7	8	9	10
1	W2-1240	Ghonapara ASM Nasrin GPS	M/S Roni Traders	MB-212/12-13, Page-2&13, TI-55	F1C1- 4x3.51x3.51x1.524=75.104cum	F1C1- 4x2.591x2.591x1.524=40.92cum			
					F2C2- 14x3.354x3.354x1.524=240.016cum	F2C2- 14x2.439x2.439x1.524=126.92cum			
					F3C3- 9x2.590x2.590x1.524=92.007cum =407.127 cum	F3C3- 9x1.68x1.68x1.524=38.71cum =206.55cum			
					Add 1/3 filling=135.695cum	Add 1/3 filling=68.84cum			
					Total=542.82cum	Total=275.39cum			
							267.43cum	99.00	26,475.00
2	W2-1240	Bulla GPS	M/S Roni Traders	MB-212/12-13, Page-7&13, TI-203	F1C1- 4x3.51x3.51x1.524=75.104cum	F1C1- 4x2.591x2.591x1.524=40.92cum			
					F2C2- 14x3.354x3.354x1.524=240.016cum	F2C2- 14x2.439x2.439x1.524=126.92cum			
					F3C3- 9x2.590x2.590x1.524=92.007cum =407.127 cum	F3C3- 9x1.68x1.68x1.524=38.71cum =206.55cum			
					Add 1/3 filling=135.695cum	Add 1/3 filling=68.84cum			
					Total=542.82cum	Total=275.39cum			
							267.43cum	99.00	26,475.00
								Total=	52950.00

Responsible Person: Mr. Ahmed Tanjeer Ullah Siddique, Upazilla Engineer, LGED, Madhobpur Upazilla, Hobiganj.

N B: Madhobpur – Hobiganj: The authority received the query but did not furnish any reply.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(২৭)

Statement showing the particulars of excess payment for allowing excess quantity of Earth work beyond Specification of design
Name of the project: Primary Education Development Program
Upazilla Engineer, LGED, Nobiganj Upazilla, Hobiganj for the financial year 2014-2015.

Annexure-

Sl No	Pack age No	Name of the work & school name	Name of the Contractor	MB no & Page no	Paid Qty	Payable Qty	Excess Qty (kg)	Rate	Amount Paid
1	2		3	5	6	7	8	9	10
1	W2-3127	Burhanpur GPS	M/S Imdadur Rahman Mukul	MB-397/15, Page-1&9, TI-01	F1C1- 2x3.51x3.51x1.524=37.552cum	F1C1- 2x2.591x2.591x1.524=20.46cum			
					F2C2- 14x3.354x3.354x1.524=240.016cum	F2C2- 14x2.439x2.439x1.524=126.92cum			
					F3C3- 8x2.591x2.591x1.524=81.848cum	F3C3- 8x1.68x1.68x1.524=34.41cum			
					=359.416 cum	=181.79 cum			
					Add 1/3 filling=119.20cum	Add 1/3 filling=60.59cum			
					Total=478.616cum	Total=242.38cum	236.236cum	105	24,804.00
2	W2-3127	Ghulduba GPS	M/S Imdadur Rahman Mukul	MB-389/14-15, Page-6&16, TI-01	F1C1- 2x3.51x3.51x1.524=37.552cum	F1C1- 2x2.591x2.591x1.524=20.46cum			
					F2C2- 14x3.354x3.354x1.524=240.016cum	F2C2- 14x2.439x2.439x1.524=126.92cum			
					F3C3- 8x2.591x2.591x1.524=81.848cum	F3C3- 8x1.68x1.68x1.524=34.41cum			
					=359.416 cum	=181.79 cum			
					Add 1/3 filling=119.20cum	Add 1/3 filling=60.59cum			
					Total=478.616cum	Total=242.38cum	236.236cum	105	24,804.00
								Total=	49,608.00

Responsible Person: Mr. Md. Syedur Rahman, Upazilla Engineer, LGED, Nobiganj Upazilla, Hobiganj
N B: Nobiganj – Hobiganj: The authority stated that the amount will be adjusted from final.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(২৮)

Statement showing the particulars of excess payment for allowing excess quantity of Earth work beyond Specification of design
Name of the project: Primary Education Development Program
Upazilla Engineer, LGED, Nobiganj Upazilla, Hobiganj for the financial year 2014-2015.

Annexure-

Sl No	Package No	Name of the work & school name	Name of the Contractor	MB no & Page no	Paid Qty	Payable Qty	Excess Qty (kg)	Rate	Amount Paid
1	2	3	3	5	6	7	8	9	10
1	W2-3130	Minajpur GPS	M/S R S Construction	MB-360/14-15, Page-18, TI-01	F1C1-2x3.51x3.51x1.524=37.552cum	F1C1-2x2.591x2.591x1.524=20.462cum			
					F2C2-10x3.354x3.354x1.524=181.390cum	F2C2-10x2.439x2.439x1.524=90.65cum			
					F3C3-6x2.591x2.591x1.524=61.380cum	F3C3-6x1.68x1.68x1.524=25.80cum			
					=280.322 cum	=136.91 cum			
					Add 1/3 filling=93.43cum	Add 1/3 filling=45.63cum			
					Total=373.75cum	Total=182.54cum	191.21cum	120	22,945
2	W2-3130	Alampur GPS	M/S R S Construction	MB-361/14-15, Page-18, TI-01	F1C1-2x3.51x3.51x1.524=37.552cum	F1C1-2x2.591x2.591x1.524=20.462cum			
					F2C2-10x3.354x3.354x1.524=181.390cum	F2C2-10x2.439x2.439x1.524=90.65cum			
					F3C3-6x2.591x2.591x1.524=61.380cum	F3C3-6x1.68x1.68x1.524=25.80cum			
					=280.322 cum	=136.91 cum			
					Add 1/3 filling=93.43cum	Add 1/3 filling=45.63cum			
					Total=373.75cum	Total=182.54cum	191.21cum	120	22,945
3	W2-3130	Mithapur GPS	M/S R S Construction	MB-368/14-22, Page-18, TI-01	F1C1-2x3.51x3.51x1.524=37.552cum	F1C1-2x2.591x2.591x1.524=20.46cum			
					F2C2-14x3.354x3.354x1.524=240.016cum	F2C2-14x2.439x2.439x1.524=126.92cum			
					F3C3-8x2.591x2.591x1.524=81.848cum	F3C3-8x1.68x1.68x1.524=34.41cum			
					=359.416 cum	=181.79 cum			
					Add 1/3 filling=119.20cum	Add 1/3 filling=60.59cum			
					Total=478.616cum	Total=242.38cum	236.23cum	120	28,348.00
								Total	74,238.00

Responsible Person: Mr. Md. Syedur Rahman, Upazilla Engineer, LGED, Nobiganj Upazilla, Hobiganj
N B: Nobiganj – Hobiganj: The authority stated that the amount will be adjusted from final.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(২৯)

Statement showing the particulars of excess payment for allowing excess quantity of Earth work beyond Specification of design

Name of the project: Primary Education Development Program

Upazilla Engineer, LGED, Nobiganj Upazilla, Hobiganj for the financial year 2014-2015.

Annexure-

SI No	Pack age No	Name of the work & school name	Name of the Contractor	MB no & Page no	Paid Qty	Payable Qty	Excess Qty (kg)	Rate	Amount Paid
1	2		3	5	6	7	8	9	10
1	W2-3132	Sonargaon GPS	M/S Mostak Ahmed Milu	MB-373/14-15, Page-1, TI-01	F1C1- 2x3.51x3.51x2.44=60.122cum	F1C1- 2x2.591x2.591x2.44=32.76cum			
					F2C2- 10x3.45x3.45x2.44=290.421cum	F2C2- 10x2.439x2.439x2.44=145.14cum			
					F3C3- 6x2.591x2.591x2.44=98.282cum	F3C3- 6x1.68x1.68x2.44=41.31cum			
					=448.825 cum	=219.21 cum			
							229.615cum	105.38	24,196.00
2	W2-3132	Buhirbak-1 GPS	M/S Mostak Ahmed Milu	MB-384/14-15, Page-1, TI-01	F1C1- 2x3.51x3.51x1.524=37.552cum	F1C1- 2x2.591x2.591x1.524=20.462cum			
					F2C2- 10x3.354x3.354x1.524=181.390cum	F2C2- 10x2.439x2.439x1.524=90.65cum			
					F3C3- 6x2.591x2.591x1.524=61.380cum	F3C3- 6x1.68x1.68x1.524=25.80cum			
					=280.322 cum	=136.91 cum			
					Add 1/3 filling=93.43cum	Add 1/3 filling=45.63cum			
					Total=373.75cum	Total=182.54cum	191.21cum	105.38	20,150.00
								Total	44,346.00

Responsible Person: Mr. Md. Syedur Rahman, Upazilla Engineer, LGED, Nobiganj Upazilla, Hobiganj

N B: Nobiganj – Hobiganj: The authority stated that the amount will be adjusted from final.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(৩০)

Statement showing the particulars of excess payment for allowing excess quantity of Earth work beyond Specification of design
Name of the project: Primary Education Development Program
Upazilla Engineer, LGED, Nobiganj Upazilla, Hobiganj for the financial year 2014-2015.

Annexure-

Sl No	Package No	Name of the work & school name	Name of the Contractor	MB no & Page no	Paid Qty	Payable Qty	Excess Qty (kg)	Rate	Amount Paid
1	2		3	5	6	7	8	9	10
1	W1-0275	Alipur GPS	M/S Tanvir Traders	MB-338/12-13, Page-1&20, TI-01	F1C1- 4x3.510x3.510x1.524=75.104cum	F1C1- 4x2.591x2.591x1.524=40.92cum			
					F2C2- 14x3.45x3.45x1.524=240.016cum	F2C2- 14x2.439x2.439x1.524=126.92cum			
					F3C3- 9x2.590x2.590x1.524=92.007cum	F3C3- 9x1.68x1.68x1.524=38.71cum			
					=407.127 cum	=206.55 cum			
					Add 1/3 filling 135.695cum	Add 1/3 filling 68.84cum			
					Total=542.822cum	Total=275.393cum	267.429cum	83.22	22,255.00
								Total=	22,255.00

Responsibe Person: Mr. Md. Syedur Rahman, Upazilla Engineer, LGED, Nobiganj Upazilla, Hobiganj
N B: Nobiganj – Hobiganj: The authority stated that the amount will be adjusted from final.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(৩১)

Statement showing the particulars of excess payment due to allowing excess quantity of Earth work beyond Specification of design
Name of the project: Primary Education Development Program
Upazilla Engineer, LGED, Kanaighat Upazilla, Sylhet for the financial year 2014-2015.

Annexure-

Sl No	Pack age No	Name of the work & school name	Name of the Contractor	MB no & Page no	Paid Qty	Payable Qty	Excess Qty (kg)	Rate	Amount Paid
1	2	3	3	5	6	7	8	9	10
1	W2-1275	Fotehganj GPS	Mr. Ahmed Enterprise	MB-85 (Part-1), Page-1,8 (Part-2) Page-48, TI-11	F1C1- 4x3.510x3.510x1.524=75.104cum	F1C1- 4x2.591x2.591x1.524=40.93cum			
					F2C2- 14x3.354x3.354x1.524=240.016cum	F2C2- 14x2.439x2.439x1.524=126.93cum			
					F3C3- 9x2.590x2.590x1.524=92.007cum	F3C3- 9x1.68x1.68x1.524=38.72cum			
					=407.13 cum	=206.58cum			
					Add 1/3 filling=135.70cum	Add 1/3 filling=68.86cum			
					Total=542.83cum	Total=275.44cum	267.39cum	83.22	22,252.00
2	W2-1275	Baurbag Dokkhin GPS	Mr. Ahmed Enterprise	MB-85 (Part-1), Page-17,40 & 48 (Part-2) Page-1, TI-11	F1C1- 4x3.510x3.510x1.524=75.104cum	F1C1- 4x2.591x2.591x1.524=40.93cum			
					F2C2- 14x3.354x3.354x1.524=240.016cum	F2C2- 14x2.439x2.439x1.524=126.93cum			
					F3C3- 9x2.590x2.590x1.524=92.007cum	F3C3- 9x1.68x1.68x1.524=38.72cum			
					=407.13 cum	=206.58cum			
					Add 1/3 filling=135.70cum	Add 1/3 filling=68.86cum			
					Total=542.83cum	Total=275.44cum	267.39cum	83.22	22,252.00
							Total		44,504.00

Responsible Person: Mr. AKM Reaj Mahmud, Upazilla Engineer, LGED, Kanaighat Upazilla, Sylhet

N B: Kanaighat - Sylhet: The authority did not Received & furnish any reply.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(৩২)

Statement showing the particulars of excess payment due to allowing excess quantity of Earth work beyond Specification of design
Name of the project: Primary Education Development Program
Upazilla Engineer, LGED, Sadar Upazilla, Sylhet for the financial year 2014-2015.

Annexure-

Sl No	Pack age No	Name of the work & school name	Name of the Contractor	MB no & Page no	Paid Qty	Payable Qty	Excess Qty (kg)	Rate	Amount Paid
1	2		3	5	6	7	8	9	10
1	W2-3214	Chandpur GPS	M/S Polash Enterprize	MB-100/14-15, Page-11, TI-1	F1C1- 2x3.51x3.51x1.524=37.552cum	F1C1- 2x2.591x2.591x1.524=20.462cum			
					F2C2- 10x3.45x3.45x1.524=181.39cum	F2C2- 10x2.439x2.439x1.524=90.658cum			
					F3C3- 6x2.591x2.591x1.524=61.386cum	F3C3- 6x1.68x1.68x1.524=25.808cum			
					=280.328 cum	=136.928cum			
					Add 1/3 filling=94.00cum	Add 1/3 filling=46.000cum			
					Total=374.000cum	Total=182.928cum	191.400cum	150.001	28,710.00
2	W2-3214	PirergaoGPS	M/S Polash Enterprize	MB-100/14-15, Page-1, 16, TI-1	F1C1- 2x3.51x3.51x1.524=37.552cum	F1C1- 2x2.591x2.591x1.524=20.462cum			
					F2C2- 10x3.45x3.45x1.524=181.39cum	F2C2- 10x2.439x2.439x1.524=90.658cum			
					F3C3- 6x2.591x2.591x1.524=61.386cum	F3C3- 6x1.68x1.68x1.524=25.808cum			
					=280.328 cum	=136.928cum			
					Add 1/3 filling=94.00cum	Add 1/3 filling=46.000cum			
					Total=374.000cum	Total=182.928cum	191.400cum	150.001	28,710.00
									57,420.00

Responsible Person: Eng. ASM Rashedur Rahman & Mohammad Emdadul Haque, Upazilla Engineer, LGED, Sadar Upazilla, Sylhet

N B: Sadar - Sylhet: The authority stated that the amount will be adjusted from final.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(৩৩)

Statement showing the particulars excess payment against earth work beyond design
Name of the project: Primary Education Development Program
Upazilla Engineer, LGED, Komolnagar, Laxmipur for the financial year 2014-2015.

Annexure-

Package No	Name of School	Name of Contractor	Nature of expenditure	Component	Allowed Qty including 1/3 filling	Payable Qty as per designed including 1/3 filling	Excess Qty	Rate	Excess Amount	Remarks
1	2	3	4	5	6	7	8	9	10	11
W2-2164	Motir Hat GPS	M/S Eli Enterprize	Earth Work TI No-5.02.01	Footing,F1C1, F2C2, F3C3	479.17cum	354.418cum	124.75cum	105.38	13,146.00	MB-6/13-14, P-2
W2-2165	Char Basu Bazar RNGPS	M/S Mostofa & Sons	Earth Work TI No-5.02.01	Footing,F1C1, F2C2, F3C3	479.17cum	354.418cum	124.75cum	105.38	13,146.00	MB-4/13-14, P-1
								Total=	26,292.00	

Responsible Person: Mr. Fakrus Satter Chowdhury, Upazilla Engineer, LGED, Komolnagar, Laxmipur
N B: Komolnagar - Laxmipur: The authority received the query but did not furnish any reply.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(৩৪)

Statement showing the particulars excess payment against earth work beyond design
Name of the project: Primary Education Development Program
Upazilla Engineer, LGED, Sadar Upazilla, Brahman Baria for the financial year 2014-2015.

Annexure-

Package No	Name of School	Name of Contractor	Nature of expenditure	Component	Allowed Qty including 1/3 filling	Payable Qty as per designed including 1/3 filling	Excess Qty	Rate	Excess Amount	Remarks
1	2	3	4	5	6	7	8	9	10	11
W2-2922	Vertical Extension Barisal GPS under Sadar Upazilla	M/S Hasan Builders	Earth Work TI No-1 (5.02.01)	Footing,F1C1, F2C2, F3C3	479.17cum	354.418cum	124.75cum	100	12,475.00	MB-149, P-27
W2-0428	Horizontal Extension of Shilaur GPS under Sadar Upazilla	M/S R S Construction	Earth Work TI No-1 (5.02.01)	Footing,F1C1, F2C2, F3C3	479.17cum	354.418cum	124.75cum	80	9,980.00	MB-134 (Part-1), Page-21,
W2-2147	Horizontal Extension of Khudro B Baria GPS under Sadar Upazilla	M/S Joy & Co.	Earth Work	Footing,F1C1, F2C2, F3C3	479.17cum	354.418cum	124.75cum	150	18,713.00	MB-147, Page-01, TI-01
								Total=	41,168.00	

Responsible Person: Mr. A T M Robiul Alam, Upazilla Engineer, LGED, Sadar Upazilla, Brahman Baria
N B: Sadar - Brahman Baria: The authority did not receive & furnish any reply.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(৩৫)

Statement showing the particulars excess payment against earth work beyond design
Name of the project: Primary Education Development Program
Upazilla Engineer, LGED, Kabirhat, Noakhali for the financial year 2014-2015.

Annexure-

Package No	Name of School	Name of Contractor	Nature of expenditure	Component	Allowed Qty including 1/3 filling	Payable Qty as per designed including 1/3 filling	Excess Qty	Rate	Excess Amount	Remarks
1	2	3	4	5	6	7	8	9	10	11
W2-2169	Purbo Lanchi Ladu Companirhat GPS	M/S Aradhona Enterprize	Earth Work	Footing,F1C1, F2C2, F3C3	479.17cum	354.418cum	124.75cum	110	13,722.00	MB-80, P-9
W2-2169	Kabirhat Madrasha GPS	M/S Aradhona Enterprize	Earth Work	Footing,F1C1, F2C2, F3C3	479.17cum	354.418cum	124.75cum	110	13,722.00	MB-80, P-25
W2-3026	Uttapur Lamchi GPS	M/S Mohon Traders	Earth Work	Footing,F1C1, F2C2, F3C3	487.603cum	354.418cum	133.185cum	100	13,318.00	MB-82, P-1
W2-2168	Ciringa RNGPS	Md. Osman Goni	Earth Work	Footing,F1C1, F2C2, F3C3	479.17cum	354.418cum	124.75cum	105.38	13,146.00	MB-79, P-1
W2-2168	Nolua Bhuyarhat GPS	Md. Osman Goni	Earth Work	Footing,F1C1, F2C2, F3C3	479.17cum	354.418cum	124.75cum	105.38	13,146.00	MB-79, P-1
								Total=	67,054.00	

Responsible Person: Mr. Mir Hossain, Upazilla Engineer, LGED, Kabirhat, Noakhali

N B: **Kabirhat- Noyakhali:** The authority stated that reply will be furnishing after verification the file.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(৩৬)

Statement showing excess payment made for earth work in excavation of foundation due to allowing excess measurement beyond Drawing & Design under PEDP-III in the office of the Upazila Engineer, LGED, Tishal, Mymensingh for the financial year 2014-15.

Sl. No.	Name of Contractor	Name of work	Description	Quantity Allowed	Quantity to be Allowed	Excess	Rate P/cum.	Amount paid in excess
1.	M/S. Mirza Construction. Bill No. 3 rd R/A No.21 dt. 28-6-2015. MB No.12/13-14	Construction of Addl. Class room of Bahadurpur GPS at Trishal, Mymensingh. Package No.W2.2742.	TI-1: Earth work in foundation	F-1 2x3.510x3.510x1.524=37.552cum. F-2 14x3.35x3.35x1.524=240.016cum. F-3 8x2.591x2.591x1.524=81.848cum 359.416 cum.	2x 2.591x2.591x1.524=20.462cum. 14x2.44x2.44x1.524=127.026cum. 8x1.68x1.68x1.524=34.410cum. 181.898 cum.	177.518 cum.	200/-	35503/-
1.	M/S. Md. Saiful Islm Bill No. 6th R/A No.25dt. 28-6-2015. MB No.2/13-14	Construction of Addl. Class room of Mandatia GPS at Trishal, Mymensingh.	TI-1: Earth work in foundation	F-1 2x3.510x3.510x1.24=37.552cum. F-2 14x3.35x3.35x1.524=240.016cum. F-3 8x2.591x2.591x1.524=81.848cum 359.416 x2=718.832cum.	2x 2.591x2.591x1.524=20.462cum. 14x2.44x2.44x1.524=127.026cum. 8x1.68x1.68x1.524=34.410cum. 181.898x2=363.796 cum.	355.036 cum.	150/-	53,255.00
							Total	88,758.00

Name of Responsible person: **Kandakar Alauddin Al Sarwar Hossain**, Upazila Engineer was in charge during the period of transaction.

Auditee response: Amount will be adjusted from final bill.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(৩৭)

Statement showing excess payment made for earth work in excavation of foundation due to allowing excess measurement beyond Drawing & Design under PEDP-III in the office of the Upazila Engineer, LGED, Ishwargonj, Mymensingh for the financial year 2014-15.

Sl. No.	Name of Contractor	Name of work	Description	Quantity Allowed	Quantity to be Allowed	Excess	Rate P/cum.	Amount paid in excess
1.	M/S.Musfiqur Rahman Bill No. 13 dt.10-2-2015. MB No.5/13-14	Construction of Addl. Class room of Khanpur & Jatia GPS at Ishwargonj, Mymensingh.Package No.W2.2707.	TI-1: Earth work in foundation	F-1 2x3.510x3.510x1.524=37.552cum. F-2 10x3.45x3.45x1.524=181.39cum. Total=218.942x2=437.884cum.	2x 2.591x2.591x1.524=20.462cum. 10x2.44x2.44x1.524=90.73cum. Total=111.192x2=222.384cum.	215.50cum.	105/-	22627/-
2.	M/S.Associate Builders. Bill No. 11 dt.14-12-2014. MB No.6 (Part-1)	Construction of Addl. Class room of Dhakin Charalgi GPS at Ishwargonj, Mymensingh.Package No.W2.2708.	TI-1: Earth work in foundation	F-1 2x3.510x3.510x1.524=37.552cum. F-2 10x3.54x3.54x1.524=240.015cum. Total=277.567cum.	2x 2.591x2.591x1.524=20.462cum. 10x2.44x2.44x1.524=90.73cum. Total=111.192cum.	166.375cum.	105/-	17469/-
3.	M/S.Associate Builders. Bill No. 6 dt.26-11-2014. MB No.27	Construction of Addl. Class room of Ghiriduepur Bakripara GPS at Ishwargonj, Mymensingh.Package No.W2.0488.	TI-1: Earth work in foundation	F-1 4x3.510x3.510x1.524=75.103cum. F-2 14x3.54x3.54x1.524=240.015cum. F-3 9x2.59x2.59x1.524=92.007 Total=407.125x2=814.25cum.	4x 2.591x2.591x1.524=40.924cum. 14x2.44x2.44x1.524=127.026cum. 9x1.68x1.68x1.524=38.712cum. Total=206.662x2=413.324cum.	400.926cum.	90/-	36083/-
							Total	76179/-

Name of Responsible person: Din Mohammed Upazila Engineer was in charge during the period of transaction.

Auditee response: Amount will be adjusted from final bill.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(৩৮)

Statement showing excess payment made for earth work in excavation of foundation due to allowing excess measurement beyond Drawing & Design under PEDP-III in the office of the Upazila Engineer, LGED, Fulpur, Mymensingh for the financial year 2014-15.

Sl. No.	Name of Contractor	Name of work	Description	Quantity Allowed	Quantity to be Allowed	Excess	Rate P/cum.	Amount paid in excess
1.	M/s.Joyan Enterprise. Bill No. 09 dated 14-12-2014. MB No. 49/13-14.	Construction of Addl. Class Room for Tior GPS at Fulpur, Mymensingh. Package No. W2.1498-A.	TI-1: Earth work in foundation	F-1 2x3.510x3.510x1.524=37.552cum. F-2 10x3.45x3.45x1.524=181.39cum. F-3 6x2.591x2.591x1.524=61.386cum. Total=280.328 cum.	2x 2.591x2.591x1.524=20.462cum. 10x2.44x2.44x1.524=90.73cum. 6x1.68x1.68x1.524=25.81 cum. Total= 137.002 cum.	143.326 cum.	83/-	11896/-
2.	M/s. Bhuiyan Enterprise. Bill No.15 dated 20-1-15. MB No.36	Construction of Addl. Class Room Singhsvar GPS at Fulpur, Mymensingh. Package No.W2.2140.	TI-1: Earth work in foundation	F-1 2x3.510x3.510x1.524=37.552cum. F-2 10x3.45x3.45x1.524=181.39cum. F-3 6x2.591x2.591x1.524=61.386cum. Total=280.328 cum.	2x 2.591x2.591x1.524=20.462cum. 10x2.44x2.44x1.524=90.73cum. 6x1.68x1.68x1.524=25.81 cum. Total= 137.002 cum.	143.326 cum.	105/-	15049/-
2.	M/s.Star Builders. Bill No. 06 dated 13-11-2014. MB No. 98/13-14.	Construction of Addl. Class Room for Rahimgonj GPS at Fulpur, Mymensingh. Package No. W2.1499-A.	TI-1: Earth work in foundation	F-1 2x3.510x3.510x1.524=37.552cum. F-2 10x3.45x3.45x1.524=181.39cum. Total=218.942 cum.	2x 2.591x2.591x1.524=20.462cum. 10x2.44x2.44x1.524=90.73cum. Total= 111.178 cum.	107.750 /-.	75/-	8081/-
							Total	35026/-

Name of Responsible person :Syed Abdul Sabur & Ripon Hore, Upazila Engineer was in charge during the period of transaction.

Auditee response: Amount will be adjusted from final bill.

অনুচ্ছেদ-০৩

পরিশিষ্ট- ৩(৩৯)

Statement showing excess payment made for earth work in excavation of foundation due to allowing excess measurement beyond Drawing & Design under PEDP-III in the office of the Upazila Engineer, LGED, Madergonj, Jamalpur for the financial year 2014-15.

Name of Contractor	Name of work	Description	Quantity Allowed	Quantity to be Allowed	Excess	Rate P/cum.	Amount paid in excess
M/S.Laboni Construction.. Bill No.48 dt.24-6-2015. MB No.22.	Horizontal extension of char Kamaria GPS under Madergonj, Jamalpur. Package No.W2.2629.	TI-1: Earth work in foundation	F-1 2x3.510x3.510x1.524=37.552cum. F-2 10x3.35x3.35x1.524=181.394cum. F-3 6x2.591x2.591x1.524=61.386cum. Total=280.332 cum.	2x 2.591x2.591x1.524=20.462cum. 10x2.44x2.44x1.524=90.732cum. 6x1.68x1.68x1.524=25.808cum. Total=137.002 cum.	143.33cum.	105/-	15050/-
-Do-	Suvagacha	-Do-	F-1 2x3.510x3.510x1.524=37.552cum. F-2 14x3.35x3.35x1.524=240.016cum. F-3 8x2.591x2.591x1.524=81.848cum. Total=359.416 cum	2x 2.591x2.591x1.524=20.462cum. 14x2.44x2.44x1.524=127.026cum. 8x1.68x1.68x1.524=34.410cum. Total=181.898 cum	177.518 cum.	105/-	18,639/-
M/S.Laboni Construction.. Bill No.49 dt.24-6-2015. MB No.22.	Horizontal extension of Guda Simulia Ruknai GPS under Madergonj, Jamalpur. Package No.W2.2626.	TI-1: Earth work in foundation	F-1 2x3.510x3.510x1.524=37.552cum. F-2 14x3.35x3.35x1.524=240.016cum. F-3 8x2.591x2.591x1.524=81.848cum . Total 359.416 cum.	2x 2.591x2.591x1.524=20.462cum. 14x2.44x2.44x1.524=127.026cum. 8x1.68x1.68x1.524=34.410cum. Total = 181.898 cum	177.518 cum.	104/-	18,462/-
-Do-	Baraghuna Nagar Jahar Sarkar & Burba Binotangi GPS.	-Do-	F-1 2x3.510x3.510x1.524=37.552cum. F-2 10x3.35x3.35x1.524=181.394cum. F-3 6x2.591x2.591x1.524=61.386cum. Total=280.332 cum.	2x 2.591x2.591x1.524=20.462cum. 10x2.44x2.44x1.524=90.732cum. 6x1.68x1.68x1.524=25.808cum. Total=137.002 cum.	143.33x2 =286.66cum.	104/-	29,812/-
M/S.Sarkar Construction.. Bill No.44 dt.24-6-2015. MB No.22.	Horizontal extension of Nabba Char GPS under Madergonj, Jamalpur. Package No.W 2.2625.	TI-1: Earth work in foundation	F-1 2x3.510x3.510x1.524=37.552cum. F-2 14x3.35x3.35x1.524=240.016cum. F-3 8x2.591x2.591x1.524=81.848cum. Total 359.416 cum.	2x 2.591x2.591x1.524=20.462cum. 14x2.44x2.44x1.524=127.026cum. 8x1.68x1.68x1.524=34.410cum. Total = 181.898 cum	177.518 cum.	118/-	20,947/-
-Do-	Nitmary GPS.	-Do-	F-1 2x3.510x3.510x1.524=37.552cum. F-2 10x3.35x3.35x1.524=181.394cum. F-3 6x2.591x2.591x1.524=61.386cum. Total=280.332 cum.	2x 2.591x2.591x1.524=20.462cum. 10x2.44x2.44x1.524=90.732cum. 6x1.68x1.68x1.524=25.808cum. Total=137.002 cum.	143.33cum.	118/-	16913/-
Name of Responsible person:Jugal Krishna Maldal, Upazila Engineer was in charge during the period of transaction						Total TK.	1,19,823.00

Auditee response: Amount will be adjusted from final bill.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(৪০)

Statement showing excess payment made for earth work in excavation of foundation due to allowing excess measurement beyond Drawing & Design under PEDP-III in the office of the Upazila Engineer, LGED, Sarishabari, Jamalpur for the financial year 2014-15.

Name of Contractor	Name of work	Description	Quantity Allowed	Quantity to be Allowed	Excess	Rate P/cum.	Amount paid in excess
M/S. Mitu Readers. 5 th /Bill No.12 dt.28-6-2015. MB No.21 at page - 29	Horizontal extension of Dulvity GPS under Sarishabari, Jamalpur. Package No.W2.1951.	TI-1: Earth work in foundation	F-1 2x3.510x3.510x1.524=37.552cum. F-2 14x3.35x3.35x1.524=240.016cum. F-3 8x2.591x2.591x1.524=81.848cum	2x 2.591x2.591x1.524=20.462cum. 14x2.44x2.44x1.524=127.026cum. 8x1.68x1.68x1.524=34.410cum.	177.518 cum.	105/-	18,639/-
			359.416 cum.	181.898 cum.	177.518 cum.	105/-	18,639/-
M/S. J.B. Enterprise. 4 th /Bill No.10 dt.28-6-2015. MB No.20, page- 12.	Construction of Addl. Class room for Purba Dharabarsa GPS at Sarashabari, Jamalpur.Package No. W2.2133.	TI-1: Earth work in foundation	F-1 2x3.510x3.510x1.524=37.552cum. F-2 14x3.35x3.35x1.524=240.016cum. F-3 8x2.591x2.591x1.524=81.848cum	2x 2.591x2.591x1.524=20.462cum. 14x2.44x2.44x1.524=127.026cum. 8x1.68x1.68x1.524=34.410cum.	177.518 cum.	105.38	18,706/-
			359.416 cum.	181.898 cum.	177.518 cum.	105/-	18,639/-
M/S. Mitu Traders. Bill No.11 dt.28-5-2015. MB No.22	Horizontal extension of Manik Potal & Gobindapur GPS under Sarashabari, Jamalpur. Package No.W2.2636..	TI-1: Earth work in foundation	F-1 2x3.510x3.510x1.524=37.552cum. F-2 14x3.35x3.35x1.524=240.016cum. F-3 8x2.591x2.591x1.524=81.848cum	2x 2.591x2.591x1.524=20.462cum. 14x2.44x2.44x1.524=127.026cum. 8x1.68x1.68x1.524=34.410cum.	177.518x2 =355.036 cum.	110.33	39,171/-
			359.416 x2=718.832cum.	181.898 x2=363.796cum.	355.036 cum.	110.33	39,171/-
						Total TK.	76,449.00

Name of Responsible person:

- ✓ Md. Fazlul Karim, Upazila Engineer was in charge during the period of transaction.
Auditee response: Amount will be adjusted from final bill.

অনুচ্ছেদ-০৩
পরিশিষ্ট- ৩(৪১)

Statement showing excess payment made for earth work in excavation of foundation due to allowing excess measurement beyond Drawing & Design under PEDP-III in the office of the Upazila Engineer, LGED, Dewangonj, Jamalpur for the financial year 2014-15.

Name of Contractor	Name of work	Description	Quantity Allowed	Quantity to be Allowed	Excess	Rate P/cum.	Amount paid in excess
M/S. Rafiq Construction. Bill No.50 dt.29-6-2015. MB No.158.	Horizontal extension of 33 No. Uttar Goal kandi GPS under Dewangonj, Jamalpur. Package No.W2..	TI-1: Earth work in foundation	F1=2x3.510x3.510x1.524=37.552cum. F2=10x3.35x3.35x1.524=181.394cum. F3=6x2.591x2.591x1.524=61.386cum. Total=280.332 cum.	2x 2.591x2.591x1.524=20.462cum. 10x2.44x2.44x1.524=90.732cum. 6x1.68x1.68x1.524=25.808cum. Total=137.002 cum.	143.33cum.	105/-	15050/-
-Do-	59 No. Kamarer Char & Shahajadpur GPS.	-Do-	F1=2x3.510x3.510x1.524=37.552cum. F2=14x3.35x3.35x1.524=240.016cum. F3=8x2.591x2.591x1.524=81.848cum. Total=359.416 cum	2x 2.591x2.591x1.524=20.462cum. 14x2.44x2.44x1.524=127.026cum. 8x1.68x1.68x1.524=34.410cum. Total=181.898 cum	177.518 x2=355.036 um.	105/-	37,279/-
M/S. Harb Trade International. Bill No.31 dt.11-3-15-2015. MB No.154	Horizontal extension of Kanonpur GPS under Dewangonj, Jamalpur. Package No.W2.2615.	TI-1: Earth work in foundation	F1=2x3.510x3.510x1.524=37.552cum. F2=14x3.35x3.35x1.524=240.016cum. F3=8x2.591x2.591x1.524=81.848cum. Total 359.416 cum.	2x 2.591x2.591x1.524=20.462cum. 14x2.44x2.44x1.524=127.026cum. 8x1.68x1.68x1.524=34.410cum. Total = 181.898 cum	177.518 cum.	105/-	18,639/-
-Do-	Taraatia GPS.	-Do-	F1=2x3.510x3.510x1.524=37.552cum. F2=10x3.35x3.35x1.524=181.394cum. F3=6x2.591x2.591x1.524=61.386cum. Total=280.332 cum.	2x 2.591x2.591x1.524=20.462cum. 10x2.44x2.44x1.524=90.732cum. 6x1.68x1.68x1.524=25.808cum. Total=137.002 cum.	143.33cu.	105/-	15050/-
						Total TK.	86,018/-

Grant Total Annexure- 3 (1-41) = 29,57,627.18

Name of Responsible person:

✓ Md. Amzad Hossain, Upazila Engineer was in charge during the period of transaction.

Auditee response: Amount will be adjusted from final bill.

অনুচ্ছেদ-৪

পরিশিষ্ট-৪

**Statement showing the amount of IT & VAT was not/less deducted from the bill of printing organization
in the office of the DG, DPE, Dhaka for the financial year 2014-15**

Sl No	Voucher No	Date	Name of the vendor	Item of expenditure	Amount paid	IT was to be deducted (4%)	IT deducted	IT less deducted	VAT was to be deducted	VAT deducted	VAT less deducted
1	2	3	4	5	6	7	8	9	10	11	12
1	27	02/10/14	BRTC	Caring charge of Metallic Board from Ctg. Port	8,40,000/-	46,219/-	46,219/-	-	63,000/- (7.5%)	-	63,000/-
2	52	10/12/14	BUET	Result Processing Fee of appointment asst. teacher	40,51,283/-	1,62,051/-	-	1,62,051/-	5,28,428/- (15%)	5,28,428/-	-
3	206	15/06/15	BUET	Result Processing Fee of appointment asst. teacher	43,72,236/-	1,74,889/-	-	1,74,889/-	6,55,835/- (15%)	5,70,292/-	85,543/-
4	217	24/06/15	Master Simex Paper Limited	Supply of OMR sheets for asst. teacher appointment exam.2014	29,89,000/-	1,19,560/-	1,19,560/-	-	4,48,350/- (15%)	-	4,48,350/-
5	555(D)	25/06/15	Nahid Ad. & Printing	Printing & Carrying 28 Categories of TLM for ECL	36,67,212/-	1,46,688/-	1,46,688/-	-	5,50,082/- (15%)	-	5,50,082/-
Total					1,59,17,731.00	6,49,407/-	3,12,467/-	3,36,940/-	22,45,695/-	10,98,720/-	11,46,975/-
									3,36,940+11,46,975= 14,83,915/-		

Name of Responsible person:

✓ Mr. Md. Alamgir was the Program Director during that period.

Auditee Response:

✓ Complte reply was not furnished by the authority.

অনুচ্ছেদ-০৫

পরিশিষ্ট- ৫

Statement showing irregular payment for Testing of Pre-Primary and Primary level Text book for the Academic year 2014-15 under PEDP-III in the Office of the Programme Director/DG,DPE,Mirpur-2,Dhaka.

Sl. No.	Name of Institutions	Name of works	Date of Contract	Nature of payment	Contract Value TK.	Bill No.& Date	Amount Paid TK.	Remarks
1	2	3	4	5	6	7	8	9
1	BCSIR, Dhaka.	Testing of Pre-Primary and Primary level Text book for the Academic year 2015.		Testing Fee.		157 Dt.7-5-2015	6,72,750/-	
2.	BUET, Dhaka.	-do-		-do-	-	158 Dt.7-5-2015	4,86,450/-	
3.	BSTI, Dhaka.	-do-		-do-	-	159 Dt.7-5-2015	13,766/-	
						Total Tk.	11,72,966/-	

Name of responsible person:

✓ Prof. Abul Kashem Miah & Prof. Narayan Chandra Paul were in charge during the period of transaction.

Auditee Response:

✓ In response to audit query the local authority stated that PSI/PDI agent conducted their works as per international standard. They collected the sample copy of paper and Textbooks on random sampling basis and they tested. In this way, they tested only 5% to 10% paper and textbook. So some inconsistency may be observed in their work. NCTB think that this is very simple and normal. DG, DPE have tested the Textbooks from 3 (Three) different laboratories at a time after 3 to 4 months delivery from laboratory to laboratory.

রেলপথ মন্ত্রণালয়

অনুচ্ছেদ-৬

পরিশিষ্ট-৬

Procurement of 120 nos Broad guage Passenger carriage for Bangladesh Railway.

Name of the project: Project Director of Bangladesh Railway.

For the financial year 2014-2015.

Statement showing for VAT & IT not deducted from contractor/supplier

Name of Contractor /Supplier	Name of work	Bill no and date	Amount of paid	Rate at VAT	Amount of VAT	Rate of IT	Amount of IT
1	2	3	4	5	6	7	8
M/S RITES Limetade	Procurement of 120 nos BG passenger Carriage (WSCC-17 nos, WSCC-17nos, WEC-67 nos and WJPCE R 19 nos) including capital and maintenance spares and Foreign training of BR Engineers ETC	Nil Date-28-03-2015	US\$ 7616711.10 tk. 60,01,96,834.68 (1 US\$ 78.85 tk)	4%	2,40,07,873/-	5%	3,00,09,841/-
			Total		2,40,07,873/-	5%	3,00,09,841/-

Total income TAX 3,00,09,841.00

Total Vat 2,40,07,873.00

Total IT & VAT = 5,40,17,714.00

দূর্যোগ ব্যবস্থাপনা ও ত্রাণ মন্ত্রণালয়

অনুচ্ছেদ-০৭
পরিশিষ্ট- ৭ (১-৭)
পরিশিষ্টের সারসংক্ষেপ

ক্রমিক নং	নিরীক্ষিত জেলার নাম	জড়িত টাকা
১	মংমনসিংহ	১,২০,৯৯,০০০.০০
২	জামালপুর	৬৪,৬৬,৭২৫.০০
৩	সুনামগঞ্জ	৬৭,২০,০০০.০০
৪	কিশোরগঞ্জ	৫৯,৪৮,০০০.০০
৫	সুনামগঞ্জ	৪,৯৬,০০০.০০
৬	পটুয়াখালি	৩৫,৪৪,০০০.০০
৭	বরিশাল	৯৯,৬৬,০০০.০০
	মোট=	৪,৫২,৩৯,৭২৫.০০

অনুচ্ছেদ-৭

পরিশিষ্ট-৭ (১)

প্রকল্প বাস্তবায়ন নির্দেশিকার গাইডলাইন অনুসরণ না করে মাদার একাউন্ট হতে মোট ৪,৫২,৩৯,৭২৫.০০ (চার কোটি বায়ান্ন লক্ষ উনচল্লিশ হাজার সাতশত পচিশ) টাকা নগদে অনিয়মিতভাবে উত্তোলন করা হয়েছে যা আর্থিক বিধি-বিধানের পরিপন্থী।

Name of Distric	Name of Upzila	Payment date	Particular	Amount	A/C no
Maymensingh	Nandail	21.05.15	Slef & Cash	11,28,750/-	200049405
Maymensingh	Do	21.05.15	Slef & Cash	9,57,750/-	200053887
Maymensingh	Do	30.04.15	Slef & Cash	9,45,750/-	200053887
Maymensingh	Do	29.06.15	Slef & Cash	6,44,500/-	200053887
Maymensingh	Do	20.05.15	Slef & Cash	14,08,000/-	200049415
Maymensingh	Do	08.06.15	Slef & Cash	14,28,000/-	200049415
Maymensingh	Do	11.05.15	Slef & Cash	13,86,750/-	200053002
Maymensingh	Do	18.06.15	Slef & Cash	23,11,250/-	200053002
Maymensingh	Do	30.04.15	Slef & Cash	11,25,750/-	200049405
Maymensingh	DO	29.06.15	Slef & Cash	7,62,500/-	200049405
			Total	1,20,99,000/-	

অনুচ্ছেদ-৭

পরিশিষ্ট-৭ (২)

প্রকল্প বাস্তবায়ন নির্দেশিকার গাইডলাইন অনুসরণ না করে মাদার একাউন্ট হতে মোট ৪,৫২,৩৯,৭২৫.০০ (চার কোটি বায়ান্ন লক্ষ উনচল্লিশ হাজার সাতশত পচিশ) টাকা নগদে অনিয়মিতভাবে উত্তোলন করা হয়েছে যা আর্থিক বিধি-বিধানের পরিপন্থি।

Name of Distric	Name of Upzila	Payment date	Particular	Amount	A/C no
1	2	3	4	5	6
Jamalpur	sadar	22.01.15	Self & cash	15,25,800.00	200011066
Do	Do	12.02.15	Self & cash	15,22,425.00	Do
Do	Do	24.03.15	Self & cash	4,36,000.00	Do
Do	Do	21.05.15	Self & cash	12,88,000.00	Do
Do	Do	17.06.15	Self & cash	4,10,000.00	Do
Do	Do	24.06.15	Self & cash	6,19,500.00	Do
Do	Do	25.06.15	Self & cash	6,65,000.00	Do
			Total	64,66,725.00	

অনুচ্ছেদ-৭

পরিশিষ্ট-৭ (৩)

প্রকল্প বাস্তবায়ন নির্দেশিকার গাইডলাইন অনুসরণ না করে মাদার একাউন্ট হতে মোট ৪,৫২,৩৯,৭২৫.০০ (চার কোটি বায়ান্ন লক্ষ উনচল্লিশ হাজার সাতশত পচিশ) টাকা নগদে অনিয়মিতভাবে উত্তোলন করা হয়েছে যা আর্থিক বিধি-বিধানের পরিপন্থি।

Name of Distric	Name of Upzila	Payment date	Particular	Amount	A/C no
1	2	3	4	5	6
Sunamganj	Tahirpur	15-01-15	To Self	13,44,000.00	CA 8542854,
Sunamganj	Tahirpur	15-01-15	To Self	11,84,000.00	CA 8542852,
Sunamganj	Tahirpur	15-01-15	To Self	11,84,000.00	CA 8542853,
Sunamganj	Tahirpur	15-01-15	To Self	15,84,000.00	CA 8542851,
Sunamganj	Tahirpur	15-01-15	To Self	14,24,000.00	CA 8542855,
			Total	67,20,000.00	

অনুচ্ছেদ-৭

পরিশিষ্ট-৭ (৪)

প্রকল্প বাস্তবায়ন নির্দেশিকার গাইডলাইন অনুসরণ না করে মাদার একাউন্ট হতে মোট ৪,৫২,৩৯,৭২৫.০০ (চার কোটি বায়ান্ন লক্ষ উনচল্লিশ হাজার সাতশত পচিশ) টাকা নগদে অনিয়মিতভাবে উত্তোলন করা হয়েছে যা আর্থিক বিধি-বিধানের পরিপন্থী।

Name of Distric	Name of Upzila	Payment date	Particular	Amount	A/C no
1	2	3	4	5	6
Kishorgonj	Kotiadi	15.01.15	Self & cash	5,97,000.00	A/C 1011002352
Kishorgonj	Kotiadi	29.01.15	Self & cash	3,98,000.00	A/C 1011002352
Kishorgonj	Kotiadi	08.02.15	Self & cash	1,99,000.00	A/C 1011002352
Kishorgonj	Kotiadi	25.02.15	Self & cash	4,14,000.00	A/C 1011002352
Kishorgonj	Kotiadi	11.05.15	Self & cash	3,82,000.00	A/C 1011002352
Kishorgonj	Kotiadi	31.05.15	Self & cash	3,82,000.00	A/C 1011002352
Kishorgonj	Kotiadi	11.06.15	Self & cash	3,82,000.00	A/C 1011002352
Kishorgonj	Kotiadi	24.06.15	Self & cash	3,98,000.00	A/C 1011002352
Kishorgonj	Kotiadi	27.01.15	Self & cash	5,36,250.00	A/C 1011002352
Kishorgonj	Kotiadi	12.02.15	Self & cash	5,36,250.00	A/C 1011002352
Kishorgonj	Kotiadi	22.03.15	Self & cash	3,57,500.00	A/C 1011002352
Kishorgonj	Kotiadi	25.05.15	Self & cash	3,40,000.00	A/C 1011002352
Kishorgonj	Kotiadi	01.06.15	Self & cash	3,40,000.00	A/C 1011002352
Kishorgonj	Kotiadi	23.06.15	Self & cash	3,40,000.00	A/C 1011002352
Kishorgonj	Kotiadi	28.06.15	Self & cash	3,46,000.00	A/C 1011002352
			Total	59,48,000.00	

অনুচ্ছেদ-৭

পরিশিষ্ট-৭ (৫)

প্রকল্প বাস্তবায়ন নির্দেশিকার গাইডলাইন অনুসরণ না করে মাদার একাউন্ট হতে মোট ৪,৫২,৩৯,৭২৫.০০ (চার কোটি বায়ান্ন লক্ষ উনচল্লিশ হাজার সাতশত পচিশ) টাকা নগদে অনিয়মিতভাবে উত্তোলন করা হয়েছে যা আর্থিক বিধি-বিধানের পরিপন্থী।

Name of Distric	Name of Upzila	Payment date	Particular	Amount	A/C no
1	2	3	4	5	6
Sunamganj	Dowara Bazar	26-01-15	To self	3,10,000.00	GAGA 9194867
Sunamganj	Dowara Bazar	23-02-15	To self	1,86,000.00	GAGA 1116603
			Total	4,96,000.00	

অনুচ্ছেদ-৭

পরিশিষ্ট-৭ (৬)

প্রকল্প বাস্তবায়ন নির্দেশিকার গাইডলাইন অনুসরণ না করে মাদার একাউন্ট হতে মোট ৪,৫২,৩৯,৭২৫.০০ (চার কোটি বায়ান্ন লক্ষ উনচল্লিশ হাজার সাতশত পচিশ) টাকা নগদে অনিয়মিতভাবে উত্তোলন করা হয়েছে যা আর্থিক বিধি-বিধানের পরিপন্থি।

Name of Distric	Name of Upzila	Payment date	Particular	Amount	A/C no
1	2	3	4	5	6
Patuakhali	Mirjagonj	2677801 dt 28.12.14	Labor bill for wage cost	8,86,000/-	A/C no 200014774
Patuakhali	Mirjagonj	2677805 dt 28.12.14	Labor bill for wage cost	8,86,000/-	A/C no 200014774
Patuakhali	Mirjagonj	2677819 dt 30.04.15	Labor bill for wage cost	10,46,000/-	A/C no 200014774
Patuakhali	Mirjagonj	2677806 dt 28.12.15	Labor bill for wage cost	7,26,000/-	A/C no 200014774
			Total	35,44,000.00	

অনুচ্ছেদ-৭

পরিশিষ্ট-৭ (৭)

প্রকল্প বাস্তবায়ন নির্দেশিকার গাইডলাইন অনুসরণ না করে মাদার একাউন্ট হতে মোট ৪,৫২,৩৯,৭২৫.০০ (চার কোটি বায়ান্ন লক্ষ উনচল্লিশ হাজার সাতশত পচিশ) টাকা নগদে অনিয়মিতভাবে উত্তোলন করা হয়েছে যা আর্থিক বিধি-বিধানের পরিপন্থী।

Name of Distric	Name of Upzila	Payment date	Particular	Amount	A/C no
1	2	3	4	5	6
Barisal	Bakergonj	dt 18-03-15	Labor cost from wage cost fund	30,18,000.00	6373818
Barisal	Bakergonj	dt 10-06-15	Labor cost from wage cost fund	11,38,000.00	0843292
Barisal	Bakergonj	dt 10-06-15	Labor cost from wage cost fund	30,74,000.00	0843229
Barisal	Bakergonj	dt 28-06-25	Labor cost from wage cost fund	3,18,000.00	0843225
Barisal	Bakergonj	dt 08-07-15	Labor cost from wage cost fund	24,18,000.00	0843236,
			Total	99,66,000.00	

Total Annexure- 8 (6-7)= 1,35,10,000.00.

Grand Total = 3,17,29,725.00 + 1,35,10,000 = 4,52,39,725.00

স্বাস্থ্য ও পরিবার কল্যাণ মন্ত্রণালয়ের

স্বাস্থ্য সেবা বিভাগ

অনুচ্ছেদ-৮

পরিশিষ্ট-৮

Statement Showing less deduction of VAT from Advertising firms


Name of the Project: CCSDP

Name of the Office: Director of IEM, DG, Family planning, 6, Kawran, Bazaar, Dhaka.

Year ended: 2013-14

Sl.N o.	Description	Name of the Advertising firm	Bill no.	Date	Amount paid	Deducted 5.5% (VAT)	Deductable 15%(Vat)	Less deducted of VAT
1	2	3	4	5	6	7	8	9
1.	Making 5 TVC & Telecasting through BTV and five private TV Channels.	Clapstick Media Communication Ltd. 519/A,6 th Floor, Dhanmondi, Dhaka.	06	16.6.14	14999425			
2.	Making TV Scrolls and Telecasting 4(four) private TV Channels 3(three) month.	S.S Advertising House No.14,Road -13,BlockG,Niketon, Gulshan-1, Dhaka.	04	12.6.14	14998550			
3.	Making TV pop-up and telecasting 3(three) private channels 2(two) month.	Mark Media Jv, 27/11/3-C,Hasan Bhaban, Topkhana Road, Dhaka.	05	12.6.14	5000000			
Total					34997975	19,24,888.62	52,49,696.25	33,24,807.00

তারিখ: ২২ জুলাই ২০১৭ বঙ্গাব্দ
০৫/০৭/২০১৭ খ্রিস্টাব্দ ।


(খান মোঃ ফেরদাউসুর রহমান)
মহাপরিচালক

